




KAISER • HILL
COMPANY

MEMORANDUM

Date: March 31, 2004

Minutes are unclassified and
NOT UCNI: 

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for March 31, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:


M. Brown	B. Manley
T. Dieter	D. Onyskiw
K. Ferrera	D. Rack
D. Coyne	M. Simmions
P. Hanies	W. Syfert
R. Leitner	D. Underwood
S. McNitt	R. Vonfeldt

Additional items discussed:

The April monthly walkdown is scheduled for next Wednesday, April 7, after the weekly status meeting.

Actions Items:

End



371/374 Project
WEEKLY STATUS MEETING DOE/LRA for March 31, 2004

ADMIN RECORD

B371-A-000192

Ward, David

From: Nesheim, Janet
Sent: Wednesday, March 31, 2004 1:24 PM
To: Ward, David; Cunningham, Steven
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

The attached 3 documents (i.e., transmittal, agenda, and Weekly status 03-31-04) are approved for Administrative Record/public release.

Janet Nesheim
X4595

-----Original Message-----

From: Ward, David
Sent: Wednesday, March 31, 2004 1:02 PM
To: Cunningham, Steven; Nesheim, Janet
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for March 31, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 3-31-04.doc >>

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

March 31, 2004

INTRODUCTION – Randy Leitner (x3537)

D&D – Jim Floerke, X2850 (212-3292)

CONSTRUCTION / MAINTENANCE – Jim Floerke

D&D WASTE – Randy Leitner

ENVIRONMENTAL & ACTION ITEMS – Randy Leitner

OUTSTANDING ACTION ITEMS

1. The April monthly walkdown is scheduled for next week, April 7, 2004.

D&D Summary (AAC/AAD)
Weekly Meeting Date 03/31/04

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. D&D of Room 3555 in process; piping and grate removal. D&D of Room 3559 in process, 9 of 11 tanks removed. D&D of Room 3549 in process: piping removal. Room 3553, 3563 set scope complete. 	<ul style="list-style-type: none"> Conduit removal in room 3553 	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Decon of I/O stations in process. I/Os 2, 4, 5 and 1 decon complete, I/O 7 in process. Electrical isolation and stripout of I/O stations in process. Complete for I/O 4, 5, and 6. I/O 1 in process. Removal of I/Os in process; Room 3206 I/O 6. Performing entries into CSV; preps for lifting device installation, rack removal in process. 	<ul style="list-style-type: none"> Electrical removal to support IO station removal. IO-4 	<ul style="list-style-type: none"> RCRA stable – no insps.
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> GB and tank removal in process for GBs 22 (Room 1111); and Tanks 160A/B. Tank 400A/B/C removed. GBs removed: <ul style="list-style-type: none"> Room 1115 - 31, 27, 14, 20, 21, 19, 17, 62, 18, 23 and 2404 removed. Room 1105 – 2401 Room 1103 – 2402, 2403 Electrical isolation and stripout in process 1117/1115. Rooms 1105 stripout on hold (resources). Tanks 229A/B removed. D&D of Room 1117 in process (tank iso and pump removal). Removing piping and pencil tanks in 1109. Set scope complete Room 1103 and 1107. 	<ul style="list-style-type: none"> Electrical removal in progress room 1117/1115. 	<ul style="list-style-type: none"> CWTS haz. Waste removed, quarterly insp. Rm. 1208 vault storage RCRA stable MRT; IE quarterly insp.
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries in process. Electrical/Mechanical isolation, stripout, and removal in process. 		
23 1A116BD00 Disamantlement	<ul style="list-style-type: none"> Attic isolation complete. Mechanical isolation/stripout in process for Room 3325. Electrical iso and stripout in process; 90% complete for air gap. Set scope complete for Room 3333. 	<ul style="list-style-type: none"> Air gapping and conduit removal 	<ul style="list-style-type: none"> RCRA permitted storage
26 1AD126BD00	<ul style="list-style-type: none"> Set scope complete. 		<ul style="list-style-type: none"> Rm. 3602 is a PSA
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Deinerting complete. Internal component removal and final decon complete for GB 1509 (SCO). Internal component removal in process for GB3202 and 3303. TGA/IR glovebox removed. Electrical iso and stripout in process. 	<ul style="list-style-type: none"> Electrical removal continues in 3701/3717 	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> Electrical isolation and stripout in process for Plenum 242. 	<ul style="list-style-type: none"> 	

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
51 1AD151BD00 Dismantlement	<ul style="list-style-type: none"> Electrical isolation complete Mechanical isolation and stripout in process 	•	
Sets Pending Resources	Set 46, Set 9 I/Os, Set 6 room 3547	• Set 18	
19 Sludge Removal		<ul style="list-style-type: none"> Isolated and encapsulated 9 pump boxes, prepping for removal Piping removal Electrical removal in progress 	<ul style="list-style-type: none"> All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04
56 Dismantlement		<ul style="list-style-type: none"> Tanks 807 A/B and 812 removed from building. Setting up to remove remaining tanks (awaiting lift plan) 	<ul style="list-style-type: none"> All tanks RCRA stable
57 1AD457BD00		• Set scope complete.	
58 Dismantlement		• Removing internals GB-118. SCO preps on GB-20	• All tanks RCRA stable
Washington Group Activities	<ul style="list-style-type: none"> Sets 1 and 2: Electrical removal in attic Sets 3/4/5 Electrical and mechanical stripout Set 8: Mobilization for stripout, electrical walkdowns Set 13: Piping and conduit removal in 2307 Set 14: Electrical walkdown Set 21: Setting up to demo spray dryer outhouse. 	<ul style="list-style-type: none"> Set 23: Removing equipment from 3337. Dry-decon of walls in 3331. Set 33: Electrical walkdowns Sets 35: Dry decon of 3606 Set 38: Mechanical/electrical removal of SAU-102 Set 57: Removing externals on vapor body tanks Area AP, Stripout of 3179, electrical removal 3185 	

Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment

D&D Waste – Randy Leitner		
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<u>March 29, 2004 Inventory:</u> B371 553 B374 73 Total 626 *405 drums require handling	<u>Net Drum Loss for Week</u> 11
<u>Room 3305 Repack/Size Reduction Tent Status</u>	<u>Tent size reduction operations :</u> <ul style="list-style-type: none">• Continuing repack of low and medium risk drums.• Continue to work size reduction in with repacks.• Responsiveness Summary was transmitted to CDPHE on 3-24-04. Will meet with on April 1, 2004.	<u>Containers Repackaged.</u> 163
<u>DOP REVISION 1</u>		

Revision: 03/31/04