




KAISER • HILL  
COMPANY

## MEMORANDUM

Date: June 9, 2004

Minutes are unclassified and  
NOT UCNI: 

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for June 9, 2004

---

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

T. Dieter	S. McNitt
D. Coyne	D. Onyskiw
J. Floerke	D. Rack
K. Ferrera	W. Syfert
H. Gilpin	M. Simmons
P. Haines	R. Vonfeldt
R. Leitner	J. Zaret


Additional items discussed:

**Actions Items:**

1. Monthly walkdown for June was completed on 6/9/04.
  2. Walkdown for Set 12 for PWA with agreement on exceptions.
  3. Walkdown for Set 46 PWA is complete.
- 1.

End

371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for June 9, 2004



ADMIN RECORD

B371-A-000205

## **B371 CLOSURE PROJECT**

### **WEEKLY STATUS MEETING**

**[Every Wednesday, 9:30 am. B371 Conference Room]**

### **AGENDA**

**June 9, 2004**

**INTRODUCTION** – Randy Leitner (x3537)

**D&D** – Jim Floerke (x2850)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne (x2820)

**ENVIRONMENTAL & ACTION ITEMS** – Randy Leitner

**D&D WASTE** – Randy Leitner

### **OUTSTANDING ACTION ITEMS**

1. June walkdown is scheduled at 8 a.m. on June 9, 2004.

**D&D Summary (AAC/AAD)  
Weekly Meeting Date 6/9/04**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>D&amp;D of GB 59 meets SCO, removal in process</li> <li>D&amp;D of Room 3559 completed, 11 of 11 tanks removed, room decon complete.</li> <li>D&amp;D of Room 3549/3547 in process.</li> <li>Room 3553, 3555, 3563, and 3559 set scope complete.</li> <li>Process Vacuum line being removed for crit incredible</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
9 (CSV)	<ul style="list-style-type: none"> <li>Decon of I/O stations complete (I/Os 1-8).</li> <li>Electrical isolation and stripout of I/O stations complete (I/O 1-8).</li> <li>Removal of I/Os in process; I/O 1, 2, 4, 5, 6, 7, and 8 complete; working I/O 3.</li> <li>Entries into CSV continue; lifting devices in CSV, rack removal in process, prepping for vehicle disassembly.</li> </ul>		<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> <li>Set scope complete.</li> <li>Tank removal complete for pit in 1115.</li> <li>All GBs removed: <ul style="list-style-type: none"> <li>Room 1115 - 31, 27, 14, 20, 21, 19, 17, 62, 18, 23 and 2404 removed.</li> <li>Room 1105 – 2401</li> <li>Room 1103 – 2402, 2403</li> <li>Room 1117 - 26</li> </ul> </li> <li>Misc. electrical stripout in process 1117/1115.</li> <li>Misc. piping for room 1117 in process; all tanks removed.</li> <li>Set scope complete Room 1103, 1105, 1107, 1109, 1111, 1115, and 1117.</li> <li>Process Vacuum line for crit incredible removed.</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
17 1AD117BD00	<ul style="list-style-type: none"> <li>Canyon entries in process.</li> <li>Electrical/Mechanical isolation, stripout, and removal in process.</li> </ul>		
23 1A116BD00 Disamantlement	<ul style="list-style-type: none"> <li>Set scope complete. Walk-down complete.</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> <li>Deinerting complete.</li> <li>Decon complete for GB3202 and 3303. First section removed from 3202.</li> <li>Removing externals from GBs 1521 A/B/C.</li> <li>GB1509 and TGA/IR glovebox removed.</li> <li>Electrical iso and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> <li>Electrical isolation and stripout in process for Plenum 242.</li> <li>Initiated entries into plenum for filter and demister removal.</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>	
46 1AD146BD00	<ul style="list-style-type: none"> <li>Final contamination surveys complete, will be turned over to trades.</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>	
51 1AD151BD00 Dismantlement	<ul style="list-style-type: none"> <li>Set scope complete. Walk-down complete.</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>	

18		<ul style="list-style-type: none"> <li>Piping removal.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
26		<ul style="list-style-type: none"> <li>Mechanical removal in progress. Removing shelves and C-cell</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>
19 Sludge Removal		<ul style="list-style-type: none"> <li>Piping removal</li> <li>Electrical removal in progress.</li> <li>Pumping process water to crates from 852.</li> <li>Setting up eurotainers to receive process waste water</li> </ul>	<ul style="list-style-type: none"> <li>All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04</li> </ul>
56 Dismantlement		<ul style="list-style-type: none"> <li>Setting up to remove tanks 813 and 814.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
58 Dismantlement		<ul style="list-style-type: none"> <li>Removing internals GB-118. Dismantling porcupine sludge press. GB is a BE regulated area.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
Washington Group Activities	<ul style="list-style-type: none"> <li>Sets 1 and 2: Electrical removal in attic</li> <li>Sets 3/4/5 Mechanical and electrical stripout</li> <li>Set 8: Dry decon and electrical/mechanical stripout</li> <li>Set 13: Piping removal in 2307</li> <li>Set 14: On hold</li> <li>Set 18: Misc pipe and concrete removal</li> <li>Set 19: Walkdowns for wall removal. Concrete removal.</li> <li>Set 21: Spray dryer waste removal</li> <li>Sets 24/25: Electrical/mechanical stripout</li> <li>Outside: Setting up to excavate hole to basement</li> </ul>	<ul style="list-style-type: none"> <li>Set 23: mechanical/electrical stripout</li> <li>Set 33: Not working</li> <li>Set 35: Mechanical stripout</li> <li>Set 38: Mobilizing removal of SAU-203</li> <li>Set 51: Plenum stripout.</li> <li>Set 57: Removing supply and exhaust trunks. Removing piping. Setting up for heat exchanger removal Removing steam and condensate. Removing miscellaneous pipe</li> <li>Area AP, Steam and condensate removal complete in 3185</li> <li>Water treatment facility equipment receipt.</li> <li>Setting up temporary power</li> </ul>	
<b>Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment</b>			

<b>D&amp;D Waste - Randy Leitner</b>	
<b><u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u></b>	<b><u>Net Container Loss for Week:</u></b> Drums - 5 SWBs - 3
June 9, 2004 Inventory: 281 drums require handling 30 SWB require handling	