



KAISER ♦ HILL  
COMPANY

## MEMORANDUM

Date: July 14, 2004

Minutes are unclassified and

NOT UCNI: *Wagne Simons, 8/16/37/En*  
*7-28-04* 4/11/04

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for July 14, 2004

---

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:


T. Dieter	D. Onyskiw
D. Coyne	J. Parkin
J. Floerke	D. Rack
K. Ferrera	W. Seyfert
P. Haines	R. Vonfeldt
R. Leitner	J. Zaret
S. McNitt	

Additional items discussed:

1.

Actions Items:

End



371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for July 14, 2004

ADMIN RECORD

B371-A-000215

## **B371/374 CLOSURE PROJECT**

### **WEEKLY STATUS MEETING**

**[Every Wednesday, 9:30 am. B371 Conference Room]**

### **AGENDA**

**July 14, 2004**

**INTRODUCTION** – David Ward (x5938)

**D&D** – Jim Floerke (x2850)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne (x2820)

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**D&D WASTE** – Randy Leitner (x3537)

### **OUTSTANDING ACTION ITEMS**

1. Sets 18 and 58 completion walkdown is scheduled for July 14, 2004.

**D&D Summary (AAC/AAD)  
Weekly Meeting Date 7/14/04**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>D&amp;D of GB 59 meets SCO, two sections removed.</li> <li>D&amp;D of Room 3549/3547 in process.</li> <li>Room 3553, 3555, 3563, and 3559 set scope complete.</li> </ul>	•	• MRT; IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> <li>Decon of I/O stations complete (I/Os 1-8).</li> <li>Electrical isolation and stripout of I/O stations complete (I/O 1-8).</li> <li>Removal of I/Os in process; I/O 1, 2, 4, 5, 6, 7, and 8 complete; I/O 3 on hold until GB32 removed.</li> <li>Entries into CSV continue; rack removal in process, vehicle disassembly in process, deconning in process.</li> </ul>		• RCRA stable - no insps.
10 1AD110BD00	<ul style="list-style-type: none"> <li>Mechanical isolation and stripout in progress.</li> </ul>	•	•
17 1AD117BD00	<ul style="list-style-type: none"> <li>Canyon entries in process; electrical/mechanical isolation, stripout, and removal in process.</li> <li>Decon and external and internal component removal in progress.</li> </ul>		
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> <li>Gbs 1509, TGA/IR, 3202, 3303, 1521A, 1521B, and 1521C removed.</li> <li>Working 4101, 4201, 4301, and 4401-deconning 4101 and 4201.</li> <li>Electrical iso and stripout in process.</li> </ul>	•	
40 1AD140BD00 Dismantlement	<ul style="list-style-type: none"> <li>Filter removal in progress.</li> </ul>	•	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> <li>Plenum 242 complete, filters removed, area deconned and fixed</li> </ul>	•	

Set	D&D Status	Jim Floerke	Construction Status	Dan Coyne	Environmental Status
18			<ul style="list-style-type: none"><li>Set scope complete.</li></ul>	<ul style="list-style-type: none"><li>All tanks RCRA stable</li></ul>	
19 Sludge Removal			<ul style="list-style-type: none"><li>Piping removal</li><li>Electrical removal in progress.</li><li>Pumping process waste to Eurotainer</li></ul>	<ul style="list-style-type: none"><li>All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04</li></ul>	
56	Dismantlement		<ul style="list-style-type: none"><li>Scope complete</li></ul>	<ul style="list-style-type: none"><li>All tanks RCRA stable</li></ul>	
58	Dismantlement		<ul style="list-style-type: none"><li>Set scope complete. Turned over to WGI.</li></ul>	<ul style="list-style-type: none"><li>All tanks RCRA stable</li></ul>	
Washington Group Activities		<ul style="list-style-type: none"><li>Sets 1 and 2: Electrical and mechanical removal</li><li>Sets 3/4/5: on-hold</li><li>Set 6: Dry decon in 3559</li><li>Set 8: Dry decon 3208</li><li>Set 13: Piping removal in 2301</li><li>Set 14: Mechanical stripout</li><li>Set 18: Mechanical removal</li><li>Set 19: Grout pad/tank insulation removal</li><li>Set 21: Removing piping/electrical/supports Removed baghouse tank FL-803.</li><li>Set 23: Dry decon 3337. Wall shaving</li><li>Sets 24/25: Dry Decon in 3408/3412</li></ul>	<ul style="list-style-type: none"><li>Set 26: Setup for dry decon</li><li>Set 33: Mechanical removal in 3513</li><li>Set 35: Mechanical stripout completed in room 3189</li><li>Set 38: Dismantling of SAU-203</li><li>Set 51: Plenum stripout.</li><li>Set 56: Removed tanks 813 and 814</li><li>Set 57: Removed all Heat exchangers</li><li>Set 22: Abandoned electrical removal.</li><li>Temporary electrical power being installed</li><li>Outside: Excavating hole to basement of 371</li></ul>	<ul style="list-style-type: none"><li>All tanks RCRA stable</li></ul>	

Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems. IR - IRs. P - Piping.

Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner		
<b>Repackage/disposition the remaining 3000 legacy drums</b> <b>(May 3, 2002 starting inventory 3,163 drums)</b>	<b>July 14, 2004 Inventory:</b> 262 drums require handling 25 SWB require handling	<b>Net Container Loss for Week:</b> Drums – 27 SWBs – 0