



KAISER • HILL
COMPANY

MEMORANDUM

Date: August 18, 2004

Minutes are unclassified and *WWW*
NOT UCNI: *Ulyne Simons, Bldg 371 Eng*
8-18-04

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for August 18, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

K. Ferrera
R. Leitner
S. McNitt
D. Onyskiw

J. Parkin
W. Seyfert
D. Ward


Additional items discussed:

1. Set 19 air movement/control during and after removal of a portion of the south wall was discussed. The Room 2804 will be sealed off from the rest of the building and de-posted as an ARA. CAMS will be located around the room and tail-tails located at different elevations of the opening. An approximately 8000 SCM air mover located on dock 5 that will remove air from Room 2804. The inside section of the wall being removed has been surveyed and no contamination found. A radiological control curtain will be installed over the opening, opened only during removing tanks
2. Project 371/374 is going to investigate (test) a chemical decon process in Rooms 3563, 3521, 1127 and 1115.

Actions Items:

End

371/374 Project
WEEKLY STATUS MEETING DOE/LRA for August 18, 2004



ADMIN RECORD

B371-A-000219

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

August 18, 2004

INTRODUCTION – David Ward (x5938)

D&D – Ken Ferrera (x4436)

CONSTRUCTION / MAINTENANCE – Randy Leitner (x3537)

ENVIRONMENTAL & ACTION ITEMS – David Ward

D&D WASTE – Randy Leitner

1. OUTSTANDING ACTION ITEMS

2. OTHER:

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
19 Sludge Removal		<ul style="list-style-type: none"> • Piping removal • Electrical removal in progress. • Pumping process waste to Eurotainer 	<ul style="list-style-type: none"> • All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04
Washington Group Activities	<ul style="list-style-type: none"> • Sets 1 and 2: Electrical and mechanical removal • Set 6: Dry decon rooms 3555/3563. • Set 12 : Mechanical Removal • Set 13: Heat exchanger removal on hold til west wall opening is completed. • Set 14: Mechanical stripout (duct & ash house structure) • Set 18: Mechanical removal (tank platforms & piping). • Set 19: Grout pad & mecahnical removal. Preparing for wall opening. • Set 21: Removing electrical/supports. • Set 22: Cont'd abandoned electrical removal. • Set 23: Dry decon 3321 • Set 26: Dry decon in room 3602. • Set 33: Electrical removal in 3709 • Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242. • Set 41: Plenum FP-242 removal. • Set 51: Plenum FP-142 removal. • Set 57: Commenced transite removal. • Set 58: Continued removal of GB-118 & 120. Dry decon 4805. • Performing abandoned electrical removal in room 2316. • Temporary electrical power installation on-going in both bldgs. • Outside: Installing airlock for 371 basement access. Removing misc. piping for 374 excavation. Transite removal at dock #5 & 8. 		

Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner		
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<u>August 18, 2004 Inventory:</u> 220 drums require handling (10 overmass drums) 23 SWB require handling (11 overmass SWBs)	<u>Net Container Loss for Week:</u> Drums – 7 SWBs – 2

D&D Summary (AAC/AAD)
Weekly Meeting Date 8/18/04

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. GB 59 removed. D&D of Room 3549/3547 in process. 12 tanks removed Room 3553, 3555, 3563, and 3559 set scope complete. 	•	<ul style="list-style-type: none"> MRT;IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Completed the removal of all 8 I/O's. Entries into CSV continue; rail removal complete spraying of racks on west end of CSV complete; 1st vehicle is disassembled; 2nd vehicle disassembly is in process. CSV has been put on air movers 		<ul style="list-style-type: none"> RCRA stable – no insps.
10 1AD110BD00	<ul style="list-style-type: none"> Mechanical isolation and stripout in progress. Tank 230B and 131B removal complete. GB307 removed. 	•	•
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries in process; electrical/mechanical isolation, stripout, removal, decon in process. GB 32 removed. 		
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Gbs 1509, TGA/IR, 3202, 3303, 1521A, 1521B, 1521C, 4101, 4201, 4301 and 4401 removed. Electrical iso and stripout in process. Set scope completed. 	•	
40 1AD140BD00 Dismantlement	<ul style="list-style-type: none"> Plenum 125B complete, filters removed, area deconned and fixed. 	•	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> Plenum 242 complete, filters removed, area deconned and fixed. 	•	
50 Dismantlement	<ul style="list-style-type: none"> Electrical isolation and stripout in process for Plenum 141. Filter and demister removal is in process. 	•	