



KAISER • HILL  
COMPANY

## MEMORANDUM

Date: December 8, 2004

To: Jan Robbins, T130G

From: Randy Leitner

Subject: WEEKLY STATUS MEETING DOE/LRA for December 8, 2004

---


Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

M. Brown	R. Leitner
D. Coyne	D. Onyskiw
T. Dieter	J. Parkin
S. Garcia	D. Rack
C. Gilbreath	W. Seyfert
H. Gilpin	R. Vonfeldt
R. Kury	
B. Larson	

Additional items discussed:

Actions Items:

End



1/H  
371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for December 8, 2004

ADMIN RECORD

B371-A-000239

**B371/374 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**  
**[Every Wednesday, 9:30 am. In T371Z ]**

**AGENDA**

**December 8, 2004**

**INTRODUCTION** – Randy Leitner

**D&D** – Jim Floerke

**CONSTRUCTION / MAINTENANCE** – Dan Coyne

**ENVIRONMENTAL & ACTION ITEMS** – Randy Leitner

**PDSR** – Bob Kury

**OUTSTANDING ACTION ITEMS**

**OTHER:**

Contact Record for completion of Sets 6 and 10 issued.

**D&D Summary ( ACC/ADD)  
Weekly Meeting Date 12/8/04**

Set	D&D Status Jim Floerke	Environmental		
6 1AQ31DR02B	<ul style="list-style-type: none"><li>Set scope complete; Walkdown complete</li></ul>			
9 (CSV)	<ul style="list-style-type: none"><li>Entries into CSV continue. Both vehicles removed. 97 of 104 columns removed; maintenance bay door removed; stair/catwalk removal in process.</li></ul>	<ul style="list-style-type: none"><li>RCRA stable – no insps.</li></ul>		
10 1AD110BD00	<ul style="list-style-type: none"><li>Set scope complete; Walkdown complete</li></ul>			
38 1AD117BD00	<ul style="list-style-type: none"><li>Criticality drain removal complete; working duct removal (see Area section)</li></ul>			
40 1AD138BD00	<ul style="list-style-type: none"><li>Set scope complete; Walkdown complete</li></ul>			
52 1AD140BD00	<ul style="list-style-type: none"><li>Removal of demisters and 1<sup>st</sup> stage filters complete (FP 243).</li><li>Plenum isolation complete.</li><li>Removing internals.</li></ul>			
Area AA	<ul style="list-style-type: none"><li>Removing Zone 1 duct Rooms 1115, 1105, 1103, 1117, and 1003.</li><li>Removing Zone 1 duct Room 2207.</li></ul>			
Area AB	<ul style="list-style-type: none"><li>Removing tanks 131A and 713 Room 1105.</li></ul>			
Area AD	<ul style="list-style-type: none"><li>Removing Zone 1 duct Rooms 2325 and 2327, and hallway.</li><li>Removing Zone 1 duct Room 2203.</li></ul>			
Area AF	<ul style="list-style-type: none"><li>Removing piping Room 2101 (compressor room).</li></ul>			
Area AE	<ul style="list-style-type: none"><li>Removing Zone 1 duct Room 2310.</li><li>Removing Zone 1 duct Room 2306.</li></ul>			
Area AN	<ul style="list-style-type: none"><li>WG to complete PWA dismantlement scope in December.</li><li>Area final survey in progress.</li></ul>			
<b>Construction/Washington Group Activities Dan Coyne</b>				
<table><tr><td><ul style="list-style-type: none"><li>Sets 1 and 2: Mechanical (piping/supports) removal. Performed supply duct (interference's only) and insulation removal.</li><li>Set 6: No activity.</li><li>Set 8: No activity.</li><li>Set 12: Mechanical Removal (room 1103 supports &amp; room 1115 piping). Continued dry decon in room 1127 (tank pit).</li><li>Set 13: No activity.</li><li>Set 14: No activity.</li><li>Set 17: No activity.</li><li>Set 18: Completed final survey (PDS).</li><li>Set 19: Mechanical removal (piping/supports).</li><li>Set 21: Completed final survey (PDS).</li><li>Set 22: Mechanical removal (piping/duct). Temp. power clean up.</li></ul></td><td><ul style="list-style-type: none"><li>Set 23: Placed on hold, crew re-assigned to Bldg. 374.</li><li>Set 29: Continued dry decon in room 3715 &amp; 3717 (walls).</li><li>Set 38: Electrical removal (air gapping @ LP's &amp; MRU). Performed draining of chilled water from SAU's.</li><li>Set 40: Completed electrical removal on chiller unit's (MRU's).</li><li>Set 41: Continue FP-241 plenum removal.</li><li>Set 57: Completed final survey (PDS).</li><li>Set 58: Completed final survey (PDS)</li><li>Area AP: Performing piping removal in room 4101 and preparing for electrical removal.</li><li>Temporary electrical power installation on-going in both bldgs.</li><li>Preparing for ACM removal at dock # 5 transite and removing ACM from 374 roof.</li><li>Perform electrical removal on CAAM/SAAM system (basement level).</li><li>Installed temp. cooler unit for instrument air compressor.</li><li>Preparing for installation of HVAC openings in attic.</li></ul></td></tr></table>			<ul style="list-style-type: none"><li>Sets 1 and 2: Mechanical (piping/supports) removal. Performed supply duct (interference's only) and insulation removal.</li><li>Set 6: No activity.</li><li>Set 8: No activity.</li><li>Set 12: Mechanical Removal (room 1103 supports &amp; room 1115 piping). Continued dry decon in room 1127 (tank pit).</li><li>Set 13: No activity.</li><li>Set 14: No activity.</li><li>Set 17: No activity.</li><li>Set 18: Completed final survey (PDS).</li><li>Set 19: Mechanical removal (piping/supports).</li><li>Set 21: Completed final survey (PDS).</li><li>Set 22: Mechanical removal (piping/duct). Temp. power clean up.</li></ul>	<ul style="list-style-type: none"><li>Set 23: Placed on hold, crew re-assigned to Bldg. 374.</li><li>Set 29: Continued dry decon in room 3715 &amp; 3717 (walls).</li><li>Set 38: Electrical removal (air gapping @ LP's &amp; MRU). Performed draining of chilled water from SAU's.</li><li>Set 40: Completed electrical removal on chiller unit's (MRU's).</li><li>Set 41: Continue FP-241 plenum removal.</li><li>Set 57: Completed final survey (PDS).</li><li>Set 58: Completed final survey (PDS)</li><li>Area AP: Performing piping removal in room 4101 and preparing for electrical removal.</li><li>Temporary electrical power installation on-going in both bldgs.</li><li>Preparing for ACM removal at dock # 5 transite and removing ACM from 374 roof.</li><li>Perform electrical removal on CAAM/SAAM system (basement level).</li><li>Installed temp. cooler unit for instrument air compressor.</li><li>Preparing for installation of HVAC openings in attic.</li></ul>
<ul style="list-style-type: none"><li>Sets 1 and 2: Mechanical (piping/supports) removal. Performed supply duct (interference's only) and insulation removal.</li><li>Set 6: No activity.</li><li>Set 8: No activity.</li><li>Set 12: Mechanical Removal (room 1103 supports &amp; room 1115 piping). Continued dry decon in room 1127 (tank pit).</li><li>Set 13: No activity.</li><li>Set 14: No activity.</li><li>Set 17: No activity.</li><li>Set 18: Completed final survey (PDS).</li><li>Set 19: Mechanical removal (piping/supports).</li><li>Set 21: Completed final survey (PDS).</li><li>Set 22: Mechanical removal (piping/duct). Temp. power clean up.</li></ul>	<ul style="list-style-type: none"><li>Set 23: Placed on hold, crew re-assigned to Bldg. 374.</li><li>Set 29: Continued dry decon in room 3715 &amp; 3717 (walls).</li><li>Set 38: Electrical removal (air gapping @ LP's &amp; MRU). Performed draining of chilled water from SAU's.</li><li>Set 40: Completed electrical removal on chiller unit's (MRU's).</li><li>Set 41: Continue FP-241 plenum removal.</li><li>Set 57: Completed final survey (PDS).</li><li>Set 58: Completed final survey (PDS)</li><li>Area AP: Performing piping removal in room 4101 and preparing for electrical removal.</li><li>Temporary electrical power installation on-going in both bldgs.</li><li>Preparing for ACM removal at dock # 5 transite and removing ACM from 374 roof.</li><li>Perform electrical removal on CAAM/SAAM system (basement level).</li><li>Installed temp. cooler unit for instrument air compressor.</li><li>Preparing for installation of HVAC openings in attic.</li></ul>			

7/7

**D&D Summary ( ACC/ADD)**

**Weekly Meeting Date 12/8/04**

**PDSR – Jay Britten**

<b>Phase I</b>			<b>Phase II</b>		
<b>B374</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>	<b>B374</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>
Class I	1,773	1602	Class I	TBD	TBD
Class II	2,658	1651	Class II	TBD	TBD
Class III	53	53	Class III	TBD	TBD
	<b>Total m<sup>2</sup> Complete:</b>	<b>3306</b>		<b>Total m<sup>2</sup> Complete:</b>	<b>TBD</b>
	<b>% Complete:</b>	<b>74%</b>		<b>% Complete:</b>	<b>0%</b>
<b>Phase III</b>			<b>Phase IV</b>		
<b>B374</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>	<b>B371</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>
Class I	TBD	TBD	Class I	12,910	0
Class II	TBD	TBD	Class II	10,270	0
Class III	TBD	TBD	Class III	63	0
	<b>Total m<sup>2</sup> Complete:</b>	<b>TBD</b>		<b>Total m<sup>2</sup> Complete:</b>	<b>0</b>
	<b>% Complete:</b>	<b>0%</b>		<b>% Complete:</b>	<b>0%</b>