

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. In T371Z]

AGENDA

March 30, 2005

D&D – Ken Ferrera


WASHINGTON GROUP – Tom Dogal

FINAL SURVEY – Jay Britten

SCHEDULE – Tina Meins

ACTION ITEMS

- Set 8 Final Survey Report



ADMIN RECORD

1/6

B371-A-000279

B371 Project
Weekly Meeting 3/30/2005

Set/Area	D&D Status Ken Ferrera	
Area AA	<ul style="list-style-type: none">Final survey and verification complete for sub basementApply fixative on contaminated Zone II ducting in 2217	
Area AC	<ul style="list-style-type: none">Final survey and verification complete for CSV	
Area AD	<ul style="list-style-type: none">Removing/applying fixative on contaminated Zone II ducting.Removed contaminated pass-throughs.	
Area AE	<ul style="list-style-type: none">Removing/applying fixative on contaminated Zone II ducting.Removing contaminated pass-throughs.	
Area AH	<ul style="list-style-type: none">Decon/shaving canyon areas.Started painting canyon areas.Completed removal of exhaust funnels/Removing contaminated pass-throughs.	
Washington Group Activities Tom Dogal		
<ul style="list-style-type: none">Sets 1 and 2: Performing final survey painting.Set 3/4/5: No activity.Set 6: Continued dry decon (rooms 3545/3551/3543).Set 12: All activity complete.Set 16/17: Continued dry shaving on ceilings.Set 38: Continued wipe downs and painting for final survey. Continued painting of zone II duct. Continued wall removal to eliminate interference for sub basement backfill.Set 41/46: No activity.		<ul style="list-style-type: none">Set 50: Performing painting of zone II duct.Set 52: Completed FP-243 plenum removal (contaminated stages).Phase II: Continued demolition and backfill. Started ramp installation to sub-basement.Phase III: Performing electrical and mechanical air gapping. Re-located locker room and de-mobbed comfort station/shower trailers.Area AQ: Performed electrical and mechanical removal at north trailers in preparation for demolition.Continued temporary electrical power maintenance and roll back.Completed converting bldg. 376 to temporary locker room.Office trailer relocation continued.

**B371 Project
Weekly Meeting 3/30/2005**

Final Survey – Jay Britten					
Phase III			Phase IV/V		
B371	Total Scan m² Required	Scan m² Completed	B371	Total Scan m² Required	Scan m² Completed
Class I	TBD	TBD	Class I	TBD	0
Class II	TBD	TBD	Class II	TBD	0
Class III	973	450	Class III	TBD	0
	Total m² Complete:	450		Total m² Complete:	0
	% Complete:	46%		% Complete:	0%

DEMOLITION SUMMARY SCHEDULE

Phase IV - Subbasement Backfill

B371 Subbasement Demo Backfill

1 ADP40CGX40 Phase IV - Excavate and Grout Drain Line

B371 Demolition

B371 Project Turnover to RISS

2 ADP600BX10 Complete Project/WGI to RISS Demolition Turnover

Rail Spur Installation

3 ADP600BX00 Install Railroad Spur in support of Waste

RISS Demolition Scope

4 ADP600BX20 Install Water Retention Pond

5 ADP600GX40 Complete Core Borina Canyon Walls

7 ADP600GX30 B371 Demolition Complete (Ph IV/V)

6 ADP600GX50 Excavate/Install Ramps To Basement

Line #	Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	% Comp	Responsible Group	Total Float	MAY	JUN	JUL	AUG	SEP	OCT
--------	-------------	----------------------	----------	-------------	--------------	---------	--------	-------------------	-------------	-----	-----	-----	-----	-----	-----

14 03MAY05A 24MAY05A 0 100 WGI/3183

35 04APR05A 19MAY05A 0 100 Brown/5882

61 25FEB05A 01JUN05 5 80 Mat. Steward 85

30 15APR05A 25MAY05 1 95 RISS 0

25 19APR05A 24MAY05A 0 100 RISS

90 23MAY05A 30SEP05 89 2 RISS 0

15 25MAY05 08JUN05 10 0 RISS 79

Start Date	01FEB99	Demo Target Bar	B371	Sheet 1 of 1	<div>SAFE CLOSURE</div>
Finish Date	28OCT05	zEarly Bar			
Data Date	25MAY05	Progress Bar			
Run Date	26MAY05 09:54	Critical Activity			

© Primavera Systems, Inc.

B371/374 Project Demolition Summary Schedule Status As of COB 5/24/05

**B371 Project
Weekly Meeting 5/11/2005**

Washington Group/RISS Activities

- Phase IV (sub-basement):
 - Continue backfill (approx. 92% complete)
 - Continue with flowable fill (approx. 45% complete)
 - Total project approx. 79% complete
- RISS activities:
 - Retention basin installation continues
 - Phase III saw cutting activities continue
 - Core boring continues on the roof
 - Sub-surface drain grouting continues (sub-basement complete)
 - Culvert removal continues

**B371 Project
Weekly Meeting 5/4/2005**

Washington Group/RISS Activities			
<ul style="list-style-type: none">Phase IV (sub-basement):<ul style="list-style-type: none">Continue backfill (approx. 50% complete)Preparations for flowable fill insertion continueArea AQ: Demolished Bldg. 376 and 373RISS activities:<ul style="list-style-type: none">Retention basin installation continuesPhase III saw cutting activities continueCore boring continues on the roofSub-surface drain grouting has been initiatedCulvert removal continues			
Final Survey			
<div><div><div>Set 8</div><div>Set 7</div><div>Set 23</div><div>Set 24/25</div><div>Set 29/30/36</div><div>Set 35</div><div>Set 26</div><div>Set 34</div><div>Set 31/32/33</div><div>Set 16 – Room 3511</div><div>Set 17 – Room 3515</div><div>Set 1 / 2</div><div>Set 10/15/40/41/46/50/51/52</div><div>Set 38</div><div>Stairwells 1-5</div><div>Ground Floor Corridors / 21T</div><div>T-GEN Area</div></div><div><div><u>Phase IV</u></div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div></div></div>		<div><div><div>Set 9</div><div>Set 12/13/14</div><div>Set 6</div><div>Set 16/17</div><div>Set 3/4/5</div></div><div><div><u>Phase V</u></div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div><div>- Complete</div></div></div> <div><div>Total Final Survey Reports Complete: 22 of 22</div><div>% Complete: 100%</div></div>	

6