

**B371/374 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

**9:30 am T371Z**

**AGENDA**

**April 13, 2005**

**D&D – Ken Ferrera**


**WASHINGTON GROUP – Tom Dogal**

**FINAL SURVEY – Jay Britten**

**SCHEDULE – Hoss Brown**

**ACTION ITEMS**

- Phase IV Final Survey Reports



**B371-A-000282**

1/4

**B371 Project**  
**Weekly Meeting 4/13/2005**

Set/Area	D&D Status Ken Ferrera		
Area AA/AB/AE/AD (Basement)	<ul style="list-style-type: none"><li>Continue removing/applying fixative on contaminated Zone II ducting.</li><li>Decon/paint rooms as necessary.</li></ul>		
Area AH (Main floor)	<ul style="list-style-type: none"><li>Decon/paint/prep canyons, decon to &lt;20 dpm removable.</li></ul>		
Washington Group Activities Tom Dogal			
<ul style="list-style-type: none"><li>Phase III: Preparing for demolition (removing interior walls, saw cutting roof, &amp; notching beams).</li><li>Phase IV – Attic: All activity complete, Level 1 isolation in place.</li><li>Phase IV – Ground Floor: Final survey clean up and painting (Set 3, 4, &amp; 5). Continued isolation and air-gapping of facility main transformers and switchgear.</li><li>Phase IV - Basement : Final survey clean up and painting (north side). Painting zone II duct (north side in process). Dry shaving decon of isolated area's in room 2325. Equipment demob.</li><li>Phase IV – Sub-basement: Completed concrete wall openings on north side and performed rubble clean up. Commenced backfill to support rubble removal. Stockpiling backfill.</li><li>Phase V: Completed dry decon in Set's 6/16/17.</li></ul>		<ul style="list-style-type: none"><li>Area AQ: Demolished all north trailers and demobbed "N" &amp; "R" trailer.</li><li>Continued temporary electrical power maintenance and roll back.</li></ul>	
Final Survey – Jay Britten			
Phase IV/V			
B371	Total Scan m² Required	Scan m² Completed	
Class I	TBD	TBD	
Class II	TBD	TBD	
Class III	TBD	TBD	
Total m² Complete:		TBD	
% Complete:		40%	

Line #	Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	% Comp	Responsible Group	Total Float	FY05											
										APR				MAY				JUN			
										4	11	18	25	2	9	16	23	30	6	13	20
<b>DEMOLITION SUMMARY SCHEDULE</b>																					
<b>Phase III - South Support Area Demolition</b>																					
1	ADP300GX20	Phase III - Pre-Demo Survey Report Approved	10	04APR05A	12APR05A	0	100	DOE/State													
2	ADP300GX30	Phase III - Demo of Phase III and Remove Rubble	34	06APR05A	09MAY05	27	10	WGI/3183	13												
3	ADP300GX35	Phase III - Complete Pull Over of Building	0	25APR05*		0	0	WGI/3183	30												
4	ADTR0TD170	Demo Cooling Tower and Pump House	2	10MAY05	11MAY05	2	0	WGI	8												
<b>Phase IV - Subbasement Backfill</b>																					
<b>B371 Project Scope</b>																					
5	ADP4C0GX10	Phase IV - Demo Interior Walls/Prep for Backfill	18	30MAR05A	28APR05	12	65	WGI/3183	0												
6	ADP4C0GX30	Phase IV - Backfill Subbasement (includes CSV)	31	09APR05A	20MAY05	38	2	WGI/3183	0												
7	ADP4C0GX40	Phase IV - Excavate and Grout Drain Line	14	03MAY05	20MAY05	14	0	WGI/3183	0												
<b>Phase IV - Basement General Dismantlement</b>																					
<b>Sets 10, 15, 40, 41 and 46</b>																					
8	ADP4E5BX50	Phase IV - Sets 10/15/40/41/46 Remediate/Srvy/Pnt	22	21MAR05A	22APR05	10	80	Kury/4222	4												
<b>Sets 12, 13 and 14</b>																					
9	ADP4E3BX40	Phase IV - Set 12/13/14 SCO Surveys	10*	30MAR05A	09APR05A	0*	100	Kury/4222													
10	ADP4E3BX50	Phase IV - Set 12/13/14 Remediate/Survey/Paint	9	08APR05A	22APR05	8	50	Kury/4222	2												
<b>Set 38 North and South</b>																					
11	ADP4E8BX10	Phase IV - Set 38 Section Filter Plenums/SAUs	9	12APR05A	23APR05	10	5	KH/WGI/3183	18												
12	ADP4E6BX50	Phase IV - Set 38 (N.S.) Remediate/Survey/Paint	7	16APR05	22APR05	7	0	Kury/4222	4												
13	ADP4E7BX50	Phase IV - Set 38 (S.S.) Remediate/Survey/Paint	7	16APR05	22APR05	7	0	Kury/4222	4												
<b>Sets 50, 51 and 52</b>																					
14	ADP4E4BX50	Phase IV - Set 50/51/52 Remediate/Survey/Paint	5	08APR05A	22APR05	8	25	Kury/4222	2												
<b>Phase IV DOP/ORISE</b>																					
15	ADP4E9FX00	Phase IV - Basement DOP Survey/Report Complete	15*	04APR05A	22APR05	8*	50	Kury/4222	2												
16	ADP4E9FX10	Phase IV - ORISE DOP Verification	5	25APR05	29APR05	5	0	Kury/4222	15												
<b>Phase IV/V - Ground Floor (Except Canyons)</b>																					
<b>Corridors and Dock 21T</b>																					
17	ADP4GCBX40	Phase IV - Corridors/Dock 21T SCO Surveys	6	06APR05A	15APR05	3	0	Kury/4222	6												
18	ADP4GCBX50	Phase IV - Corridors/Dck 21T Remediate/Srvy/Paint	3	25APR05	26APR05	2	0	Kury/4222	1												

Start Date 01FEB99

Finish Date 30SEP05

Data Date 13APR05

Run Date 14APR05 08:28

Legend:

- Demo Target Bar
- zEarly Bar
- Progress Bar

Line #	Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	% Comp	Responsible Group	Total Float	FY05											
										APR				MAY				JUN			
										4	11	18	25	2	9	16	23	30	6	13	20
<b>Set 34</b>																					
19	ADP4G8BX50	Phase IV - Set 34 Remediate/Survey/Paint	6	05APR05A	15APR05	3	75	Kury/4222	6												
<b>Phase V - Set 16/17 Canyons</b>																					
<b>Sets 16 and 17</b>																					
20	ADP5A0GX30	Phase V - Set 16/17 Decon/Demo Exterior Walls	32	25FEB05A	12APR05A	0	100	WGI/3183													
21	ADP5A0GX20	Phase V - Set 16/17 Decon Ceiling (where needed)	24	09MAR05A	12APR05A	0	100	WGI/3183													
22	ADP4GABX40	Phase IV - Set 16/17 SCO Surveys	4	09APR05A	20APR05	8	50	Kury/4222	3												
23	ADP4GABX50	Phase IV - Set 16/17 Remediate/Survey/Paint	10	13APR05	22APR05	10	0	Kury/4222	3												
<b>Sets 3, 4 and 5</b>																					
24	ADP5GBBX40	Phase V - Set 3/4/5 SCO Surveys	4	06APR05A	18APR05	4	50	Kury/4222	2												
25	ADP5GBBX50	Phase V - Set 3/4/5 Remediate/Survey/Paint	6	12APR05A	21APR05	7	0	Kury/4222	2												
<b>Phase V - Set 06 Canyons</b>																					
<b>Set 06 Canyons</b>																					
26	ADP5B0DX30	Phase V - Set 06 SCO Surveys	54	31JAN05A	14APR05	2	95	Kury/4222	5												
27	ADP5B0DX50	Phase V - Set 06 Canyons Remediate/Survey/Paint	19	23MAR05A	20APR05	6	50	Ferrera/4436	3												
<b>B371 Demolition</b>																					
<b>B371 Project Scope</b>																					
28	ADP600BX10	Complete Project/WGI to RISS Demolition Turnover	35*	04APR05A	20MAY05	28*	5	Brown/5882	0												
29	ADP600GX10	Prep Final Status Survey Report	20	05APR05A	02MAY05	14	25	Kury/4222	-1												
30	ADP600GX20	Final Status Survey Report Approved	15	03MAY05	23MAY05	15	0	DOE/State	-1												
31	ADP600GX25	B371-WGI Project Scope Completed	0		20MAY05*	0	0	DOE/State	0												
<b>Rail Spur Installation</b>																					
32	ADP600BX00	Install Railroad Spur in support of Waste	61*	25FEB05A	20MAY05	28*	50	Mat. Steward	0												
33	ADP600BX15	Establish Alternate Route Access for Personnel	5	13APR05	19APR05	5	0	Kury/MS	25												
<b>RISS Demolition Scope</b>																					
34	ADP600BX20	Install Water Retention Pond	30	13APR05	24MAY05	30	0	RISS	0												
35	ADP600GX30	B371 Demolition Complete (Ph IV/V)	90	25MAY05	30SEP05	90	0	RISS	0												
<b>B371 Trailer Demolition</b>																					
<b>Trailers for Demo</b>																					
36	ADTR0TD160	Demo Diesel Tank	2	11APR05A	11APR05A	0	100	WGI													
37	ADTR0TD175	B376 Ace Hardware - PDSR Verification	5	25APR05*	29APR05	5	0	Kury/4222	11												
38	ADTR0TD180	Demo B376 Ace Hardware	2	02MAY05*	03MAY05	2	0	WGI	11												
<b>Vendor Trailers</b>																					
39	ADTR0TR110	Return T371R to Vendor (Satellite)	2	07APR05A	08APR05A	0	100	Satellite													
40	ADTR0TR100	Return T371N to Vendor (Satellite)	2	08APR05A	09APR05A	0	100	Satellite													

44