

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

9:30 am T371Z

AGENDA

March 23, 2005

D&D – Jim Floerke


WASHINGTON GROUP – Dan Coyne

FINAL SURVEY – Jay Britten

SCHEDULE – Brian Larsen

ACTION ITEMS

- ORISE closeout meeting (3:00)
- Set 8 Final Survey Report



ADMIN RECORD

B371-A-000283

B371 Project
Weekly Meeting 3/23/2005

Set/Area	D&D Status Jim Floerke
Area AA/AB/AA (Sub-basement)	<ul style="list-style-type: none"> Final survey (<20 dpm removable) complete. Independent verification in process.
Area AA/AB/AE/AD (Basement)	<ul style="list-style-type: none"> Removing/applying fixative on contaminated Zone II ducting. Removing contaminated pass-throughs. Decon/paint rooms as necessary. Removing contaminated exhaust funnels/pass-throughs.
Area AH (Main floor)	<ul style="list-style-type: none"> Decon/paint/prep canyons, decon to <20 dpm removable. Removing contaminated exhaust funnels/pass-throughs.
<u>Washington Group Activities</u> Dan Coyne	
<ul style="list-style-type: none"> Sets 1 and 2: All activity complete. Set 3/4/5: No activity. Set 6: Continued dry decon (rooms 3555/3547/3557/3543). Set 12: Performed final survey clean up and painting. Set 16/17: Continued dry shaving on ceilings. Set 38: Continued wipe downs and painting for final survey. Continued painting of zone II duct. Continued wall removal to eliminate interference for sub basement backfill. Set 40: Completed final survey wipe downs and painting. Set 41/46: Completed final survey wipe downs. 	<ul style="list-style-type: none"> Set 50: Completed FP-141 plenum removal (contaminated stages). Set 52: Continued FP-243 plenum removal. Phase II: Continued demolition. Area AQ: Performed electrical removal at bldg. 373 and north trailers to be demolished. Continued temporary electrical power maintenance and roll back. Completed set up of new step-off pad. Completed demobilization of bldg. 376 and converted to temporary locker room. Office trailer relocation continued.

**B371 Project
Weekly Meeting 3/23/2005**

Final Survey – Jay Britten					
Phase III			Phase IV/V		
B371	Total Scan m² Required	Scan m² Completed	B371	Total Scan m² Required	Scan m² Completed
Class I	N/A	N/A	Class I	TBD	0
Class II	95	0	Class II	TBD	0
Class III	420	0	Class III	TBD	0
		Total m² Complete:			Total m² Complete:
		% Complete:			% Complete:
		TBD			0
		~20%			0%