

OU 2 RADS REMOVAL SYSTEM SCHEDULE REVISIONS
OCTOBER 30 1991

DESCRIPTION	ORIGINAL DURATION WORK (DAYS)	CURRENT PROPOSED DURATION WORK (DAYS)	CURRENT START DATE	CURRENT END DATE	INSTITUTIONAL/ORGANIZATIONAL CHANGES REQUIRED
Finalize Performance Specifications	10			10 31 91	Work sessions with contractor needed to expedite completion of spec package
Blue Card	15	0	11 04 91	(11 22 91)	Do concurrent with Bid Announcement and Advertisement
Develop P O for Rads System	5 4	1	11 01 91	11 01 91	Purchasing to expedite advertise for bids prior to Blue Card signoff
Bid Announcement	5	5	11 01 91	11 04 91	
Advertise for Bids	15	15	11 04 91	11 25 91	
Bid review and vendor selection	25	15	11 26 91	12 19 91	Must expedite done for cost only not competence
Presolicitation by DOE					No presolicitation required by DOE
Contract Award	0	0		12 20 91	
Contractor prepares design	20	20	12 20 91	01 20 92	1 10 92 Contractor prepares long lead item list for equipment. 1 15 92 EG&G approves long lead item list and issue risk sharing Letter of Understanding
EG&G design review and comment	15	15	01 20 92	02 10 92	1 16 92 Contractor signs Letter of Understanding and orders list Assume 12 weeks for delivery
Contractor finalizes design	10	10	02 10 92	02 21 92	
EG&G Final Approval of design	10	10	02 24 92	03 06 92	Dedicated staff from Engineering req d for expedited review Approval issued on or before 4 8 92
Start Construction	0	0		03 06 92	
Equipment Procurement	88	25	03 06 92	04 15 92	Expedite procurement w/ long lead list Delivery on or before 4 8 92
Equip Install and Trailer	15	15	04 15 92	05 06 92	
System Delivery to RFP	5	5	05 06 92	05 13 92	
Install onsite Plumb to GAC	10	10	05 13 92	05 27 92	
Inspection and	10	10	05 27 92	06 10 92	
ADMIN RECORD					
Start of Operation	0	0	06 10 92	06 10 92	Construction may not be complete May not achieve 24/hr day operation

A-OU02-000385