

**SCHEDULE FOR INSTALLATION OF A PERMANENT
SURFACE WATER COLLECTION SYSTEM AT SW132**

Activity No.	Duration (weeks)	Activity/Description
1	6	Develop a Scope and Estimate (S&E)
2	1	Obtain EM approval of S&E
3	4	Prepare a Project Management Plan (PMP)
4	4	Obtain approval for PMP
5		Complete security checklist (concurrent with Item 3/4)
6		Compliance with Davis Bacon Wage Rates (concurrent with Item 3/4)
7		Obtain compliance with NEPA requirements (concurrent with Item 3/4)
8		Waive Title I - Basis of Design (project small/simplistic)
9	14	Prepare and complete Title II Design (includes final drawings and specifications)
10	2	Obtain approval of design (blue card signoff)
11	2	Prepare detailed construction cost estimate
12		Prepare JSA and health and safety plan (do concurrent with Item 11)
13	4	Procure equipment
14		Prepare, review, and approve IWCP (do concurrent with Item 13)
15	8	Complete construction (includes mobilization, demobilization, and inspection)
16	4	Perform S. O. Testing and Final Acceptance

Total 49 weeks