

# 2023 Inspection Report of the Burris Park, California, Site

January 2024



U.S. DEPARTMENT OF  
**ENERGY**

Legacy  
Management

This page intentionally left blank

## Contents

Abbreviations .....	ii
1.0 Site Overview and Inspection Summary .....	1
2.0 Inspection Requirements .....	2
2.1 Institutional Controls .....	2
2.2 Concrete Enclosure and Historical Plaque .....	3
2.3 Fence .....	4
2.4 Signage .....	5
3.0 Site Inspection Results and Report .....	5
4.0 Site Records and Public Information .....	6
5.0 References .....	7

## Table

Table 1. LTS&M Requirements for the Burris Park, California, Site .....	2
---	---

## Appendixes

Appendix A	2023 Inspection Checklist, Burris Park, California, Site
Appendix B	<i>Plan of the Day/Plan of the Week and Job Safety Analysis</i>

## Attachment

Attachment 1	Radiological Survey Map
--------------	-------------------------

## Abbreviations

CFR	<i>Code of Federal Regulations</i>
DOE	U.S. Department of Energy
ft	feet
FY	fiscal year
IC	institutional control
LM	Office of Legacy Management
LMS	Legacy Management Support
LTS&M	long-term surveillance and maintenance
mCi	millicuries
<sup>90</sup> Sr	strontium-90

## 1.0 Site Overview and Inspection Summary

The Burris Park, California, Site (formerly the Burris Park Field Station), is in the central part of a 57-acre park owned and maintained by Kings County Parks and Grounds Department. The site consists of a 50 × 50 foot (ft) fenced area surrounding the 42 × 42 ft decommissioned test pad, which is reinforced by concrete protective cover. This area once consisted of 6 × 6 ft soil-filled concrete plots used to test the effectiveness of removing strontium-90 (<sup>90</sup>Sr) from the soil. University of California—Berkeley scientists applied 72 millicuries (mCi) of <sup>90</sup>Sr evenly to the soil in the late 1950s to conduct these tests under a contract with the U.S. Atomic Energy Commission. The site was decommissioned by filling and capping the plots with metal-mesh reinforced concrete in 1963. Although no further remediation is required, the U.S. Department of Energy (DOE) Office of Legacy Management (LM) accepted maintenance-only responsibility for the site and its remaining radioactive contents in November 2014.

LM conducted its initial site maintenance in 2015 to remove fallen tree debris, perennial vegetation, and old farm equipment as well as repair the damaged fence. At the first annual site inspection conducted by LM in December 2016, the site was found to be in good condition with no immediate maintenance needs or cause for a follow-up inspection identified. Inspection team members discussed some improvements to reduce the growth of vegetation and burrowing rodents, and these concerns were scheduled to be addressed in fiscal year (FY) 2018. During the December 2017 annual inspection, the site was found to be in good condition; however, the concerns with rodent burrowing remained, reinforcing the scheduling of additional maintenance in 2018. Park maintenance staff applied herbicide throughout the year, successfully deterring vegetation growth.

In March 2018, LM conducted additional maintenance activities to deter animal burrowing and vegetation growth around the pad. Specific activities included:

- Bringing loose soil from around the fence exterior to the inside of the fenced area
- Grinding two tree stumps to 4 inches below ground surface
- Adding bottom fence rails around the entire fence perimeter, except the gate, and securing the fence to the bottom rails
- Installing a fence border made of 8 ft long, 6 × 6-inch treated wood lumber placed on top of landscape fabric and secured with rebar
- Covering soil areas between the concrete pad and the fence with landscaping fabric, then covering the fabric with river rock riprap
- Adjusting the gate so it swings outward rather than inward

Details of the 2018 maintenance work can be found in the *Landscaping and Maintenance Summary at the Burris Park, California, Site* (DOE 2018).

The February 2019 inspection found the site in good condition with no follow-up action required. As discussed in the *Burris Park, California, Site Long-Term Surveillance and Maintenance Plan* (DOE 2023) (LTS&M Plan), the frequency of inspection was altered to every 5 years following the 2019 inspection with the next inspection to occur in FY 2024.

A radiological survey of the pad was completed in 2014 and found no readings above background levels. In addition, the LTS&M Plan conveys LM will initiate radiological surveys every 5 years to ensure the pad enclosure remains protective of human health and the environment. The first regularly-occurring LM survey was completed in FY 2024.

The November 2023 (FY 2024) site inspection found the site in good condition with no follow-up action required. In addition, the radiological characterization survey conducted reaffirmed the site remains protective of human health and the environment. Refer to Section 3.0 for the further inspection results.

## 2.0 Inspection Requirements

The LTS&M Plan establishes how LM will maintain the site; ensure institutional controls (ICs) and protective measures are working effectively; and communicate schedules, plans, and outcomes of inspections with the regulator, landowner, and other interested parties.

Table 1 is a crosswalk of this inspection report to the LTS&M Plan.

*Table 1. LTS&M Requirements for the Burris Park, California, Site*

Requirement	LTS&M Plan	This Report
Institutional controls	Section 3.1	Sections 2.1–2.4
Management of site records	Sections 3.2, 3.4	Section 4.0
Inspections and reports every 5 years	Section 3.6	Section 3.0
Follow-up or contingency inspections	Section 3.6 and Table 1	Section 3.0
Routine maintenance and repairs	Section 3.6 and Table 1	Sections 2.1–2.4

### 2.1 Institutional Controls


In DOE Policy 454.1, *Use of Institutional Controls* (DOE Policy 454.1), ICs refer to legal instruments (e.g., land-use restrictions), physical or engineering controls (e.g., fences, signs), and methods of providing information to people (e.g., fact sheets, interpretive displays) that help minimize the risk of human and environmental exposure to contaminants and maintain the remedies at a site. The following engineering and physical controls are currently associated with the site under DOE’s broad application of ICs: (1) a concrete containment structure that entombs the remaining 20 mCi of the <sup>90</sup>Sr isotope after 57 years of natural radioactive decay, (2) a bronze plaque providing historical information and secured into the southeastern corner of the concrete pad, (3) a chainlink fence with a locked gate to prevent public access to the concrete enclosure, (4) updated signs that provide current information and emergency contact numbers, and (5) an access agreement between LM and Kings County. These ICs, as well as legal instruments, public information, and dissemination mechanisms, are further detailed in the following sections.

## 2.2 Concrete Enclosure and Historical Plaque

One antique farm tractor remains on the concrete pad due to its immobility and age (Photo 1). The Kings County Parks and Grounds Department superintendent and LM site manager discussed and agreed to keep the antique farm tractor on the concrete pad to avoid damage to the concrete protective pad. If and when the tractor needs to be removed in the future, both parties will discuss and schedule accordingly.



*Photo 1. Historical Farm Tractor*



*Photo 2. Minor Surface Cracks Atop Concrete Pad*

The concrete pad has minor surface cracks that do not pose a health risk (Photo 2). In 2014 these same cracks were scanned by a radiological control technician, and no results were above background levels. During the November 2023 (FY 2024) site inspection, a radiological characterization survey was conducted reaffirming that the site remains protective of human health and the environment.

Specifically, the radiological characterization survey was performed on the concrete slab at the Burris Park site by a DOE-qualified radiological control technician using Legacy Management Support (LMS) radiological control instrumentation (i.e., a calibrated Thermo Fisher Scientific Model FH 40G surface contamination and exposure rate instrument). Sixteen static measurements were made across the concrete pad's surface, in accordance with the LMS *Radiation Protection Program Plan* (LMS/POL/S04373), *Radiological Control Manual* (LMS/POL/S04322), and numerous Radiological Control organization implementing procedures. No instrument readings were identified above the surface contamination limits identified in Title 10 *Code of Federal Regulations* Section 835 (10 CFR 835), "Occupational Radiation Protection," Appendix D, "Surface Contamination Values," for  $^{90}\text{Sr}$ , the radioisotope of concern.

Characterization survey results were recorded on a *Radiological Survey Map* form (LMS 1553) (refer to Attachment 1).

The historical bronze plaque on the southeast corner of the pad is legible and free of debris and remains in good condition. No maintenance or deferred maintenance are needed for this IC. Photo 3 shows the current condition of the plaque.



*Photo 3. Historical Bronze Plaque*

## 2.3 Fence


As reported in the previous inspections, fence maintenance restored this asset to a protective condition. The expected longevity of the fence is about 25 years. During the 2017 inspection, a closer look at the age of the fence revealed a replacement is necessary within the next 10 years. As such, LM planned to replace the entire fence and gate in 2025. However, in November 2023 (FY 2024) site inspectors observed that the fence remains protective and reaffirms the LTS&M approach that replacement will be deferred to FY 2039.

To address erosion and animal burrowing concerns at the site, LM installed a bottom fence rail around the entire fence perimeter, except the gate, and secured the fence bottom to the rails during the March 2018 maintenance activities. To further strengthen the life of the fence to prevent the riprap from pushing on the fence bottom, 4 × 4 timbers were placed inside the fence line. These timbers will be replaced on the same schedule as the fence replacement.



## 2.4 Signage

Signs on each side of the fenced area were present and found to be in good condition with no maintenance needs or cause for a follow-up inspection identified (Photo 4). However, it is recommended that signage be replaced with a modern version. Signs will be sent to Kings County to install.



*Photo 4. Signage Posted on All Sides of Fencing*

## 3.0 Site Inspection Results and Report

The *2023 Inspection Checklist, Burris Park, California, Site* was developed as a tool to ensure that all aspects of the site were evaluated and results documented. The completed checklist is in Appendix A. Major items, requirements, and actions in the checklist are protocols for notification of affected parties, ensuring site access, addressing the inspection requirements mandated by the LTS&M Plan, and providing the existing condition and any required maintenance conducted or follow-up work needed before or during the next inspection.

The inspection of the site was conducted November 30, 2023. Attendees included:

Kathleen Whysner, former LM Site Manager

Michelle Franke, newly assigned LM Site Manager

Michele Miller, LMS Site Lead

Tom Maveal, LMS Radiological Technician

Natalie Brinson, Kings County Parks and Grounds Supervisor

Nathaniel Killebrew, Kings County custodian for Burris Park

The Plan of the Day/Plan of the Week and Job Safety Analysis were discussed and corresponding forms were signed before the site inspection started. These documents are presented in Appendix B.

Overall, the site was found to be in good condition. Park maintenance custodians have deterred vegetation growth by applying herbicide as needed around the pad year-round. While animal burrowing was noted near the site, no burrow holes were noted within the fenced area. In addition, no soil erosion or subsidence was noted. No new surface cracks or gouges in the concrete pad were found.

Future site maintenance activities will include:

- Managing the physical condition of the site
  - Removal or deterrence of vegetation with herbicide application by the park maintenance staff; application of herbicide or pesticide as warranted
  - Replacement of fence, gate, and signs, as warranted
- Maintaining integrity of concrete pad
  - Conducting periodic radiological surveys to confirm the protectiveness of human health and the environment
  - Using fillers, sealants, or resurfacing agents to reseal the cap seams to ensure continued protection when warranted

While there are no zoning changes planned for the area adjacent to the site, Kings County has expanded use of the park for an outdoor education program for students inclusive of the new greenhouse built in 2019. The Parks and Grounds Department estimates that 2,000 students are expected yearly. The County also plans to build an amphitheater on the other side of the museum (south of the site). LM requested a copy of the park's master plan document. Parks and Grounds officials indicated they would compile and send electronic files to LM.

## **4.0 Site Records and Public Information**

LM maintains a webpage and fact sheet for the site; both are updated annually and are current. A formal access agreement between LM and Kings County has been in place since December 5, 2016. All inspections, maintenance actions, and correspondence are documented and maintained as records. LM complies with National Archives and Records Administration records archiving and destruction protocols.

## 5.0 References

10 CFR 835. U.S. Nuclear Regulatory Commission, “Occupational Radiation Protection,” *Code of Federal Regulations*.

DOE (U.S. Department of Energy), 2018. *Landscaping and Maintenance Summary at the Burris Park, California, Site*, LMS/BRP/S19612, Office of Legacy Management, June.

DOE (U.S. Department of Energy), 2023. *Burris Park, California, Site Long-Term Surveillance and Maintenance Plan*, LMS/BRP/S12974, Office of Legacy Management, September.

DOE Policy 454.1 Chg 1 (Admin Chg), *Use of Institutional Controls*, U.S. Department of Energy, December 7, 2015.

*Radiation Protection Program Plan*, LMS/POL/S04373, continually updated, prepared by the LMS contractor for the U.S. Department of Energy Office of Legacy Management.

*Radiological Control Manual*, LMS/POL/S04322, continually updated, prepared by the LMS contractor for the U.S. Department of Energy Office of Legacy Management.

This page intentionally left blank

## **Appendix A**

### **2023 Inspection Checklist, Burris Park, California, Site**

This page intentionally left blank

## 2023 INSPECTION CHECKLIST BURRIS PARK, CALIFORNIA, SITE

Research and remediation was conducted by the University of California, Berkeley (UC Berkeley) on behalf of the U.S. Department of Energy (DOE, formerly the U.S. Atomic Energy Commission) at the Burris Park, California, Site (BPS) in the early 1960's. The site requires long-term surveillance and maintenance, specifically for residual strontium-90 (Sr-90) located in the soil beneath the 42 x 42 ft concrete protective barrier. The Burris Park Long-Term Surveillance and Maintenance Plan (LTS&M) defines how the DOE Office of Legacy Management will maintain the institutional controls and protective measures. DOE uses the checklist below to complete BPS inspections. Any significant actions required will be scheduled to be completed prior to or during the next inspection.

No.	ITEM	REQUIREMENTS	ACTION
1	Protocols	Notify the following of the date of the inspection: <ul style="list-style-type: none"> <li>• Kings County Parks and Grounds – Natalie Brinson</li> <li>• California Department of Public Health Radiation Protection – Gonzalo Perez</li> <li>• UC Berkeley, Environmental Safety and Health – Jim DeZetter</li> </ul>	Inspection arrangements were made with Natalie in October and date confirmed 10/12/2023. Notifications were made via email on 11/20/2023 to both Gonzalo and Jim of the inspection occurring 11/30/2023.
2	Access	Access to the site is restricted. The formal access agreement between the DOE and Kings County Parks and Grounds Division has been finalized.	<ul style="list-style-type: none"> <li>• The formal access agreement dated December 5, 2016, remains in effect.</li> <li>• Adhere to the Burris Park visitor requirements and follow the instructions of our escort.</li> </ul>
3	LTS&M Plan	Current LTS&M Plan (September 2023): <ul style="list-style-type: none"> <li>• Managing site records</li> <li>• Responding to stakeholder inquiries</li> </ul>	The LTS&M plan was reviewed, revised then reissued in September 2023.  Both the Burris Park LM webpage and the site fact sheet are reviewed and updated annually. Both were reviewed November 2022.

No.	ITEM	REQUIREMENTS	ACTION
		<ul style="list-style-type: none"> <li>Managing institutional controls</li> <li>Annual Inspection- annual for first 3 years, and on a rolling 5-year schedule, thereafter.</li> </ul>	<p>No stakeholder inquires to since the last site visit in December 2022.</p> <p>Visually observe the three institutional controls that are captured as Facilities Information Management System (FIMS) assets: the protective concrete pad, the fence with signage, and the bronze plaque.</p>
4	Inspection of Specific Site Surveillance Features	<p><b><u>Site Area</u></b></p> <p>A concrete containment structure with a 42 x 42 ft protective concrete cap entombs the remaining 20 millicuries of Sr-90.</p> <p>Pad will be cleaned as necessary, and inspected for cracks and integrity of structure. A radiological survey will be conducted every 5 years.</p> <p>Soil area extending beyond fence-line has been returned to within the fence line during the March 2018 improvements. Tree stumps have been ground down and any vegetation within fence area will be removed.</p> <p>Riprap subsidence was observed in December 2022 along the outer perimeter of the protective barrier but within the fence. In April 2023 additional stone was placed atop the subsidence per MWT BRP23-001.</p>	<p>Perform a walkover of the site area. Look for any integrity issues, (e.g., cracks, ponding water, burrowing animals.).</p> <p>Visually inspect the protective concrete barrier to ensure that:</p> <ul style="list-style-type: none"> <li>The pad does not contain deep cracks or concrete fragments.</li> <li>The corners of the pad are intact.</li> </ul> <p>Visually evaluate the soil area around the pad to ensure that:</p> <ul style="list-style-type: none"> <li>Soil is not eroding or subsiding,</li> <li>No overgrown or deep-rooted, perennial vegetation is present.</li> <li>No rodent holes are within the fenced area.</li> </ul> <p>Conduct the radiological survey of the protective concrete barrier to reaffirm protectiveness.</p>



No.	ITEM	REQUIREMENTS	ACTION
		<p><b><u>Site Perimeter Fence</u></b>  The barbed-wire was removed from atop the fence and the fence and entrance gate were repaired in March 2018. A lock is installed on the gate to limit access.</p> <p><b><u>Site Information Plaque and Signs</u></b>  The historical plaque was cleaned and checked to ensure it is secured to the pad. Existing signs along the fence were replaced by signs containing DOE's contact information.  Locations:</p> <ul style="list-style-type: none"> <li>• 1 information plaque describing the content of the containment, and</li> <li>• 8 signs, 2 on each side of fence.</li> </ul>	<p>Visually inspect the 50 x 50 ft perimeter fence:</p> <ul style="list-style-type: none"> <li>• Fence condition: good, average, or poor.</li> <li>• The gate opens and closes easily and is not bent or tilted.</li> <li>• Area outside the fence: no clutter, no objects leaning against or attached to the fence.</li> <li>• Check and note the condition of the lock.</li> </ul> <p>Visually inspect the signage:</p> <ul style="list-style-type: none"> <li>• Information plaque is present, secure, and legible.</li> </ul>

This page intentionally left blank

## **Appendix B**

***Plan of the Day/Plan of the Week and Job Safety Analysis***

This page intentionally left blank

# Plan of the Day/Plan of the Week

☐ Plan of the Day/ ☒ Plan of the Week

Site name: Burris Park, California

Date(s) Work Authorized: November 30 and December 1, 2023

Work authorized by: Michele Miller

MICHELE MILLER  
(Affiliate)

Digitally signed by MICHELE MILLER  
(Affiliate)  
Date: 2023.11.27 15:26:31 -05'00'

Site lead (print name)

Site lead (signature)

1. Authorized Activities					
Item No.	Work Type	Activity Description <sup>1</sup>	Work Control Reference <sup>2</sup>	PIC <sup>3</sup>	
				Printed Name	Initials <sup>4</sup>
1	<input checked="" type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE	Travel to Fresno, California then drive to the Burris Park Site on November 30, 2023	JSA-BRP-001	Michele Miller	MLM 11/27
2	<input checked="" type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE	Conduct Safety Briefing followed by the site inspection which includes a walkdown the area using the prepared checklist.	JSA-BRP-001	Michele Miller	MLM 11/27
3	<input type="checkbox"/> SBA <input checked="" type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE	Conduct the radiological characterization survey of the concrete protective cover atop the SR-90 test pad.	LMS Radiation Protection Program Plan (LMS/POL/S04373), Radiological Control Manual (LMS/POL/S04322), and numerous Radiological Control Organization implementing procedures	Tom Maveal	TM 11/27
4	<input checked="" type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE	Post job debriefing, return travel on December 1, 2023	JSA-BRP-001	Michele Miller	MLM 11/27
	<input type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE				
	<input type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE				

## Plan of the Day/Plan of the Week

	<input type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE				
	<input type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE				

<sup>1</sup> A description of the authorized work scope that is sufficient to define the operational envelope.

<sup>2</sup> This may be a brief verbal description, an MWT reference number, a procedure title or number (and step reference, if needed to define the work scope), a PAE title (and step reference, if needed to define the work scope), or a Job Safety Analysis (JSA) title or number.

<sup>3</sup> The LMS Person in Charge of the activity and directing the work/workers at the activity level. Example PICs include: Construction Site Supervisor, Project lead, Operations lead or designee.

<sup>4</sup> Application of initials indicates PIC understanding of authorized work and their responsibility for work performance.

SBA = Skill-Based Activity, MWT = Minor Work Task, PBA = Procedure Based Activity, PAE = Project or Activity Evaluation, PIC = Person in Charge

### 2. Safety, Radiological, and Environmental Precautions

- a) *This section is used to document the dissemination of information to site personnel. This section may contain safety share topics; discussion of prior day/week lessons learned; formal lessons-learned review; timely orders, new or revised site-wide procedures, or JSAs (specify by listing or as a full brief of the document); review of field changes made to procedures or JSAs; required-reading list updates; or other general briefings the site lead deem appropriate. Note relevant changes in site conditions (e.g., weather extremes, visitors, abnormal conditions, new employees, new or non-routine activities).*
- b) *All workers have, and are expected to use, **pause and stop work authority**.*
- c) *All workers should notify their supervisor or Safety and Health representative of abnormal events, such as changed site conditions, vandalism, or discovery of cultural resources in the work area, etc.*
- d) *All workers must notify their supervisor and/or PIC immediately of any injury or potential injury, regardless of how minor it may appear at the time.*

*Safety and Health must be contacted prior to entry into **any** permit required confined space.*

No radiological concerns

### 3. Site and Project Contact Information—Names and Phone Numbers

## Plan of the Day/Plan of the Week

Michele Miller -LMS Burris Park Site Lead- 412-818-7015

## Plan of the Day/Plan of the Week

4. Emergent Work					
<i>Emergent work is new or additional work activities that are identified for performance. Emergent work requires the same level of planning and authorization as normally approved activities. Emergent work cannot be performed unless it is authorized by the site lead.</i>					
Item No.	Work Type and Activity Description <sup>1</sup>	Work Control Reference <sup>2</sup>	PIC <sup>3</sup>		Authorization
			Printed Name	Initials <sup>4</sup>	
	<input type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE				
	<input type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE				
	<input type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE				
	<input type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE				
	<input type="checkbox"/> SBA <input type="checkbox"/> PBA <input type="checkbox"/> MWT <input type="checkbox"/> PAE				

<sup>1</sup> A description of the authorized work scope that is sufficient to define the operational envelope.

<sup>2</sup> This may be a brief verbal description, an MWT reference number, a procedure title or number (and step reference, if needed to define the work scope), a PAE title (and step reference, if needed to define the work scope), or a Job Safety Analysis (JSA) title or number.

<sup>3</sup> The LMS Person in Charge of the activity and directing the work/workers at the activity level. Example PICs include: Construction Site Supervisor, Project lead, Operations lead or designee.

<sup>4</sup> Application of initials indicates PIC understanding of authorized work and their responsibility for work performance.

SBA = Skill-Based Activity, MWT = Minor Work Task, PBA = Procedure Based Activity, PAE = Project or Activity Evaluation, PIC = Person in Charge



## **Attachment 1**

### **Radiological Survey Map**

This page intentionally left blank

# Radiological Survey Map

Radiological Survey Number: 231130-002 Page 1 of 4

Purpose: Radiological Survey of the Burris Park Concrete Pad Truck #: N/A Trailer #: N/A  
RWP number: N/A Time: 12:30 PM Date: 11/30/2023  
Site name: Burris Park Location: Concrete pad  
RCT (printed): Tom Maveal Reviewer signature: SCOTT NEWSOM (Affiliate) Digitally signed by SCOTT NEWSOM (Affiliate) Date: 2023.12.04 09:29:35 -07'00' Date:

Counting Instruments:	Instrument 1	Instrument 2	Instrument 3	Radiation Instruments:	Instrument 4
Instrument/probe model:			FH40G-L, FHZ732GM	Instrument/probe model:	FH40G-L
Instrument serial number:			15500	Instrument serial number:	15500
Probe serial number:			02835	Probe serial number:	15500
Calibration due:			8/17/2024, 3/6/2024	Calibration due:	8/17/2024
Efficiency:	$\alpha$	$\beta$	$\alpha$	$\beta$	0.43
Background (cpm):	$\alpha$	$\beta$	$\alpha$	$\beta$	100
$S_C$ (dpm/100cm <sup>2</sup> ):	$\alpha$	$\beta$	$\alpha$	$\beta$	373
Area probe correction factor:			6.5	Background (dose rate):	19 $\mu$ R/hr
				Other info (as needed):	
				Background was taken on contact with concrete surface located just outside the entrance gate of Burris Park	

## Surface Contamination and Radiation Survey Results

Item Surveyed / Map Location	Counting Inst. No. Used	Smear Survey (Instrument 1 or 2)						Direct Survey (Instrument 3)						Exposure Rate Survey
		Gross Counts		Net Counts		Activity		Gross Counts		Net Counts		Activity		
		Alpha cpm	Beta/gamma cpm	Alpha cpm	Beta/gamma cpm	Alpha dpm/100cm²	Beta/gamma dpm/100cm²	Alpha cpm	Beta/gamma cpm	Alpha cpm	Beta/gamma cpm	Alpha dpm/100cm²	Beta/gamma dpm/100cm²	
1	3								104		4.0		< Sc	18
2	3								135		35.0		529	25
3	3								99		-1.0		< Sc	19
4	3								79		-21.0		< Sc	17
5	3								99		-1.0		< Sc	11
6	3								114		14.0		< Sc	17
7	3								108		8.0		< Sc	15
8	3								112		12.0		< Sc	13
9	3								88		-12.0		< Sc	20
10	3								102		2.0		< Sc	15
11	3								100		0.0		< Sc	13
12	3								103		3.0		< Sc	18
13	3								98		-2.0		< Sc	17
14	3								99		-1.0		< Sc	19
15	3								103		3.0		< Sc	19
16	3								113		13.0		< Sc	10

RCT signature: THOMAS MAVEAL (Affiliate)

Digitally signed by THOMAS MAVEAL (Affiliate)  
Date: 2023.12.04 06:45:52 -07'00'

# Radiological Survey Map



Radiological Survey Number: 231130-002

Page 2 of 4

[illegible]

# Radiological Survey Map

Radiological Survey Number: 231130-002


Page 3 of 4

## Contamination and Radiation Survey Figure

### Standardized Map Symbols

- = Smear/wipe (no. inside)
- △ = Air sample (no. inside)
- 6.3 = General area exposure rate (result in  $\mu\text{R/hr}$ )
- ★ = Contact exposure rate (result beside, in  $\mu\text{R/hr}$ )
- # = Direct frisk (count rate) (result beside)
- ☆ = Direct gamma (count rate) (e.g., 2"x2" NaI) (result beside)

**Note:** Note units used if not identified above.



Burris Park Concrete Pad

(Place figure in this area.)

Remarks:

One minute beta/gamma static counts performed or at each survey location. Results are identified on page 1.

## Radiological Survey Map



Radiological Survey Number: 231130-002

Page 4 of 4

### Contamination and Radiation Survey Continuation Sheet

**Use this sheet to document or record radiological survey information (in addition to page 1 of the form)**