

0401-0604060004



CH2MHILL

CH2M HILL
Mound, Inc.
1 Mound Road
P.O. Box 3030
Miamisburg, OH
45343-3030

SMO-024/05
April 11, 2005

Ms. Margaret L. Marks, Director
Miamisburg Closure Project
U.S. Department of Energy
1075 Mound Road
Miamisburg, OH 45342

ATTENTION: Paul Lucas

SUBJECT: Contract No. DE-AC24-03OH20152, Deliverable #31
ENVIRONMENTAL RESTORATION MONTHLY PROGRESS REPORT

Dear Ms. Marks:

Attached are two copies of the Monthly Progress Report for March 2005.

This report has also been sent to the persons listed below.

If you have any questions or need further information, please call me at extension 4155.

Sincerely,

A handwritten signature in black ink, appearing to read "John Lehew", with a long horizontal line extending to the right.

John Lehew
Site Manager

JL/kg
Attachment as stated

cc: Tim Fischer (USEPA)
Brian Nickel (OEPA-4)
M. Ebben
S. Brindle
M. Williams
M. McDougal
DCC

U.S. DEPARTMENT OF ENERGY

MOUND PLANT

MIAMISBURG, OHIO

ENVIRONMENTAL RESTORATION

MONTHLY PROGRESS REPORT

MARCH 2005

1. INTRODUCTION

Per a Federal Facility Agreement (FFA) between the U.S. Department of Energy (DOE), Miamisburg Closure Project (MCP), and the U.S. Environmental Protection Agency, Region V (US EPA), and the Ohio Environmental Protection Agency (OEPA) a Monthly Progress Report is submitted for the Exit Project at the DOE Mound Plant for the period March 1 through March 31, 2005. The purpose of this report is to inform the Agencies regarding progress achieved towards environmental remediation of the site. This monthly progress report contains:

- A description of actions that have been taken toward achieving compliance with the agreement during the previous month;
- All plans and procedures completed during the previous month;
- A description of all actions, data, and plans that are scheduled for the next month(s) and other information relating to the progress of construction as is customary in the industry;
- Information regarding progress toward completion unresolved delays encountered or anticipated that may affect the future schedule for implementation of any scope of work or work plan, and a description of efforts made to mitigate those delays or anticipated delays.

Other specific, minimum required contents are:

- Minutes of the monthly project managers' meeting (see Attachment A.1)
- Status of approved agreements, commitments, or changes
- Changes in key personnel (see Contact List, Attachment A.5)
- Actions taken pursuant to this agreement including percent completion
- Photographs illustrating actions taken during the month (see Attachment A.2)
- Results of sampling and tests and other data received or generated by DOE pursuant to this agreement
- All actions or activities completed during the month
- Actions or activities planned for the next two months
- Field changes made during the month (see Attachment A.4)
- A description of any delays or problems that arose during the execution of the work described in this agreement and any steps taken by DOE to alleviate such delays and problems.

2. RECENT AND UPCOMING ACTIVITIES

ER/WM PROJECT

OU-1 Pump & Treat, Soil Vapor Extraction, Air Sparge and ITRD

The SVE system was down from March 9, 2005, 07:30 hours to March 10, 2005, 16:30 hours due to additional repairs to the SVE system. The OU-1 Pump-and-Treatment system and SVE system were down for one hour for planned system maintenance during the aforementioned SVE down period.

Operable Unit 1 Performance

Monthly Pump & Treat Wells (Gallons)	Monthly SVE Knockout Tank (Gallons)	Monthly Total Water Treated (Gallons)	Cumulative Pump & Treat Wells (Gallons)	Cumulative SVE Knockout Tank (Gallons)	Cumulative Total (Gallons)
2,687,740	4,716	2,692,456	312,493,950	447,135	312,941,085
Possible Monthly Operating Hours	Air Stripper Down Time Hours	Operating Time (%)	Down Time (%)		
696	1.00	99.86	0.14		
Last Calculated Cumulative Air Stripper Mass Removal (Pounds)	Date of Last Calculated Cumulative Air Stripper Mass Removal	Last Estimated Cumulative Air Stripper Mass Removal (Pounds)	Date of Last Estimated Cumulative Air Stripper Mass Removal		
25.37	12/05/01	27.08	04/08/03		
SVE Down Time Hours	Operating Time (%)	Down Time (%)			
29	95.83	4.17			
Last Calculated SVE Mass Removal (Pounds)	Date of Last Calculated SVE Mass Removal	Last Estimated Cumulative SVE Mass Removal (Pounds)	Date of Last Estimated Cumulative SVE Mass Removal		
3,980	12/30/01	4,232	03/01/05		

Note: Operating hours based on 3/01/05 A.M. to 3/29/05 A.M.

ER/WM PROJECT

ER Operations

(Information date March 15, 2005)

PRS 66

Phase 9 excavation is complete. Phase 10 excavation continues with expected completion by March 24.

Building 38 Soils & Associated Group 5 PRSs

The backfill package has been approved by the regulators. Backfilling has been initiated and is being done as fill-in work.

Group 9 PRSs (Contaminated Underground Lines)

Five pre-excavation SUDs required for the Underground Lines project have been approved by the Core Team. Operations at PRS 438 have been converted from drumming to boxing based on lower contaminated soil concentrations. Excavation work was completed in the HH-area, PRS 123, 429 and 430. Final sampling of PRS's 431, 432, and 433 has been completed.

PRS 41

Excavation of the ER portion of PRS 41 was completed on March 14 with the exception of the PRS 41 ditch just West of the rail staging area. Post Excavation SUD is being finalized and will be completed next week.

PRS 67

Offset 15-foot triangular grid samples results received. Several hot spots identified and remediated. Those spots re-sampled and are clean. Post Excavation SUD in final near completion.

PRS 68

Physical work has been completed, the post excavation SUD submitted to the regulators on March 9.

PRS 69/70

Work package and SUD submitted to DOE on March 9.

PRS 87

Remediation has been complete. Verification sampling completed. Results expected March 24.

PRS 286

Remediation has been completed. Closeout of PRS will be accomplished in the Group 5 OSC report.

BOSS PROJECT

(Information date: March 14, 2005)

Buildings 24 and PH

The BDP for 24 and PH went to the Core Team on February 24.

Buildings 31/31A

The Building 31/31A OSC Report went to DOE on March 10.

Buildings 36, 37, and 50

The Building 36, 37, and 50 Closeout Report was accepted by the Core Team on February 22. The Building 50 Red Drain System OSC Report is in internal review.

Buildings 40/99

An addendum to Closeout Report showing site restoration is in process.

Building 45

Building 45 BDP for binning and transfer is in internal review.

Building 48

The building has been demolished to the slab. Removal of the slab and back wall is being coordinated with Group 9 work in the area. The Core Team will be kept apprised of rad survey results when this activity is underway.

Building 56

The Building 56 Closeout Report was accepted by the Core Team on January 24.

Building 72

The Building 72 Closeout Report was accepted by the Core Team on February 22.

Building 124

The Building 124 Work Plan is in comment resolution.

DS Building and Building 25

The demolition of the slab is complete except for a small portion that is being left until completion of the Group 9 removal action in the area.

G, GW, and W Buildings

The concrete crusher has completed crushing the concrete in this area. An addendum to the Closeout Report will be issued.

Guard Post 8

The GP-8 Closeout Report was accepted by the Core Team on January 26.

H-Building

The area will be covered with gravel. An addendum to the OSC Report will then be issued.

HH-Building

The HH Structure OSC Report was approved by OEPA on February 16, but is awaiting USEPA approval.

Main Hill Water Tower

The Main Hill Water Tower Closeout Report was accepted by the regulators on January 27.

Mound Waste Water Treatment Plant (Buildings 57, 112, 113, 415, 432, and EG-8)

The MWWTP Action Memo was approved by the Core Team review. The WP and SUD are in comment resolution.

P-Building (including PS and EG-4 Slabs)

P Building has been demolished and debris cleanup is in process. The 50,000 gallon fuel oil tank and PS/EG-4 slabs remain to be removed.

R/SW/58 Buildings

The SW-Building slab has been cleared. Saw cutting of the slab is due to begin the week of February 7 in preparation for contaminated underground line removal. Removal of B-slab has begun. Debris removal continues from R-Building slab.

T-East and West Stacks

T-East and T-West stacks have been demolished. Debris removal for T-West stack is underway. The T-Stack foundation removal work plan and SUD have been reviewed in a technical review session. We are awaiting formal comments.

WD/23/125 Buildings

The WD structure OSC Report is in comment resolution. The Buildings 23/125 structure OSC Report has been approved by OPEA, but is awaiting USEPA approval.

WH-1, 2, 3

The BDP and work plan is in final preparation. Plans are being developed to remove two historic 200 gallon BUSTR tanks.

Waste Stream Report - March 2005				
(Reporting period March 1 through March 31, 2005)				
			Current	FY05
			Period	Waste
		Waste in	Waste	Shipped
<u>Waste Type</u>	<u>Units</u>	<u>Storage</u>	<u>Shipped</u>	<u>FYTD</u>
Hazardous (SS)	LBS.		951,140	3,115,856
	CU. FT.			0
Solid Waste Disposition				
Construction	CU. YDS.		4,620	5,480
TRU	CU. FT.			0
Mixed	CU. FT.		591	1,471
Low-Level Radioactive	Total			2,033,525
Envirocare	CU. FT		442180	1,939,300
NTS	CU. FT		10,240	94,225
Recycle	Units	YTD Waste Shipped		
Metal	TONS		175	970
Glass	TONS		0	0
Paper	TONS		0	0
Tires	EACH		0	0

CERCLA REGULATORY DOCUMENTS			PROSPECTIVE DELIVERY TO REGULATORS
Facility or PRS	Type of action	Document Type	Core Team Review Date
Bldg WH-1	Bldg Ind Demo	BDP/WP	April-05
Bldg 38 Soils	Bldg RA Demo	OSC/DR	April-05
PRS 441	PRS CRA	Fact Sheet	April-05
PRS 123	PRS Full	Post-Ex SUD	April-05
PRS 41	PRS CRA	Post-Ex SUD	April-05
PRS 87	PRS Full	Post-Ex SUD	April-05
Bldg WH-1	Bldg Ind Demo	FSR	April-05
PRS 75	PRS CRA	Post-Ex SUD	April-05
PRS 153	PRS CRA	Post-Ex SUD	April-05
Phase 1 Groundwater Monitoring Report		DR	April-05
Bldg T Stacks West	Bldg RA Demo	OSC Structure	May-05
Bldg 104	Bldg Ind Demo	FSR	May-05
Bldg B Slab	Bldg RA Demo	OSC soil	May-05
AGL & OHL	PRS Full	Post-Ex Sud	May-05
PRS 442	PRS UB	PRS Pkg/Rec Sheet	May-05
PRS 17	PRS CRA	WP/Pre-Ex SUD	May-05
Bldg 24	Bldg Ind Demo	FSR	May-05
PRS 67	PRS CRA	Post-Ex SUD	May-05
PRS 124	PRS Full	Post-Ex SUD	May-05
Bldg DS	Bldg Ind Demo	CR	May-05
PRS 69	PRS CRA	Post-Ex SUD	May-05
PRS 413	PRS CRA	Post-Ex SUD	May-05
PRS 441	PRS CRA	WP	June-05
PRS 441	PRS CRA	Pre-Ex SUD	June-05
PRS 87	PRS Full	OSC/DR	June-05
Bldg R	Bldg RA Demo	OSC Structure	June-05
Bldg P	Bldg Ind Demo	CR	June-05
Bldg T	Bldg RA Trans	DR	June-05

Bldg 124 (CWPF)	Bldg RA Demo	OSC Structure	June-05
PRS 159	PRS Full	Post-Ex SUD	June-05
Bldg 104	Bldg Ind Demo	CR	June-05
Bldg SW	Bldg RA Demo	OSC Structure	June-05
Bldg 58	Bldg RA Demo	OSC Structure	June-05
Bldg H	Bldg RA Demo	OSC Add	June-05
Bldg 24	Bldg Ind Demo	CR	June-05
Information taken from Integrated Status Field Schedules dated 3/9 & 3/22, in addition to information obtained from BOSS and ER technical POCs.			

FFA Milestone Events and Dates – FY05

Milestone Event	Project	Milestone Date	Comments
Annual Schedule Update	All	31-Mar-05	
Annual Report of Effectiveness of Institutional Controls	MCP	13-Jun-05	
PRS 66 OSC Report	ER	30-Apr-05	
BLDG 38 Soils OSC Report	ER	31-Jan-05	Request extension to June 30, 2005
PRS 87 OSC Report	ER	15-Jun-05	
PRS 7 FA Data Report	ER	02-Aug-05	
PRS 11 OSC Report	ER	04-Aug-05	
PRS 101/102 OSC Report	BOSS	16-Aug-05	
T Building OSC Report	ER	31-Aug-05	
PRS 411 OSC Report	ER	06-Sep-05	
PRS 41 OSC Report	ER	22-Sep-05	
PRS 75 OSC Report	ER	26-Sep-05	
PRS 363 OSC Report	ER	27-Sep-05	
PRS 76 OSC Report	ER	27-Sep-05	
PRS 91, 92, 94-98 - FA Data Report	ER	30-Sep-05	

Note: Milestone event is delivery of Draft document to EPA and OEPA

Community Relations Activities During March 2005

Three visitors used the CERCLA Public Reading Room during the month of March.

Delays, Problems and Remedies

ATTACHMENT A.1

MINUTES OF THE MONTHLY PROJECT MANAGERS MEETING

MINUTES OF THE MONTHLY PROJECT MANAGERS MEETING

March 2005

GENERAL TOPICS

The February report was received by the regulators. There were no comments on the minutes of the February FFA meeting. Brian Nickel indicated the "Waste in Storage" entries on the Waste Stream Report in the FFA monthly did not appear to be current (Action: Update Waste Stream Report – Raket)

Government Furnished Services & Items (GFS&I) Status – This material will be reviewed and statused in the Core Team meeting.

Follow up on February Action Items.

1. Replace Celeste Lipp with Jim Webb on Contact List (Raket) - Continue
1. Add Core Team agenda preview to FFA agenda (Raket) - Complete
2. Compare DOE 5400.5 release criteria with Mound 2000 Work Plan table (from Reg Guide 1.86) (Kline) - Continue
3. Add Rick Hersemann to contact list (Raket) - Continue

HIGHLIGHTS / QUESTIONS ON PROJECT UPDATES

(Editor's note: The information presented in Section 2 "Recent and Upcoming Events" of the Monthly FFA Report was provided to the regulators in advance of this meeting.)

BOSS (Bob Ransbottom)

The Building Data Package (BDP) for Buildings PH and 24 went to the regulators and the public on February 24. The Building 31/31A On-Scene Coordinator (OSC) Report was submitted to DOE on March 10. The Building 36, 37, 50 Closeout report was accepted by the Core Team. The Building 50 Red Drain Line OSC report is in internal review. The Building 45 BDP was submitted to DOE on March 15. Removal of the Building 48 slab will occur after the Underground Lines project is complete in the vicinity of Building 48. The Building 56 Closeout Report was submitted. The Building 72 Closeout report was submitted to the regulators. Responses to regulator comments on the Building 124 Work Plan were submitted on March 15. Brian Nickel indicated OEPA would be sending an e-mail expressing its concern that the plan does not include a MARSSIM based survey. The DS and Building 25-slab removal will be complete when the underground lines project is finished in that area. Grading is in progress at the former location of Buildings G, GW, and W. The H-Building area will be covered in gravel and an addendum to the OSC report issued. Response to USEPA comments on the HH-Building Structure OSC was sent to DOE on March 15. The Work Plan and Survey Unit Design (SUD) for the Waste Water Treatment Plant are in comment resolution. Debris cleanup is in progress at the former location of the powerhouse. The 50,000 gallon fuel oil Tank and PS/EG-4 slabs remain. The SW-slab has been cleared. Saw cutting of the slab is complete. The B-Building slab has been removed. A Post Ex-SUD for the two survey units under the B-slab is being prepared. The WD structure OSC report is in internal review. The Building 23 & 125 OSC report was accepted by OEPA; comments were received from USEPA on March 17. The BDP and work plan

for WH-1,2,3 is in final preparation. Two historic 200 gallon BUSTR tanks near these well houses will be removed by subcontractors.

T-BUILDING (Mary Sizemore)

The drain line removal in the cap area is complete. The only remaining floor work is the removal of some hot spots in the West End of the cap. Removal of HVAC duct is beginning above the cap and the removal of the HVAC duct above T-59 and T-57 is complete. MARSSIM surveys are in process with a focus on the large empty areas at the West and East ends of the building. A status map was circulated (Attachment 1). A question was asked about the expected completion date for the surveys. May 15 is the expected survey completion date.

ER/WM (Dave Rakel)

Phase 9 of the PRS 66 excavation is complete. Phase 10 excavation continues and is expected to be complete by March 24. Backfilling Building 38 Soils continues as fill-in work. At the Group 9 (Underground Lines) removal, operations at PRS 438 have shifted from drumming to boxing based on lower contaminated soil concentrations. Excavation work is complete in the HH area, PRS 123, 429 and 430. Final sampling of PRS 431, 432, and 433 has been completed. Excavation of the ER portion of PRS 41 was completed on March 14 with the exception of the PRS 41 ditch just West of the rail staging area. The post Ex SUD is being finalized. In PRS 67, several hot spots have been identified and remediated. Those locations were re-sampled and are clean. Physical work at PRS 68 is complete. The PRS 68 Post Ex-SUD was submitted to the regulars. The remediation of PRS 87 is complete. The verification samples have been taken. Results are expected back on March 24. The PRS 286 remediation is complete. Closeout of the PRS will be accomplished in the Group 5 OSC. Brian Nickel asked for more information about a drum reportedly discovered during sampling locations near the north western border of PRS 286 (action – Rakel). Frank Bullock asked about PRS 11 status. Dave indicated the Factsheet public review ends this week, the work plan and pre ex SUD are approved by the Core Team, contracting efforts are underway, field work has not started but is imminent.

MMCIC (Frank Bullock)

No report. Beth Moore asked about the nature and extent of PRS 7 (Action: Provide copy of PRS package – Rakel).

PREVIEW CORE TEAM AGENDA

The agenda for tomorrow's Core Team meeting is:

- Agenda review
- Final CERCLA Documents
- Approve/sign PRS 411 OSC
- Building 126, 45, OSE Data Review for MMCIC – Status
- Respond to public comments
- Building 57 Action Memo – City, MMCIC

Items from Tech Review

- Approve AGL & OHL Pre Ex SUD
- Approve Bldg 124 Work Plan

ACTION ITEMS:


1. Update Waste Stream Report in FFA Monthly (Rakel)
2. Provide information about drum discovery in PRS 286 (Rakel)
3. Provide copy of PRS 7 package to Beth Moore (Rakel)


NEXT FFA MEETING: April 18, 2:00PM ET

MEETINGS BEFORE NEXT FFA MEETING

Weekly Status Call – Thursday, March 24 and 31, April 7 and 14, 2:30PM ET

Working Session – Tuesday, April 5, 10:00 AM ET and Tuesday, April 19, 10:00AM ET





Sign-in

ATTENDANCE SHEET FOR FFA MEETING

March 21, 2005

[illegible]

DOCUMENT DISTRIBUTION LIST
March 2005

	OEPA	ODH	US EPA		DOE/MCP ^a	DOE/OH	DOE/HQ	CH2MHill	MMCIC	Public Reading Room	MESH Advisor	Web Page	Admin. Record
	Nickel	Vandegrift	Fischer	Wojciechowski, Tetra Tech	Lucas, Proj. Mgr.	Tormey	Desai	Proj. Mgr., Proj. Eng.	Bullock				
Working Draft					4 ^a			2					
Draft & Draft Proposed Final:													
PRS/Bldg. Data Pkgs.	4	1	1	1	2			2					
FA SAP	4	1	1	1	2			2					
Action Memos	4	1	1	1	2	1		2					
Work Plans	4	1	1	1	2			2					
HASPs	4	1	1	1	2			2					
Factsheet (CRA)	4	1	1	1	2			2					
Verification SAPs/Reports	4	1	1	1	2			2					
OSC Reports	4	1	1	1	2			2 ^e					
Residual Risk Evaluations	4	1	1	1	3 ^c	1		2					
Proposed Plans/RODs	4	1	2	1	3 ^c	1		2 ^e					
Environmental Summary	4	1	2	1	3 ^c	1		2					
Public Review Draft:													
PRS/Bldg. Data Pkgs.	4	1	1	1	2	1		3 ^d	3	4	1	1	
Action Memos	4	1	1	1	2	1		3 ^d	3	4	1	1	
Factsheet (CRA)	4	1	1	1	2	1		3 ^d	3 ^f	4	1	1	
Residual Risk Evaluations	4	1	2	1	3 ^c	1		3 ^d	3	4	1		
Proposed Plans	4	1	2	1	3 ^c	1		3 ^d	3	4	1		
Final Documents:													
PRS/Bldg. Data Pkgs.	1	1	1		2	1	1	2	3	4	1		2
FA SAP/Reports	1	1	1	1	2		1	2 ^e					
Action Memos	1	1	1	1	2	1	1	2		4	1		2
Work Plans	1	1	1	1	2		1	2					
HASPs	1	1	1	1	2		1	2					
Verification SAPs	1	1	1	1	2		1	2					
OSC Reports	1	1	1	1	2	1	1	2		4	1		2
Close Out Reports	1	1	1	1	2	1	1	2		4	1		
Residual Risk Evaluations	1	2	1	1	3 ^c	1	1	2	3	4	1		2
RODs	2	2	5	1	3 ^c	1	1	2	3	4	1		2
Environmental Summary	1	2	2	1	3 ^c	1	1	2	3	4	1		2
Other Documents:													
Monthly Reports	4	1	1	1	7 ^b			2	3				
Annual Milestone Schedule	2	1	1	1	2		1	2 ^e					

^a Extra copies for Neff/Carfagno review

^b Extra copies for Project mgrs & Gary Stegner

^c Extra copy for Long Term Stewardship (Sue Smiley)

^d Includes copy for Community Relations

^e Copy transmittal letter for J. Stickelman for milestone tracking

^f Includes MRC and MAC

^g Copy transmittal letter for Lisa Rawls for GFS&I and Deliverables

DOCUMENT ADDITIONS FOR MARCH 2005

Documents Added to the Administrative Record

Action Memorandum Engineering Evaluation/Cost Analysis (EE/CA), Building 124 (CWPF), Removal Action, January 2005, Final (Replaces Public Review Draft, AR SP.4-337-1204)

Miamisburg Closure Project, Potential Release Site Package, PRS 106, January 2005, Final (Replaces Public Review Draft, AR SP.4-334-1104)

Miamisburg Closure Project, Potential Release Site Package, PRS 211/212, January 2005, Final (Replaces Public Review Draft, AR SP.4-335-1104)

Miamisburg Closure Project, Potential Release Site Package, PRS 271/PRS 336, January 2005, Final (Replaces Public Review Draft, AR SP.4-336-1104)

Action Memo/EE/CA for Contingent Removal Actions for Contaminated Soils, Addendum 1: Structures, January 2005, Final (Replaces Public Review Draft, April 2004. AR SP.4-312-0105)

Miamisburg Closure Project, Building Data Package, Guard Post 8, (Demolition), Final, January 2005 (Replaces Public Review Draft, AR SP.4-330-1104)

Miamisburg Closure Project, P-Building (Demolition), Building Data Package, Public Review Draft, January 2005. (AR SP.4-340-0105)

Action Memorandum Engineering Evaluation/Cost Analysis (EECA), Mound Wastewater Treatment Plant (Buildings 57, 112, 113, 415, 432 and EG-8) (Includes removal of PRSs 43 through 56), Removal Action, February 2005, Public Review Draft. (AR SP.4-341.0205)

Public Fact Sheet, PRS 11: Thorium and Polonium – Contaminated Waste Area (AR SP.4-342-0205)

Action Memorandum Engineering Evaluation/Cost Analysis (EECA), PRS 76 Action Memo, Removal Action of Volatile organic compound (VOC) Contaminated Soil, February 2005, Final (Replaces Public Review Draft, AR SP.4-331-1104)

Miamisburg Closure Project, Buildings PH and 24, Building Data Package, Public Review Draft (comment period through March 27, 2005). (AR SP.4-343-0205)

Miamisburg Closure Project, Building Data Package, Building 72 (Demolition), February 2005, Final. (Replaces Public Review Draft, AR SP.4-329-1004)

Documents Added to the Information Repository

Miamisburg Closure Project, Closeout Report, Guard Post 8 (Demolition), Final, January 2005

Miamisburg Closure Project, Closeout Report, Buildings G. GW, W (Demolition), Final, January 2005

Miamisburg Closure Project, Closeout Report, Main Hill Water Tower (Demolition), Final, January 2005

Miamisburg Closure Project, Closeout Report, Building 22 (Demolition), Final, January 2005

Miamisburg Closure Project, Closeout Report, Building 56 (Demolition), Final, January 2005

Miamisburg Closure Project, Closeout Report, Building 72 (Demolition), February 2005, Final

Miamisburg Closure Project, Closure Report, Buildings 36, 37 and 50 (Demolition), February 2005, Final

ATTACHMENT A.2

PHOTOGRAPHS PROVIDED FOR MARCH 2005

1. R/SW containment
2. New Cave removal
3. P-Slab removal
4. B-Slab removal









ATTACHMENT A.3

**NEWSPAPER ARTICLES GENERATED AS A RESULT OF COMMUNITY
RELATIONS ACTIVITIES UNDER THIS AGREEMENT**

ATTACHMENT A.4

FIELD CHANGE LOG FOR MARCH 2005

FIELD CHANGE LOG FOR MARCH 2005

ADS	Summary of Change (description)	Contractor	Contractor Change Control No	Cost Impact ¹ (Y/N)	Schedule Impact ² (Y/N)

1 Cost Impact - yes if a contractual change is required

2 Schedule Impact - yes if a deviation from approved schedules will occur

Note: In general, a change will be logged here when it is significant enough to invoke the contractor's QA change control process.

ATTACHMENT A.5

CH2MHILL/CERCLA CONTACT LIST

CH2MHILL/CERCLA CONTACT LIST

Contact	Phone	FAX
DOE Contacts		
Paul Lucas Core Team US DOE/MCP 1075 Mound Road Miamisburg, Ohio 45342	937-847-8350 ext. 314 <u>E-Mail Address</u> Paul.Lucas@ohio.doe.gov	937-847-8352
Gary Stegner Public Affairs Officer US DOE/FCP P.O. Box 538705 Cincinnati, Ohio 45253	513-648-3153 <u>E-Mail Address</u> Gary.Stegner@fernald.gov	513-648-3073
Sue Smiley ER Project Manager US DOE/MCP 1075 Mound Road Miamisburg, Ohio 45342	937-847-8350 ext. 318 <u>E-Mail Address</u> Sue.Smiley@ohio.doe.gov	937-847-8352
Frank Schmaltz Main Hill US DOE/MCP 1075 Mound Road Miamisburg, Ohio 45342	937-847-8350 ext. 304 <u>E-Mail Address</u> Frank.schmaltz@ohio.doe.gov	937-847-8352
Chuck Friedman Contractor US DOE/MCP 1075 Mound Road Miamisburg, Ohio 45342	937-847-8350 ext 302 <u>E-Mail Address</u> Chuck.Friedman@ohio.doe.gov	937-847-8352
Jitendra M. Desai U.S. Department of Energy 19901 Germantown Road Cloverleaf Building Germantown, MD 20874	301-903-1434 <u>E-Mail Address</u> Jitendra.desai@em.doe.gov	301-903-1643

Contact	Phone	FAX
CH2MHILL/ Mound Contacts		
CH2M HILL P.O. Box 3030 Miamisburg, Ohio 45343-3030	Page: 937-865-4020	937-865-3835
John Lehew Site Manager	937-865-4155 <u>E-Mail Address</u> Lehejg@doe-md.gov	937-865-3114
Mike Ebben Administrative Services Manager	937-865-4404 <u>E-Mail Address</u> Ebbemd@doe-md.gov	937-865-3099
Chris Watson BOSS/Facility Demolition Project Manager	937-608-8007 <u>E-Mail Address</u> Watscr@doe-md.gov	937-865-3835
Jeff Bradford ER and Waste Management Project Project Manager	937-865-4420 <u>E-Mail Address</u> Bradjd@doe-md.gov	937-865-5173
Dave Rakel ER Project – CERCLA	937-865-4203 <u>E-Mail Address</u> Rakeda@doe-md.gov	937-865-5173 CELL: 937-673-2883
Jeff Stapleton Environmental Compliance Manager	937-865-5561 <u>E-Mail Address</u> Stapjs@doe-md.gov	937-865-5173 Pager: 978-2553
Ron Paulick Environmental Compliance - Chemist	937-865-4080 <u>E-Mail Address</u> Paulrp@doe-md.gov	Pager: 341-4607
Mark Gilliat EE/WM Project Geologist	937-865-4407 <u>E-Mail Address</u> Gillimd@doe-md.gov	937-865-4455
Gene Jendrek Environmental Compliance	937-865-4205 <u>E-Mail Address</u> Jenedef@doe-md.gov	937-865-3725
Connie Kline ER/WM Project Rad Con POC	937-865-4635 <u>E-Mail Address</u> Klinec@doe-md.gov	

Contact	Phone	FAX
Jim Fontaine ER Operations Manager	937-608-8220 <u>E-Mail Address</u> Fontip@doe-md.gov	
Bob Ransbottom BOSS/Facility Demolition Project Project Engineer	937-865-4220 <u>E-Mail Address</u> Ransrc@doe-md.gov	CELL: 937-608-8201
Val Darnell CERCLA Documentation	937-865-3655 <u>E-Mail Address</u> Darnvk@doe-md.gov	CELL: 937-673-7910
Don Kramer BOSS/Facility Demolition Project Project Engineer	937-865-4054 <u>E-Mail Address</u> Kramdc@doe-md.gov	
Mary Sizemore CERCLA	937-865-3901 <u>E-Mail Address</u> Sizeme@doe-md.gov	
Christine Lee ER/WM Engineer	937-865-5506 <u>E-Mail Address</u> Leeceb@doe-md.gov	CELL: 937-608-8219
Karen Arthur Project Engineer – Soils Project	937-865-3007 <u>E-Mail Address</u> ARTHUR@doe-md.gov	937-865-5173 Pager: 800-604-4785
US EPA Contacts		
Tim Fischer US EPA Region 5 (SR-6J) 77 W. Jackson Blvd. Chicago, Illinois 60604	312-886-5787 <u>E-Mail Address</u> Fischer.timothy@epa.gov	312-886-4071
T. Stuart Hill US EPA Region 5 (P-19J) 77 W. Jackson Blvd. Chicago, Illinois 60604-3590	312-886-0689 <u>E-Mail Address</u> Hill.stuart@epa.gov	312-353-1155
Mary C. Wojciechowski Tetra Tech EM 200 E. Randolph Dr. Suite 4700 Chicago, IL 60601	312-856-8786 <u>E-Mail Address</u> Mary.wojciechowski@tte.mi.com	312-938-0118

Contact	Phone	FAX
Rick Hersemann Tetra Tech EM 200 E. Randolph Dr. Suite 4700 Chicago, IL 60601	312-856-8789 <u>E-Mail Address</u> Rick.hersemann@ttemi.com	312-938-0118
Ohio EPA Contact		
Brian Nickel Ohio EPA 401 E. Fifth Street Dayton, Ohio 45402-2911	937-285-6468 <u>E-Mail Address</u> Brian.nickel@epa.state.oh.us	937-285-6404
Jane O'Dell Ohio EPA 401 E. Fifth Street Dayton, Ohio 45402-2911	937-285-6066 <u>E-Mail Address</u> Jane.odell@epa.state.oh.us	937-285-6404
Anthony Campbell Ohio EPA 401 E. Fifth Street Dayton, Ohio 45402-2911	937-285-6069 <u>E-Mail Address</u> AnthonyCampbell@epa.state.oh.us	937-285-6404
Kathy Lee Fox Ohio EPA 401 E. Fifth Street Dayton, Ohio 45402-2911	937-285-6441 <u>E-Mail Address</u> KathyFox@epa.state.oh.us	937-285-6404
ODH Contact		
Ruth Vandegrift Ohio Department of Health 246 N. High Street Columbus, Ohio 43215-1099	614-644-2718 <u>E-Mail Address</u> Vandeg@gw.odh.state.oh.us	614-466-0381
Jim Webb Ohio Department of Health Bureau of Radiation Protection 246 N. High Street Columbus, Ohio 43215-1099	614-644-2718 <u>E-Mail Address</u> Jwebb@odh.ohio.gov	614-466-0381

Contact	Phone	FAX
ASTDR		
Burt Cooper Agency for Toxic Substances and Disease Registry 1600 Clifton Road, NE Mail Stop E-56 Atlanta, GA 30333	404-639-6050	404-639-6075