

ESTIMATED FIELD SCHEDULE FOR OU-2 REVISED BEDROCK WORK PLAN

Estimated field schedule for Revised Bedrock Work Plan is approximately 22 weeks from receipt of authorization to proceed from EG&G. This schedule assumes 4 weeks for subcontracting / field mobilization, 19 weeks of field work, and 1 week of demobilization from the field. This estimated schedule incorporates a 20 percent contingency increase in mobilization / field work time to account for potential delays in mobilizing subcontractors and field delays due to weather, equipment breakdown, or other unforeseen problems. A breakdown of the field program (without the contingency) is attached. The following assumptions were used in developing the attached field schedule:

- 1) Drilling subcontractor will have rigs available and be able to mobilize within 4 weeks of notification of field program.
- 2) Two hollow-stem auger drill rigs and two HX core / rotary drill rigs will be utilized during the field program.
- 3) Isolation casings will have to be installed across the UHSU for all borings and wells, and across the a-series well LHSU unit for the b-series wells.
- 4) Drilling and setting of the isolation casing across the UHSU for the source boreholes, pilot boreholes, and a-series wells will require 3 days each using the hollow-stem auger rigs. Drilling and installation of the isolation casings for the b-series wells will require 5 days each using HX core / rotary drill rigs (including intermediate decontamination steps).
- 5) Drilling of the LHSU portion of the pilot boreholes (including HX coring) will require 3 days each using HX core / rotary rigs.
- 6) Geophysical logging of the pilot boreholes will require 2 days each. Grouting of pilot boreholes will require 1 day each.
- 7) Drilling of the LHSU portion of the a-series well boreholes (i.e., after the UHSU isolation casing is installed) and installation of the wells will require 3 days each using HX / rotary drill rigs.
- 8) Drilling of the LHSU portion of the b-series well boreholes (i.e., the portion below the second isolation casing) and installation of the wells will require 2 days each using HX / rotary drill rigs.
- 9) Drilling and sampling of the source boreholes will require 6 days including installation of the isolation casings. Grouting of source boreholes will require 1 day each.
- 10) Decontamination performed during drilling at a particular location, or within the decontamination boundaries of an IHSS area will be a partial decontamination (see

Revised Bedrock Work Plan for definition) and will require 1 day for decontamination and moving of drill rig. Decontamination performed between drilling locations that requires crossing of an IHSS decontamination boundary will be a full decontamination (see Revised Bedrock Work Plan for definition) and will require 2 days for decontamination and moving of drill rig.

- 11) 24 hours will be required for curing of isolation casing annulus grout before drilling is continued at that location.
- 12) 48 hours will be required for curing of well casing annulus grout before initiating well development at that location.
- 13) Development and sampling of LHSU monitoring wells will require 10 working days because of the low permeability of the LHSU units.
- 14) Slug testing of the LHSU monitoring wells will require 3 days.
- 15) Turn around time for analysis of indicator parameters will be three days (i.e., one day for rad screen, one day for sample shipment, and one day for laboratory analysis).
- 16) The analytical results for the a-series wells will be required before initiating drilling and installation of b-series wells. For this estimated schedule, it is assumed that contamination will be detected in each a-series well, thus requiring installation of all b-series wells.
- 17) All field work will be conducted on week days. No weekend field work will occur due to security constraints at Rocky Flats.