

CORRES CONTROL
INCOMING LTR NO

4410 RF 91

DUE
DATE

ACTION

DIST

ENC

BENJAMIN, A	
BRETZKE, J.C.	
BURLINGAME, A.H.	
COPP, R.D.	
CROUCHER, D.W.	
DAVIS, J.G.	
EVERED, J.E.	X
FERRERA, D.W.	X
FERRIS, L.R.	
FRAIKOR, F.J.	
FRANCIS, G.E.	
GOODWIN, R.	
HANNI, B.J.	
HEALY, T.J.	
IDEKER, E.H.	
JENS, J.P.	
KERSH, J.M.	X
KIRBY, W.A.	X
KRIEG, D.	
KUESTER, A.W.	
LEE, E.M.	
MAJESTIC, J.R.	
MARX, G.E.	
MATHEWS, T.A.	
MEURRENS, B.E.	
MORGAN, R.V.	
PIZZUTO, V.M.	
POTTER, G.L.	
SAFFELL, B.F.	
SANDLIN, N.B.	
SWANSON, E.R.	
WIEBE, J.S.	
WILKINSON, R.B.	
WILSON, J.M.	
YOUNG, E.R.	
ZANE, J.O.	

Bunge, P. X

CORRES CONTROL
TRAFFIC

Reviewed for Addressee
Corres. Control RFP

11-91

DATE

BY

Rel Ltr #




Department of Energy

ROCKY FLATS OFFICE
P O BOX 928
GOLDEN COLORADO 80402-0928

OCT 30 1991 Nov 1



ROCKY FLATS



000020135

Mr Martin Hestmark
U S Environmental Protection Agency Region VIII
ATTN Rocky Flats Project Manager 8HWM RI
999 18th Street Suite 500 8WM C
Denver Colorado 80202 2405

Gentlemen

We are responding to your October 25 1991 letter concerning the DOE Dispute over EPA/CDH denial of our schedule extension request for Operable Unit 2 South Walnut Creek Interim Measure/Interim Remedial Action Field Treatability Unit startup The dispute has not been resolved because we have been unable to have commitment from EG&G on the completion of construction and startup of the metals/radionuclides units in the timeframes discussed within the October 22 1991 meeting and subsequent phone conversations Rather than an April 1992 completion of construction the current best effort is a May 1992 completion of construction A detailed schedule to obtain the May 1992 date is enclosed

Because we were unable to reduce the schedule to an agreeable timeframe the dispute needs to be raised to the Dispute Resolution Committee along with a joint statement from the Interagency Agreement (IAG) Project Coordinators We propose to get together with you tomorrow to draft the joint statement describing the issues and attempts to resolve the dispute to attach to the letter to the IAG Dispute Resolution Committee

As a point of clarification to item number three in your letter we would like to note that although we will provide copies of the Cost Plus Award Fee (CPAF) criteria in each performance period and copies of the evaluation, when completed, the contract is between DOE and EG&G and performance cannot be determined outside of DOE

Should you have any questions please feel free to contact me at 966-4538 or Richard Schassburger at 966-4888

Sincerely

David P Simonson
Assistant Manager
for Environmental Management

Enclosure

cc
A Rampertaap EM-453
D Simonson DOE/RFO
E Evered EG&G/RF
P Bunge EG&G/RF
B Duprey EPA
J Sowinski CDH
G Baughman CDH

DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
CLASSIFICATION OFFICE

ADMIN RECORD

OU 2 RADS REMOVAL SYSTEM
SCHEDULE REVISIONS
OCTOBER 30 1991

DESCRIPTION	CURRENT		CURRENT START DATE	CURRENT END DATE	INSTITUTIONAL/ORGANIZATIONAL CHANGES REQUIRED
	ORIGINAL DURATION WORK (DAYS)	PROPOSED DURATION WORK (DAYS)			
Finalize Performance Specifications	10			10/31/91	Work sessions with contractor needed to expedite
Blue Card	15	15	(11 4 91)	(11 22 91)	Do concurrent with Bid Announce and advertise
Develop P O for RODS System	5	1	11 1 91	11 1 91	Purchasing to expedite advertise for bids prior to Blue Card signoff
Bid Accouncement	5	5	11 1 91	11 4 91	
Advertise for Bids	15	15	11 4 91	11 25 91	
Bid review and vendor selection	25	15	11 26 91	12 19 91	Must expedite done for cost only not competence
Presolicitation by DOE					No presolicitation req'd by DOE
Contract Award	0	0		12 20 91	
Contractor prepare design	20	20	12 20 91	01 20 92	1 20 92 Contractor prepares long lead item list submit to EG&G
Contractor finalize design	10	10	02 10 92	02 07 92	1 15 92 EG&G approves long lead item list
EG&G Final Appr of design	10	10	02 24 92	03 06 92	Contractor orders long lead list (risk sharing) Assume 60 days for delivery
Start Construction	0	0		03 06 92	
Equipment Procurement	88	25	03 06 92	04 15 92	Expedite procurement w/ long lead list
Equip Install and Trailer	15	15	04 15 92	05 06 92	
System Delivery to RFP	5	5	05 06 92	05 13 92	
Install onsite (to GAC plumbing)	10	10	05 13 92	05 27 92	
Inspection and System Checkout	10	10	05 27 92	06 10 92	
Start of Operation	0	0	06 10 92	06 10 92	May not achieve 24/hr day operation