

**OU 6 SCHEDULE ASSUMPTIONS FOR  
DELIVERY OF THE RFI/RI REPORT**

1. The scope of work will not increase beyond that which is described in the OU 6 work plan dated June 1, 1992.
2. One human health risk assessment will be performed for OU 6, not each of the 21 IHSSs within OU 6.
3. The laboratory turnaround time will not exceed 60 days for non-radioactive samples and 90 days for radioactive samples.
4. Data validation will not exceed 30 days for each sample.
5. The Rock Creek area will be acceptable for background data.
6. Agency review time will not exceed the scheduled time (see attached scheduled).
7. Agency comment responses will be limited to those in scheduled reviews.
8. Adequate funding will be available to perform the work specified in the OU 6 Work Plan.
9. DOE review time will not exceed the scheduled time (see attached scheduled).
10. The time required in any decision process by others which cause delays will result in equal delays in the schedule.
11. A second phase of the RFI/RI is not anticipated. Any additional data that are required as a result of the Phase 1 RFI/RI will be collected during the FS.