

## ATTACHMENT 2

### OPERABLE UNIT 11 PROPOSED RESCOPED ACTIVITIES

The following original IAG milestones were delivered as scheduled:

SUBMIT DRAFT PHASE I RFI/RI WORK PLAN  
SUBMIT FINAL PHASE I RFI/RI WORK PLAN

JUNE 8, 1990  
JANUARY 2, 1992

The milestone SUBMIT DRAFT PHASE I RFI/RI REPORT has been increased in scope. The original milestone was scheduled for delivery on September 20, 1994. With the change in scope, the target date for completion is scheduled for at or near September 20, 1994.

Phase I and Phase II are proposed to be combined to a single phase to reduce the duration of closure.

The milestone SUBMIT DRAFT PHASE I PROPOSED IM/IRA DECISION DOCUMENT is assumed to include a Justification for No Further Action.

All of the milestones following are assumed to be deleted per the Justification for No Further Action.