

Department of Energy

ROCKY FLATS OFFICE
P O BOX 928
GOLDEN, COLORADO 80402-0928
APR 17 1992APR 21 12 24 PM '92
92-DOE-4019

ACTION

DIST	LTR	ENC
BENJAMIN, A		
BERMAN, H S		
BRANCH, D B		
BURLINGAME, A H		
CARNIVAL, G J		
COPP, R D		
CROUCHER, D W		
DAVIS, J G		
EVERED, J E	X	
FERRERA, D W		
GOODWIN, R		
HANNI, B J		
HEALY, T J		
HILBIG, J G		
IDEKER, E H		
KERSH, J M	X	
KIRBY, W A		
KRIEG, D		
KUESTER, A W		
LEE, E M		
MAJESTIC, J R		
MARX, G E		
MORGAN, R V		
PIZZUTO, V M		
POTTER, G L		
SANDLIN, N B		
SHEPLER, R L		
SULLIVAN, M T		
WANSON, E R		
WILMAN, K G		
WILSON, R B		
WILSON, J M		
YOUNG, E R		
ZANE, J O		

Mr Martin Hestmark
U S Environmental Protection Agency, Region VIII
ATTN Rocky Flats Project Manager, 8HWM-RI
999 18th Street, Suite 500, 8WM-C
Denver, Colorado 80202-2405

Mr Gary Baughman
Hazardous Waste Facilities Unit Leader
Colorado Department of Health
4210 East 11th Avenue
Denver, Colorado 80220

Gentlemen

This correspondence is to request an extension for deliverables under the Interagency Agreement (IAG), Part 42, Extensions. This request is based on funding uncertainty at the beginning of the fiscal year and inability to compress the procurement process for subcontract support. At the beginning of FY91, Rocky Flats had been allocated only \$50 million for Environmental Restoration against requirements totaling over \$100 million. We argued hard for additional funding, ultimately resulting in \$97 million for FY92. However, the funding level was not finalized until November 15, 1991, over six weeks after the start of the fiscal year. Thus, contracting actions for the lower priority Operable Units were put on hold until it became clear that the money would be made available in FY92. Attempts to recover the time lost in the start of procurement due to the budget-driven delay have been only partially successful. The requested extensions are shown below.

Document Title	Original Date	Requested Date	Other Impacts
OU12 Draft RFI/RI Workplan	5/8/92	6/12/92	Six week delay, Final Workplan
OU13 Draft RFI/RI Workplan	5/15/92	6/19/92	Six week delay, Final Workplan
OU14 Draft RFI/RI Work Plan	5/22/92	6/26/92	Six week delay, Final Workplan

Additional milestone impacts may result depending on the content of the workplans. If the workplans do not expand requirements beyond the current description in Table 5 of the IAG, then no impact to the Draft RFI/RI Report is projected. Increases in the Workplan scope of work may increase the time required for preparation of the report, but this would be handled through a separate request focused to the scope increase.

Reviewed for Addressee
Corres Control RFP

4-21-92

DATE BY

ref Ltr #

ADMIN RECORD

A-OU12-000007


M Hestmark & G Baughman

2

APR 17 1992

Please contact me or Frazer Lockhart of my staff at 966-7846 if you have further questions on this request.

Sincerely,



James K. Hartman
Acting Assistant Manager
for Environmental Management

cc

R. Greenberg, EM-453
A Rampertaap, EM-453
R Schassburger, ERD, RFO
S. Grace, ERD, RFO
R. Birk, ERD, RFO
E. Evered, EG&G
P. Bunge, EG&G