

U. S. DEPARTMENT OF ENERGY  
- ROCKY FLATS PLANT  
ENVIRONMENTAL RESTORATION PROGRAM WEEKLY REPORT  
EXECUTIVE SUMMARY  
WEEK ENDING AUGUST 13, 1993

Progress Continues on the Operable Unit (OU) 1 881 Hillside Remedial Investigation(RI)  
EG&G direction and review are proceeding on the nature and extent portion of the Remedial Investigation (RI) Report and on several other sections of the report. Based on Rocky Flats Office (RFO) and EG&G input, comment responses are being revised.

Environmental Protection Agency (EPA) Approves OU 3 Schedule Extension  
Environmental Protection Agency (EPA) sent a letter to the Rocky Flats Office (RFO) on August 11, 1993, approving the schedule extension request for Operable Unit (OU) 3. The extension dates for the Draft and Final Resource Conservation and Recovery Act (RCRA) Facility Investigation (FI)/Remedial Investigation (RI) Reports are February 14, 1994, and October 21, 1994. The extension will allow the Environmental Protection Agency (EPA) the time to review the information on access permits required for offsite sampling. The difficulty in obtaining the access permits is a significant factor in requesting the schedule extensions.

Work Continues on the OU 4 Streamlined Interim Measure/ Interim Remedial Action IM/IRA Schedule

The first draft of the streamlined Interim Measure/Interim Remedial Action (IM/IRA) schedule for the accelerated pond sludge removal schedule continues to be developed by EG&G in support of the dispute resolution on the OU 4 Phase I Resource Conservation and Recovery Act (RCRA) Facility Investigation (FI)/Remedial Investigation (RI) Reports and was issued for review to all members of the project team. Accelerating closure of the ponds, getting sludge out of the ponds, and safely storing the sludge in containers are issues being addressed in this draft. The project remains on schedule for finalizing the clean-out plan by September 7, 1993.

Team members also continued preparation of the Design Criteria Package for accelerated pond sludge removal. The Block Flow Diagrams for sludge pumping were finalized. Design specifications of the polyethylene tanks to be used for sludge storage continue to be developed. Preliminary layouts of how the containers would be placed in Tents 3, 4, and 6 were developed. Before containers can be ordered, an accurate estimate and schedule needs to be finalized.

Future  
Community Relations

The ER Community Relations Plan is scheduled to be updated sometime in December 1993. A questionnaire is being developed to send to 35 citizens who will compose a focus group to help revise the plan.

Development of OU 5 Presentation

A meeting has been scheduled for August 30, 1993, among the regulatory agencies, RFO, and EG&G. The purpose of the meeting is to develop a presentation discussing recently completed Operable Unit (OU) 5 field activities, justification for milestone extensions for Operable Unit (OU) 5, and an overview of the proposed Phase II activities for Operable Unit (OU) 5.

IAG MILESTONES THROUGH FISCAL YEAR 1994

<u>OU#</u>	<u>Milestone Description</u>	<u>Date Due to EPA/CDH</u>	<u>Status</u>
2	Submit Draft Phase II RFI/RI Report	12 Mar 93	Delinquent
2	Submit Draft Treatability Test Report	18 May 93	Extended to 13 Jul 93
4	Submit Draft Phase I RFI/RI Report	21 May 93	Extended to 14 Sep 93
2	Submit Subsurface Test Plan Site #2	24 Jun 93	Complete
2	Submit Final Treatability Test Report	13 Jul 93	Extended to 8 Sep 93
3	Submit Draft Phase I RFI/RI Report	16 Jul 93	Extension request submitted
6	Submit Draft Phase I RFI/RI Report	04 Aug 93	Extension requested
2	Submit Final Phase I RFI/RI Report	09 Aug 93	

7	Submit Draft Phase I RFI/RI Report	12 Oct 93	•
4	Submit Final Phase I RFI/RI Report	18 Oct 93	Extended to 14 Feb 94
2	Submit Draft CMS/FS Report	04 Nov 93	•
1	Submit Final Phase III RFI/RI Report	04 Jan 93	Extended to 15 Nov 93
5	Submit Draft Phase I RFI/RI Report	30 Nov 93	•
3	Submit Final Phase I RFI/RI Report	13 Dec 93	Extension request submitted
1	Submit Draft Proposed Plan	27 Sep 93	Extension request submitted
1	Submit Final Proposed Plan	04 Jan 94	Extension request submitted
6	Submit Final Phase I RFI/RI Report	07 Jan 94	Extension requested
1	Submit Draft CMS/FS Report	03 Mar 94	Extended to 11 Feb 94
8	Submit Draft Phase I RFI/RI Report	14 Feb 94	•
7	Submit Final Phase I RFI/RI Report	16 Mar 94	•
9	Submit Draft Phase I RFI/RI Report	11 Apr 94	•
4	Submit Draft Phase I Proposed IM/IRA Decision Document	14 Apr 94	•
12	Submit Draft Phase I RFI/RI Report	20 Apr 94	•
4	Submit Draft Phase II Work Plan	22 Apr 94	•
5	Submit Final Phase I RFI/RI Report	03 May 94	•
1	Submit Draft Responsiveness Summary	06 May 94	•
2	Submit Final CMS/FS Report	10 May 94	•
2	Submit Draft Proposed Plan	10 May 94	•
8	Submit Final Phase I RFI/RI Report	12 Jul 94	•
15	Submit Draft Phase I RFI/RI Report	01 Aug 94	On schedule
1	Submit Final CMS/FS Report	03 Aug 94	•
1	Submit Final Responsiveness Summary	03 Aug 94	•
3	Submit Draft Phase I RFI/RI Report	08 Aug 94	•
2	Submit Final Proposed Plan	09 Aug 94	•
10	Submit Draft Phase I RFI/RI Report	25 Aug 94	•
9	Submit Final Phase I RFI/RI Report	06 Sep 94	•
4	Submit Draft Phase I Proposed IM/IRA Decision Document	14 Apr 94	•
7	Submit Draft Phase II RFI/RI Work Plan	13 Sep 94	•
12	Submit Final Phase I RFI/RI Report	15 Sep 94	•
4	Submit Final Phase II RFI/RI Work Plan	19 Sep 94	•
11	Submit Draft Phase I RFI/RI Report	20 Sep 94	•

\*Behind original IAG schedule; extension required.