


A-SW-001721

4. OU2: RFI/RI Implementation, start date February 8, 1991 (detailed IAG schedule); draft report due March 12, 1993 (IAG milestone).
5. OU1: RFI/RI Implementation, start date March 6, 1991 (detailed IAG schedule); draft report due July 30, 1992 (IAG milestone).
6. OU2: Draft Phase II Bedrock RFI/RI Work Plan, due February 5, 1991 (IAG milestone).
7. Sitewide Projects: Final Treatability Study Plan, due February 25, 1991 (IAG milestone).
8. OU2: Completion of Field Treatability System Installation, due March 8, 1991 (IAG milestone). The detailed IAG schedule calls for equipment delivery by February 8, 1991. This is not a BOA contract. Progress toward this milestone is in a day-by-day slip. Even if approved today, we would be one month behind.
9. OU2: Begin Field Treatability Testing, due March 11, 1991 (IAG milestone). This is not a BOA contract. Progress toward this milestone is in a day-by-day slip. Even if approved today, we would be one month behind.
10. OU3: Final Past Remedy Report (site 199), due April 2, 1991 (IAG milestone).
11. OU5: Draft Phase I RI Work Plan, due April 5, 1991 (IAG milestone).
12. OU3: Final Historical Information and Preliminary Health Risk Report, due April 16, 1991 (IAG milestone).
13. OU6: Draft Phase I RFI/FI Work Plan, due April 19, 1991 (IAG milestone).
14. OU3: Draft Phase I RFI/RI Work Plan, due May 16, 1991 (IAG milestone).

Robert M. Nelson, Jr.
December 20, 1990
90-RF-7525
Page 3

D. P. Simonson, F. R. Lockhart and R. J. Schassberger of RFO's ER Division have been informed of these problems and are working with us to solve them.

Please contact T. C. Greengard at extension 7121 if you want to discuss these issues.



J. M. Kersh, Associate General Manager
Environmental Restoration & Waste Management

JEE:plf

Orig. and 1cc - R. M. Nelson, Jr.

Enclosure:
As Stated