



KAISER • HILL
COMPANY

MEMORANDUM

Date: October 8, 2003

Minutes are unclassified and
NOT UCNI: *[Signature]*

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for October 8, 2003

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

J. Brothers	D. Onyskiw
D. Coyne	W. Seyfert
D. Delvecchio	K. Trice
K. Ferrera	R. Vonfeldt
J. Floerke	J. Zaret
H. Gilpin	
R. Leitner	

Additional items discussed:

1. Washington Group, the demolition contractor, is currently mobilizing and will start on Set 21 in two to three weeks.
2. The D&D AB has been implemented.

Action items:

End

4
OCT 2003
RECEIVED
REGULATORY CENTER

1/5
371/4 Project
WEEKLY STATUS MEETING DOE/LRA for October 8, 2003

ADMIN RECORD
B371-A-000155

Ward, David

From: Hoffman, Betty
Sent: Wednesday, October 08, 2003 12:48 PM
To: Ward, David; Cunningham, Steven; Green, Ken; Nesheim, Janet
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

The October 8, 2003, DOP minutes, in two parts, along with the transmittal memorandum, are Unclassified/Not UCNI.

Betty Hoffman

-----Original Message-----

From: Ward, David
Sent: Wednesday, October 08, 2003 12:46 PM
To: Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for October 8, 2003. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they are unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 10-8-03.doc >>

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

October 8, 2003

INTRODUCTION – David Ward, X5938 (212-2578)

D&D – Jim Floerke, X2850 ((212-3292)

CONSTRUCTION / MAINTENANCE – Dan Coyne X2820 (212-6200)

D&D WASTE –Randy Leitner

ENVIRONMENTAL & ACTION ITEMS – David Ward

OUTSTANDING ACTION ITEMS

D&D Summary (AAC/AAD)
Weekly Meeting Date 10/08/03

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. D&D package for Room 3563 in process, attic isolation complete, 1 tank removed. D&D package for Room 3553 in process. 9 of 9 anion exchangers removed. Working piping removal. D&D package for Room 3559 in process, 1 tank removed. Electrical isolation and stripout package on hold 	<ul style="list-style-type: none"> Electrical work on-hold pending resources 	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
8 1AD108BD00	<ul style="list-style-type: none"> D&D operations initiated, glovebox clean out on process. Working GB 40. GB 43, 42, and 44 removed. Electrical Isolation and strip-out in process. 		<p>Rm 3202 and 3204 vault storage are RCRA stable Rm 3206 room container str.</p> <ul style="list-style-type: none"> RCRA stable – no insps.
9 (CSV)	<ul style="list-style-type: none"> Making preps for I/O 6 conversion to add pallet removal station. Initiated pallet removal through I/O 8, pallet decon in I/O 6. 725 of 1,147 pallets removed. Electrical isolation and stripout of I/O stations in process. 	<ul style="list-style-type: none"> Electrical Isolation of IO stations not currently in use. 	
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> Dismantlement engineering/planning in process. Internal GB component removal and piping removal in process for GBs 17, 20, 21 and 2404. GB 31, 27, 14, 20 and 19 removed. Electrical isolation and stripout in process. Rooms 1103 and 1105 stripout is in process. 2401A/B/C/D, 2402A/B, 2403 (7 tanks) isolated and removed. GB 2402 removal in process. GB 2403 removed NOCHAR for liquids in process. 	<ul style="list-style-type: none"> Electrical removal in progress room 1103. 	<ul style="list-style-type: none"> CWTS haz. Waste removed, quarterly insp. Rm. 1208 vault storage RCRA stable MRT; IE quarterly insp.
16 1AD116BD00 Dismantlement	<ul style="list-style-type: none"> Electrical isolation and stripout package in process. Mechanical isolation and stripout package initiated. <ul style="list-style-type: none"> GB33 removed. SWB port installed. Canyon entries for component size reduction and removal in process. 	<ul style="list-style-type: none"> 3521 Electrical removal complete w/exception of lighting and receptacles 	<ul style="list-style-type: none"> IE
23 1A116BD00 Disamantlement	<ul style="list-style-type: none"> Electrical isolation and strip-out on hold due to resources. Currently 90% complete for air gap. 	<ul style="list-style-type: none"> On-hold due to resources, Airgapping 90% complete. 	<ul style="list-style-type: none"> RCRA permitted storage
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Deinerting of Glovebox line complete. Misc. equipment removal in process. 		
18 Dismantlement		<ul style="list-style-type: none"> Set 18 sludge removal complete. Electrical stripout room 3801. Approximately 90% Complete 	<ul style="list-style-type: none"> RCRA stable letter has been submitted to State
19 Sludge Removal		<ul style="list-style-type: none"> D-801C/B has been cleaned, encapsulated and surveyed. Tanks 	<ul style="list-style-type: none"> RCRA Daily inspections

Revision: 10/08/03

Set	D&D Status	Jim Floerke	Construction Status	Dan Coyne	Environmental Status
56	Dismantlement		804C/D complete		
57	1AD457BD00		<ul style="list-style-type: none"> Electrical removal Tap and Drain in process. Completed sludge removal Tanks 834, 879, 830, 832 and 876. Outside tanks all that remains in the set. Removal of insulation in process Will commence when crew returns from 771 tank removal. Tanks removed from 4104. Working tank removal in 4101 Routing electrical for electric room heaters. Asbestos work complete 	<ul style="list-style-type: none"> All tanks RCRA stable All tanks RCRA stable All tanks RCRA stable All tanks RCRA stable IE 	
58	Dismantlement				
Area AM	Dismantlement				
1AD1AMBX00	Steam conversion to electrical				
B371 Asbestos Removal	Sets Pending				
Resources					

Work "Pending Resources" is bolded and underlined. MR - Mixed Residue tank systems IE - Idle Equipment

D&D Waste - Randy Leitner			
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	October 7, 2003 inventory: B371 947 B374 84 Total 1031	Net Drum Loss for Week	Material Stewardship containers received to date:
<u>Room 3305 Repack/Size Reduction Tent Status</u>	Tent size reduction operations : Tent size reduction activities continue. Repack ops. for low risk drums resumed.	31 Containers repackaged. 12	100