



KAISER • HILL
COMPANY

MEMORANDUM

Date: December 10, 2003

Minutes are unclassified and
NOT UCNI: *[Signature]*

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for December 10, 2003

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

D. Coyne	D. Rack
D. Delvecchio	J. Parkin
K. Ferrera	W. Seyefrt
J. Floerke	K. Trice
H. Gilpin	R. Vonfeldt
P. Haines	D. Ward
R. Leitner	J. Zaret
S. McNitt	
D. Onyskiw	

Additional items discussed:

End

A
DEC 2003
RECEIVED
RECORDS CENTER

371/4 Project
WEEKLY STATUS MEETING DOE/LRA for December 10, 2003

AL. 711 RECORD
B371-A-000166

Ward, David

From: Hoffman, Betty
Sent: Wednesday, December 10, 2003 12:54 PM
To: Ward, David; Cunningham, Steven; Green, Ken; Nesheim, Janet
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

The December 10, 2003, DOP minutes, in two parts, along with the transmittal memorandum, are Unclassified/Not UCNI.

Betty Hoffman

-----Original Message-----

From: Ward, David
Sent: Wednesday, December 10, 2003 11:32 AM
To: Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for December 10, 2003. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 12-10-03.doc >>

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

December 10, 2003

INTRODUCTION – David Ward, X5938 (212-2578)

D&D – Jim Floerke, X2850 ((212-3292)

CONSTRUCTION / MAINTENANCE – Dan Coyne X2820 (212-6200)

D&D WASTE –Randy Leitner

ENVIRONMENTAL & ACTION ITEMS – David Ward

OUTSTANDING ACTION ITEMS

D&D Summary (AAC/AAD)
Weekly Meeting Date 12/10/03

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. D&D package for Room 3563 in process, attic isolation complete, 6 of 6 tanks removed. D&D package for Room 3553 in process. 9 of 9 anion exchangers removed. Set scope complete. Preps in Room 3555. D&D package for Room 3559 in process, 6 of 11 tanks removed. Electrical isolation and stripout package on hold 	<ul style="list-style-type: none"> On hold for D&D 	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
8 1AD108BD00	<ul style="list-style-type: none"> D&D operations initiated, glovebox clean out on process. Working GB45. GB 39, 43, 42, 44, 41, and 40 removed. Tank and piping removal in 3202 complete. Electrical Isolation and strip-out in process. 	<ul style="list-style-type: none"> Electrical removal continues room 3208. Miscellaneous electrical cleanup. 	<ul style="list-style-type: none"> Rm 3202 and 3204 vault storage are RCRA stable Rm 3206 room container str.
9 (CSV)	<ul style="list-style-type: none"> Pallet removal complete – 1148 of 1148 Vault closure complete. Decon of I/O stations in process Electrical isolation and stripout of I/O stations in process. 	<ul style="list-style-type: none"> Electrical removal on hold pending pallets 	<ul style="list-style-type: none"> RCRA stable – no insps.
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> Dismantlement engineering/planning in process. Internal GB component removal and piping removal in process for GBs 21, 22, 23, 62, and 18. GBs 31, 27, 14, 20, 19, 17, and 2404 removed. Electrical isolation and stripout in process. Rooms 1105 stripout is in process. GB 2401 removed. Working tanks 229A/B. Prepping for tank removal in 1107 and 1109. Set scope complete Room 1103. GB 2402 and 2403 removed. 	<ul style="list-style-type: none"> Electrical removal in progress room 1105/1115. 	<ul style="list-style-type: none"> CWTS haz. Waste removed, quarterly insp. Rm. 1208 vault storage RCRA stable MRT; IE quarterly insp.
16 1AD116BD00 Dismantlement	<ul style="list-style-type: none"> Electrical isolation and stripout package in process. Mechanical isolation and stripout package in process. <ul style="list-style-type: none"> GB33 removed. SWB port installed. Set scope complete for Room 3511 and 3521. Canyon entries for component size reduction and removal in process for Room 3523. 	<ul style="list-style-type: none"> Electrical removal in 3523. 	<ul style="list-style-type: none"> IE
23 1A116BD00 Disassembly	<ul style="list-style-type: none"> Electrical isolation and strip-out on hold due to resources. Currently 90% complete for air gap. 	<ul style="list-style-type: none"> On-hold due to resources, Air gapping 90% complete. 	<ul style="list-style-type: none"> RCRA permitted storage
26 1AD126BD00 Dismantlement	<ul style="list-style-type: none"> Internal GB component stripout in process for GB 1, 2, and 3. Electrical isolation and stripout in process. 	<ul style="list-style-type: none"> Electrical removal continues in Room 3602 	<ul style="list-style-type: none"> GB is RCRA Stable Rm. 32602 is permitted storage
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Deinerting of Glovebox line complete. Internal component removal for GB1509 and TGA/TR in process. Electrical isolation and stripout in process. 	<ul style="list-style-type: none"> Electrical removal continues 	<ul style="list-style-type: none">

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
39 1AD139BD00 Dismantlement	<ul style="list-style-type: none"> Process pipe removal in process. 		
Sets Pending Resources	<ul style="list-style-type: none"> Set 12 (Rm 1117/11125/2327), Set 23, Set 6 (Rm 3549, 3547, 3555) 	<ul style="list-style-type: none"> 	
18 Dismantlement	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> Electrical removal complete. Awaiting crew and package for mechanical removal 	<ul style="list-style-type: none"> ALL tanks are now RCRA stable – State letter 10/14/03.
19 Sludge Removal	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> Pumping TRU sludge into drums. 28 Drums completed. Electrical removal in progress 	<ul style="list-style-type: none"> RCRA Daily inspections
56 Dismantlement		<ul style="list-style-type: none"> Complete. Waiting trades 	<ul style="list-style-type: none"> All tanks RCRA stable
57 1AD457BD00		<ul style="list-style-type: none"> Tap and Drain in process. 	<ul style="list-style-type: none"> All tanks RCRA stable container storage.
58 Dismantlement		<ul style="list-style-type: none"> Tap and drain and PPR Removed Gloveboxes 117A/B 	<ul style="list-style-type: none"> All tanks RCRA stable
Area AM Dismantlement [1AD1AMBX00 Washington Group Activities		<ul style="list-style-type: none"> On-hold 	<ul style="list-style-type: none"> IE
Work “Pending Resources” is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment			

D&D Waste – Randy Leitner			
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>		December 10, 2003 inventory: B371 788 B374 112 * Total 900 *72 empty drums for sludge removal	Net Drum Loss for Week -1
<u>Room 3305 Repack/Size Reduction Tent Status</u>		<ul style="list-style-type: none"> Tent size reduction operations : Continuing repack of low risk drums. Will continue to work size reduction in with repacks. 	Containers repackaged. 90
<u>DOP REVISION 1</u>		<ul style="list-style-type: none"> Presentations given at CAB Dec. 4; Met with Broomfield Dec. 9 week. Final draft to be issued/Public comment to begin December 11. 	