



KAISER • HILL  
COMPANY

## MEMORANDUM

Date: January 7, 2004

Minutes are unclassified and  
NOT UCNI: *[Handwritten signature]*

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for January 7, 2004


Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

D. Coyne	W. Seyfert
D. Delvecchio	M. Simmions
K. Ferrera	K. Trice
J. Floerke	R. Vonfeldt
R. Leitner	D. Ward
D. Onyskiw	J. Zaret
J. Parkin	

Additional items discussed:

1. The monthly walkdown was completed for Sets: 2B, CSV pallets, 8, 16 and 39. There were no comments.
2. DOE will issue a contact record for the walkdown sets.

End



371/4 Project  
WEEKLY STATUS MEETING DOE/LRA for January 7, 2004

B371-A-000169

**Ward, David**

---

**From:** Hoffman, Betty  
**Sent:** Wednesday, January 07, 2004 10:35 AM  
**To:** Ward, David; Cunningham, Steven; Green, Ken; Nesheim, Janet  
**Subject:** RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNl

The January 7, 2004, DIOP minutes, in two parts, along with the transmittal memorandum, are Unclassified/Not UCNl.

Betty Hoffman

-----Original Message-----

**From:** Ward, David  
**Sent:** Wednesday, January 07, 2004 10:19 AM  
**To:** Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet  
**Subject:** WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNl

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for January 7, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNl. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward  
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 1-07-04.doc >>

**B371 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

**[Every Wednesday, 9:30 am. B371 Conference Room]**

**AGENDA**

**January 7, 2004**

**INTRODUCTION** – David Ward

**D&D** – Jim Floerke, X2850 ((212-3292)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne X2820 (212-6200)

**D&D WASTE** –Randy Leitner

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**OUTSTANDING ACTION ITEMS**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
Sets Pending Resources	<ul style="list-style-type: none"> <li>Set 46, Set 9 I/Os.</li> </ul>		
18 Dismantlement	<ul style="list-style-type: none"> <li></li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal complete. Awaiting crew and package for mechanical removal</li> </ul>	<ul style="list-style-type: none"> <li>ALL tanks are now RCRA stable – State letter 10/14/03.</li> </ul>
19 Sludge Removal	<ul style="list-style-type: none"> <li></li> </ul>	<ul style="list-style-type: none"> <li>Pumping TRU sludge into drums. 140 Drums completed.</li> <li>Electrical removal in progress</li> </ul>	<ul style="list-style-type: none"> <li>RCRA Daily inspections</li> </ul>
56 Dismantlement		<ul style="list-style-type: none"> <li>Complete.</li> <li>Waiting trades</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
57 1AD457BD00		<ul style="list-style-type: none"> <li>Tap, Drain and piping removal in process.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
58 Dismantlement		<ul style="list-style-type: none"> <li>Tap and drain and PPR</li> <li>Dismantling scrubber</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
Area AM Dismantlement [1AD1AMBX00		<ul style="list-style-type: none"> <li>Removing berms and flooring</li> </ul>	<ul style="list-style-type: none"> <li>IE</li> </ul>
Washington Group Activities		<ul style="list-style-type: none"> <li>Set 21: Tap and drain and PPR. Tank removal</li> <li>Sets 1 and 2: Electrical walkdowns</li> <li>Set 23 Removing equipment from 3337.</li> <li>Sets35: Removing equipment from vault 3606</li> <li>Working pre-requisites for set 56 tank removal</li> </ul>	
Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment Area AP: Working pre-requisites for equipment removal room 3179			

D&D Waste – Randy Leitner		
<b>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</b>	January 6, 2004 Inventory: B371 673 B374 194 Total 867* *632 drums require handling	Net Drum Loss for Week 67
<b>Room 3305 Repack/Size Reduction Tent Status</b>	Tent size reduction operations : <ul style="list-style-type: none"> <li>Continuing repack of low risk drums.</li> <li>Will continue to work size reduction in with repacks.</li> <li>Will begin repack of Rm. 2325 SWBs Monday.</li> </ul>	Containers Repackaged. 140
<b>DOP REVISION 1</b>	<ul style="list-style-type: none"> <li>Met with RFCLOG 1-5-04 to discuss demo strategy and slab characterization.</li> <li>Public comment ends January 21.</li> </ul>	

**D&D Summary (AAC/AAD)**  
**Weekly Meeting Date 01/07/04**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>D&amp;D package for Room 3563 in process, 6 of 6 tanks removed.</li> <li>Room 3553 set scope complete.</li> <li>D&amp;D of Room 3555 in process; piping removal.</li> <li>D&amp;D package for Room 3559 in process, 8 of 11 tanks removed.</li> <li>Electrical isolation and stripout package on hold</li> <li>Set scope complete.</li> </ul>	<ul style="list-style-type: none"> <li>On hold for D&amp;D</li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
8 1AD108BD00	<ul style="list-style-type: none"> <li>Set scope complete.</li> </ul>	<ul style="list-style-type: none"> <li>Complete</li> </ul>	<ul style="list-style-type: none"> <li>Rm 3202 and 3204 vault storage are RCRA stable</li> <li>Rm 3206 room container str.</li> </ul>
9 (CSV)	<ul style="list-style-type: none"> <li>Pallet removal complete – 1148 of 1148</li> <li>Vault closure complete.</li> <li>Decon of I/O stations in process. I/Os 2 and 4 decon complete.</li> <li>Electrical isolation and stripout of I/O stations in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal to support IO station removal</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> <li>Internal GB component removal and piping removal in process for GBs 21, 22, 23, and 18. GBs 31, 27, 14, 20, 19, 17, 62, and 2404 removed.</li> <li>Electrical isolation and stripout in process.</li> <li>Rooms 1105 stripout is in process. GB 2401 removed. Tanks 229A/B removed.</li> <li>D&amp;D of Room 1117 in process.</li> <li>Prepping for tank removal in 1107 and 1109.</li> <li>Set scope complete Room 1103. GB 2402 and 2403 removed.</li> <li>Set scope complete.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in progress room 1117/1115.</li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
16 1AD116BD00 Dismantlement	Set scope complete.	<ul style="list-style-type: none"> <li>Electrical removal in 3523.</li> </ul>	<ul style="list-style-type: none"> <li>IE</li> </ul>
23 1A116BD00 Disamantlement	<ul style="list-style-type: none"> <li>D&amp;D initiated. Attic isolation in process.</li> <li>Electrical isolation and strip-out on hold due to resources. Currently 90% complete for air gap.</li> </ul>	<ul style="list-style-type: none"> <li><b>On-hold due to resources.</b></li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
26 1AD126BD00 Dismantlement	<ul style="list-style-type: none"> <li>Internal GB component stripout in process for GB 1, 2, and 3.</li> <li>Electrical isolation and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in Room 3602</li> </ul>	<ul style="list-style-type: none"> <li>GB is RCRA Stable</li> <li>Rm. 32602 is permitted storage</li> </ul>
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> <li>Deinerting of Glovebox line complete. Internal component removal for GB1509.</li> <li>TGA/IR glovebox removed.</li> <li>Electrical isolation and stripout in process.</li> <li>Set scope complete.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in 3701</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>
39 1AD139BD00 Dismantlement	Set scope complete.		

Revision: 01/07/04