




KAISER ♦ HILL
COMPANY

MEMORANDUM

Date: January 28, 2004

Minutes are unclassified and
NOT UCNI: 

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for January 28, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

D. Coyne	R. Leonard
K. Ferrera	D. Onyskiw
J. Floerke	W. Seyfert
H. Gilpin	K. Trice
P. Haines	R. Vonfeldt
R. Leitner	D. Ward


Additional items discussed:

The scarifier is not working well on walls and is impossible on the ceiling.

Actions Items:

The monthly walkdown for February is scheduled for after the meeting on February 11, 2004.

End



371/374 Project
WEEKLY STATUS MEETING DOE/LRA for January 28, 2004

B371-A-000172

Ward, David

From: Nesheim, Janet
Sent: Wednesday, January 28, 2004 10:46 AM
To: Ward, David; Cunningham, Steven; Green, Ken; Hoffman, Betty
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

OK for public release.

Janet Nesheim
X4595/Dp303-212-3363

-----Original Message-----

From: Ward, David
Sent: Wednesday, January 28, 2004 10:20 AM
To: Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for January 28, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 1-28-04.doc >>

2

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

January 28, 2004

INTRODUCTION – David Ward

D&D – Jim Floerke, X2850 ((212-3292)

CONSTRUCTION / MAINTENANCE – Dan Coyne X2820 (212-6200)

D&D WASTE –Randy Leitner

ENVIRONMENTAL & ACTION ITEMS – David Ward

OUTSTANDING ACTION ITEMS

D&D Summary (AAC/AAD)
Weekly Meeting Date 01/28/04

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. Room 3553, 3563 set scope complete. D&D of Room 3555 in process; piping removal. D&D package for Room 3559 in process, 8 of 11 tanks removed. Electrical isolation and stripout in process for room 3549. 	<ul style="list-style-type: none"> Working 3549. 	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Decon of I/O stations in process. I/Os 2 and 4 decon complete, 6 and 1 in process. Electrical isolation and stripout of I/O stations in process. Prepping for entries into CSV. 	<ul style="list-style-type: none"> Electrical removal to support IO station removal 	<ul style="list-style-type: none"> RCRA stable – no insps.
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> GB and tank removal in process for GBs 21, 22, and 23; and tanks 400A/B/C and 160A/B. GBs 31, 27, 14, 20, 19, 17, 62, 18 and 2404 removed. Electrical isolation and stripout in process 1117/1115. Rooms 1105 stripout is in process. GB 2401 removed. Tanks 229A/B removed. D&D of Room 1117 in process (tank iso and pump removal). Removing piping and tank in 1107 and 1109. Set scope complete Room 1103. GB 2402, 2403 and associated tanks removed. 	<ul style="list-style-type: none"> Electrical removal in progress room 1117/1115. 	<ul style="list-style-type: none"> CWTS haz. Waste removed, quarterly insp. Rm. 1208 vault storage RCRA stable MRT; IE quarterly insp.
23 1A116BD00 Dismantlement	<ul style="list-style-type: none"> Attic isolation completed. Performing pipe isolation and stripout in Room 3333. Electrical isolation and strip-out on hold due to resources. Currently 90% complete for air gap. 	<ul style="list-style-type: none"> Air gapping and conduit removal 	<ul style="list-style-type: none"> RCRA permitted storage
26 1AD126BD00 Dismantlement	<ul style="list-style-type: none"> GB removal in process for GB 1 (section 1 removed), 2, and 3. Electrical isolation and stripout in process. 	<ul style="list-style-type: none"> Electrical removal continues in Room 3602 	<ul style="list-style-type: none"> GB RCRA Stable Rm. 3602 is a PSA
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Deinerting of Glovebox line complete. Internal component removal complete for GB1509, final decon in process. TGA/IR glovebox removed. Electrical isolation and stripout in process. 	<ul style="list-style-type: none"> Electrical removal continues in 3701 	
Sets Pending Resources	<ul style="list-style-type: none"> Set 46, Set 9 I/Os, Set 17, Set 6 3547 		
18 Dismantlement	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> Electrical removal complete. Awaiting crew and package for mechanical removal 	<ul style="list-style-type: none"> ALL tanks are RCRA stable –
19 Sludge Removal		<ul style="list-style-type: none"> Pressure Washing, surveying and encapsulating tanks Electrical removal in progress 	<ul style="list-style-type: none"> RCRA Daily inspections

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
56 Dismantlement		<ul style="list-style-type: none"> Setting up to remove tanks – KHC. Removing interferences 	<ul style="list-style-type: none"> All tanks RCRA stable
57 1AD457BD00		<ul style="list-style-type: none"> Tap, Drain and piping removal in process. Removed tank D-830 	<ul style="list-style-type: none"> All tanks RCRA stable
58 Dismantlement		<ul style="list-style-type: none"> Removing internals GB-120 	<ul style="list-style-type: none"> All tanks RCRA stable
Area AM Dismantlement [1AD1AMBX00		<ul style="list-style-type: none"> Removing miscellaneous flooring 	<ul style="list-style-type: none"> IE
Washington Group Activities		<ul style="list-style-type: none"> Sets 1 and 2: Electrical walkdowns Set 23 Removing equipment from 3337. Dry-decon of floors in 3327/3331 Sets 35: Removing equipment from vault 3606 Set 57: Performing asbestos removal on top of vapor bodies. Welding lifting eyes to remove vapor body tanks Set 21: Removed plenums 804A/804B and fans 805A/805B and associated duct work. <p>Area AP: Working pre-requisites for equipment removal room 3179</p>	

Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner		
<u>Repack/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<p>January 27, 2004 Inventory:</p> <p>B371 653</p> <p>B374 120</p> <p>Total 773*</p> <p>*533 drums require handling</p>	<p>Net Drum Loss for Week</p> <p>52</p>
<u>Room 3305 Repack/Size Reduction Tent Status</u>	<p>Tent size reduction operations :</p> <ul style="list-style-type: none"> Continuing repack of low risk drums. Will continue to work size reduction in with repacks. Repack of last Rm. 2325 SWB complete. 	<p>Containers Repacked.</p> <p>140</p>
<u>DOP REVISION 1</u>	<ul style="list-style-type: none"> Public comment received from RFLCLOG, Broomfield, and West Minster. Response to comments being prepared for internal review. 	