




KAISER • HILL  
COMPANY

## MEMORANDUM

Date: March 3, 2004

Minutes are unclassified and  
NOT UCNI: 

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for March 3, 2004

---

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:


M. Brown	S. McNitt
D. Coyne	D. Onyskiw
T. Dieter	W. Syfert
K. Ferrera	R. Vonfeldt
J. Floerke	D. Ward
H. Gilpin	J. Zaret
R. Leitner	
B. Manley	

Additional items discussed:

Actions Items:

1. The March monthly walkdown is rescheduled for next week at 7:30am.

End



ADMIN RECORD

## **Ward, David**

---

**From:** Nesheim, Janet  
**Sent:** Wednesday, March 03, 2004 12:04 PM  
**To:** Ward, David  
**Cc:** Cunningham, Steven  
**Subject:** RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Approved for Administrative Record/public use.

Janet Nesheim  
X4595

-----Original Message-----

**From:** Ward, David  
**Sent:** Wednesday, March 03, 2004 10:35 AM  
**To:** Cunningham, Steven; Nesheim, Janet  
**Subject:** WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for March 3, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCN. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward  
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 3-3-04.doc >>

## **B371 CLOSURE PROJECT**

### **WEEKLY STATUS MEETING**

**[Every Wednesday, 9:30 am. B371 Conference Room]**

### **AGENDA**

**March 3, 2004**

**INTRODUCTION** – David Ward

**D&D** – Jim Floerke, X2850 ((212-3292)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne X2820 (212-6200)

**D&D WASTE** –Randy Leitner

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

### **OUTSTANDING ACTION ITEMS**

1. Monthly walkdown was scheduled for today, March 3, 2004 at 8 am.

**D&D Summary (AAC/AAD)**  
**Weekly Meeting Date 03/3/04**

<b>Set</b>	<b>D&amp;D Status Jim Floerke</b>	<b>Construction Status Dan Coyne</b>	<b>Environmental Status</b>
<b>6</b> 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>Room 3553, 3563 set scope complete.</li> <li>D&amp;D of Room 3555 in process; piping removal.</li> <li>D&amp;D of Room 3559 in process, 9 of 11 tanks removed.</li> <li>D&amp;D of Room 3549 in process: piping removal.</li> </ul>	<ul style="list-style-type: none"> <li>Conduit removal in room 3553</li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
<b>9</b> (CSV)	<ul style="list-style-type: none"> <li>Decon of I/O stations in process. I/Os 2, 4, and 6 decon complete, I/O 1 in process.</li> <li>Electrical isolation and stripout of I/O stations in process.</li> <li>Performing entries into CSV; preps for lifting device installation.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal to support IO station removal. IO-6</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
<b>12</b> 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> <li>GB and tank removal in process for GBs 21, 22, and 23; and tanks 400A/B and 160A/B. Tank 400C removed, meets SCO.</li> <li>GBs 31, 27, 14, 20, 19, 17, 62, 18 and 2404 removed.</li> <li>Electrical isolation and stripout in process 1117/1115.</li> <li>Rooms 1105 stripout is in process. GB 2401 removed. Tanks 229A/B removed.</li> <li>D&amp;D of Room 1117 in process (tank iso and pump removal).</li> <li>Removing piping and pencil tanks in 1107 (7 of 10 removed) and 1109.</li> <li>Set scope complete Room 1103. GB 2402, 2403 and associated tanks removed.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in progress room 1117/1115.</li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
<b>17</b> 1AD117BD00	<ul style="list-style-type: none"> <li>Electrical/Mechanical isolation stripout and removal.</li> </ul>		
<b>23</b> 1A116BD00 Disamantlement	<ul style="list-style-type: none"> <li>Attic isolation complete.</li> <li>Mechanical isolation/stripout and in process. Room 3333 should complete this week.</li> <li>Electrical iso and stripout on hold. 90% complete for air gap.</li> </ul>	<ul style="list-style-type: none"> <li>Air gapping and conduit removal</li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
<b>26</b> 1AD126BD00 Dismantlement	<ul style="list-style-type: none"> <li>GB removal in process. GB 1&amp; 2 complete. GB 3 in process.</li> <li>Electrical isolation and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in Room 3602</li> </ul>	<ul style="list-style-type: none"> <li>GB RCRA Stable</li> <li>Rm. 3602 is a PSA</li> </ul>
<b>29</b> 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> <li>Deinerting complete.</li> <li>Internal component removal and final decon complete for GB 1509 (SCO).</li> <li>Internal component removal in process for GB3202 and 3303.</li> <li>TGA/IR glovebox removed.</li> <li>Electrical iso and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in 3701</li> </ul>	
Sets Pending Resources	<ul style="list-style-type: none"> <li>Set 46, Set 9 I/Os, Set 6 room 3547</li> </ul>		
<b>18</b> Dismantlement	<ul style="list-style-type: none"> <li></li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal complete.</li> <li>Awaiting crew and package for mechanical removal</li> </ul>	<ul style="list-style-type: none"> <li>ALL tanks are RCRA stable –</li> </ul>

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
19 Sludge Removal	<ul style="list-style-type: none"> <li>•</li> </ul>	<ul style="list-style-type: none"> <li>• Isolated 4 pump boxes</li> <li>• Electrical removal in progress</li> </ul>	<ul style="list-style-type: none"> <li>• All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04</li> </ul>
56 Dismantlement		<ul style="list-style-type: none"> <li>• Tanks 806 and 808 removed. Setting up to remove remaining tanks</li> </ul>	<ul style="list-style-type: none"> <li>• All tanks RCRA stable</li> </ul>
57 1AD457BD00		<ul style="list-style-type: none"> <li>• Tap, Drain and piping removal in process.</li> </ul>	<ul style="list-style-type: none"> <li>• All tanks RCRA stable</li> </ul>
58 Dismantlement		GB-120 internals removed. Removed scrubber tank. Removing externals from GB-118	<ul style="list-style-type: none"> <li>• All tanks RCRA stable</li> </ul>
Washington Group Activities		<ul style="list-style-type: none"> <li>• Sets 1 and 2: Electrical walkdowns</li> <li>• Set 23 Removing equipment from 3337. Dry-decon of walls in 3331.</li> <li>• Sets 35: Dry decon of 3606</li> <li>• Set 57: Removing externals on vapor body tanks</li> <li>• Set 21: Setting up to demo spray dryer outhouse</li> <li>• Set 13: Piping and conduit removal in 2307</li> <li>• Sets 3/4/5 Electrical and mechanical stripout</li> <li>• Area AP: Readiness removal for stripout of 3179</li> </ul>	

Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment

D&D Waste - Randy Leitner		
<u>Repackaging/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<u>March 1, 2004 Inventory:</u> B371 584 B374 84 Total 659 *452 drums require handling	<u>Net Drum Loss for Week</u> 9
<u>Room 3305 Repack/Size Reduction Tent Status</u>	<u>Tent size reduction operations :</u> <ul style="list-style-type: none"> <li>• Continuing repack of low and medium risk drums.</li> <li>• Continue to work size reduction in with repacks.</li> </ul>	<u>Containers Repackaged.</u> 151
<u>DOP REVISION 1</u>	<ul style="list-style-type: none"> <li>• Resolving K-H comments on draft Responsiveness Summary.</li> <li>• Plan to deliver final draft to DOE by 3-8-04.</li> </ul>	