



KAISER ♦ HILL  
COMPANY

## MEMORANDUM

Date: March 17, 2004

Minutes are unclassified and  
NOT UCNI: *[Handwritten signature]*

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for March 17, 2004

---


Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

M. Brown	S. McNitt
K. Ferrera	W. Syfert
J. Floerke	R. Vonfeldt
J. Hindman	D. Ward
R. Leitner	

Additional items discussed:

Actions Items:

End



371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for March 17, 2004

ADMIN RECORD

B371-A-000183

## **Ward, David**

---

**From:** Cunningham, Steven  
**Sent:** Wednesday, March 17, 2004 10:38 AM  
**To:** Ward, David  
**Subject:** RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

approved for public release

-----Original Message-----

**From:** Ward, David  
**Sent:** Wednesday, March 17, 2004 10:22 AM  
**To:** Cunningham, Steven; Nesheim, Janet  
**Subject:** WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for March 17, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward  
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 3-17-04.doc >>

**B371 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

[Every Wednesday, 9:30 am. B371 Conference Room]

**AGENDA**

March 17, 2004

**INTRODUCTION** – David Ward (x5938)

**D&D** – Jim Floerke, X2850 (212-3292)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne (x2820)

**D&D WASTE** –Randy Leitner (x3537)

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**OUTSTANDING ACTION ITEMS**

**D&D Summary (AAC/AAD)**  
**Weekly Meeting Date 03/17/04**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>D&amp;D of Room 3555 in process; piping and grate removal.</li> <li>D&amp;D of Room 3559 in process, 9 of 11 tanks removed.</li> <li>D&amp;D of Room 3549 in process: piping removal.</li> <li>Room 3553, 3563 set scope complete.</li> </ul>	<ul style="list-style-type: none"> <li>Conduit removal in room 3553</li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
9 (CSV)	<ul style="list-style-type: none"> <li>Decon of I/O stations in process. I/Os 2, 4, 6 and 1 decon complete, I/O 5 in process.</li> <li>Electrical isolation and stripout of I/O stations in process.</li> <li>Performing entries into CSV; preps for lifting device installation.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal to support IO station removal. IO-4</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> <li>GB and tank removal in process for GBs 22, and 23; and tanks 400A and 160A/B. Tank 400B and 400C removed.</li> <li>GBs 31, 27, 14, 20, 21, 19, 17, 62, 18 and 2404 removed.</li> <li>Electrical isolation and stripout in process 1117/1115.</li> <li>Rooms 1105 stripout is in process. GB 2401 removed. Tanks 229A/B removed.</li> <li>D&amp;D of Room 1117 in process (tank iso and pump removal).</li> <li>Removing piping and pencil tanks in 1107 (8 of 10 removed) and 1109.</li> <li>Set scope complete Room 1103. GB 2402, 2403 and tanks removed.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in progress room 1117/1115.</li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
17 1AD117BD00	<ul style="list-style-type: none"> <li>Canyon entries in process.</li> <li>Electrical/Mechanical isolation, stripout, and removal in process.</li> </ul>		
23 1A116BD00 Dismantlement	<ul style="list-style-type: none"> <li>Attic isolation complete.</li> <li>Mechanical isolation/stripout in process for Room 3325.</li> <li>Electrical iso and stripout in process; 90% complete for air gap.</li> <li>Set scope complete for Room 3333.</li> </ul>	<ul style="list-style-type: none"> <li>Air gapping and conduit removal</li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
26 1AD126BD00 Dismantlement	<ul style="list-style-type: none"> <li>GB removal in process. GB 1, 2, and 3 removed. Final cleanup.</li> <li>Electrical isolation and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in Room 3602</li> </ul>	<ul style="list-style-type: none"> <li>GB RCRA Stable</li> <li>Rm. 3602 is a PSA</li> </ul>
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> <li>Deinerting complete.</li> <li>Internal component removal and final decon complete for GB 1509 (SCO).</li> <li>Internal component removal in process for GB3202 and 3303.</li> <li>TGA/IR glovebox removed.</li> <li>Electrical iso and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in 3701/3717</li> </ul>	
Sets Pending Resources	<ul style="list-style-type: none"> <li>Set 46, Set 9 I/Os, Set 6 room 3547</li> </ul>	<ul style="list-style-type: none"> <li>Set 18</li> </ul>	
18 Dismantlement		<ul style="list-style-type: none"> <li>See above</li> </ul>	<ul style="list-style-type: none"> <li>ALL tanks are RCRA stable –</li> </ul>

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
19 Sludge Removal		<ul style="list-style-type: none"> <li>Isolated 7 pump boxes</li> <li>Encapsulating pump boxes</li> <li>Piping removal</li> <li>Electrical removal in progress</li> </ul>	<ul style="list-style-type: none"> <li>All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04</li> </ul>
56 Dismantlement		Tanks 807A/B and 812 removed from building. Setting up to remove remaining tanks (awaiting lift plan)	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
57 1AD457BD00		<ul style="list-style-type: none"> <li>Tap, Drain and piping removal in process.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
58 Dismantlement		Removing internals GB-118. SCO preps on GB-20	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
Washington Group Activities		<ul style="list-style-type: none"> <li>Sets 1 and 2: Electrical walkdowns</li> <li>Sets 3/4/5 Electrical and mechanical stripout</li> <li>Set 8: Mobilization for stripout</li> <li>Set 13: Piping and conduit removal in 2307</li> <li>Set 21: Encapsulating bag filter tank. Setting up to demo spray dryer outhouse.</li> <li>Set 23 Removing equipment from 3337. Dry-decon of walls in 3331.</li> <li>Sets 35: Dry decon of 3606</li> <li>Set 38: Mechanical/electrical removal of SAU-102</li> <li>Set 57: Removing externals on vapor body tanks</li> </ul>	
Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment Area AP: Readiness removal for stripout of 3179			

D&D Waste - Randy Leitner			
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	March 15, 2004 Inventory:		Net Drum Loss for Week
	B371 565 B374 89 Total 654 *435 drums require handling		3
<u>Room 3305 Repack/Size Reduction Tent Status</u>	Tent size reduction operations : <ul style="list-style-type: none"> <li>Continuing repack of low and medium risk drums.</li> <li>Continue to work size reduction in with repacks.</li> </ul>		Containers Repackaged. 155
<u>DOP REVISION 1</u>	Awaiting DOE comments on final draft of Responsiveness Summary -- Due 3-17-04.		