




KAISER • HILL  
COMPANY

## MEMORANDUM

Date: April 7, 2004  
To: Jan Robbins, T130G  
From: David Ward

Minutes are unclassified and  
NOT UCNI: 

Subject: WEEKLY STATUS MEETING DOE/LRA for April 7, 2004

---

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:


M. Brown	M. Simmions
D. Coyne	W. Syfert
J. Floerke	D. Underwood
R. Leitner	R. Vonfeldt
B. Leonard	D. Ward
D. Onyskiw	J. Zarrett

Additional items discussed:

The April monthly walkdown is scheduled for after the meeting today. Sets to be walked down for completion are 26 and 57.

Actions Items:

End



371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for April 7, 2004

ADMIN RECORD

B371-A-000193

**Ward, David**

---

**From:** Nesheim, Janet  
**Sent:** Wednesday, April 07, 2004 1:07 PM  
**To:** Ward, David; Cunningham, Steven  
**Subject:** RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Approved for Administrative Record/public release.

Janet Nesheim  
X4595

-----Original Message-----

**From:** Ward, David  
**Sent:** Wednesday, April 07, 2004 1:04 PM  
**To:** Cunningham, Steven; Nesheim, Janet  
**Subject:** WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for April 7, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward  
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 4-07-04.doc >>

## **B371 CLOSURE PROJECT**

### **WEEKLY STATUS MEETING**

[Every Wednesday, 9:30 am. B371 Conference Room]

### **AGENDA**

April 7, 2004

**INTRODUCTION** – David Ward (x5938)

**D&D** – Jim Floerke, (x2850)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne (x2820)

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**D&D WASTE** – Randy Leitner (x3537)

### **OUTSTANDING ACTION ITEMS**

1. The April monthly walkdown is scheduled for after the meeting today, April 7, 2004.  
The Sets to be walkdown for completion are 26 and 57

**D&D Summary (AAC/AAD)  
Weekly Meeting Date 04/07/04**

<b>Set</b>	<b>D&amp;D Status Jim Floerke</b>	<b>Construction Status Dan Coyne</b>	<b>Environmental Status</b>
<b>6 1AQ31DR02B</b>	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>D&amp;D of Room 3555 in process; piping and grate removal.</li> <li>D&amp;D of Room 3559 in process, 9 of 11 tanks removed.</li> <li>D&amp;D of Room 3549 on hold for resources.</li> <li>Room 3553, 3563 set scope complete.</li> </ul>	<ul style="list-style-type: none"> <li>Conduit removal in room 3553</li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
<b>9 (CSV)</b>	<ul style="list-style-type: none"> <li>Decon of I/O stations in process. I/Os 1, 2, 4, 6, 5, and 7 decon complete, I/O 3 in process.</li> <li>Electrical isolation and stripout of I/O stations in process. Complete for I/O 1, 4, 5, and 6. I/O 7 in process.</li> <li>Removal of I/Os in process; I/O 6 complete, working I/O 1.</li> <li>Performing entries into CSV; preps for lifting device installation, rack removal in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal to support IO station removal. IO-4</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable - no insps.</li> </ul>
<b>12 1AD112BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li>GB and tank removal in process for GBs 22 (Room 1111); and Tanks 160A/B.</li> <li>GBs removed: <ul style="list-style-type: none"> <li>Room 1115 - 31, 27, 14, 20, 21, 19, 17, 62, 18, 23 and 2404 removed.</li> <li>Room 1105 - 2401</li> <li>Room 1103 - 2402, 2403</li> </ul> </li> <li>Electrical isolation and stripout in process 1117/1115.</li> <li>Rooms 1105 stripout on hold (resources). Tanks 229A/B removed.</li> <li>D&amp;D of Room 1117 in process (tank iso and pump removal).</li> <li>Removing piping and pencil tanks in 1109.</li> <li>Set scope complete Room 1103 and 1107.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in progress room 1117/1115.</li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
<b>17 1AD117BD00</b>	<ul style="list-style-type: none"> <li>Canyon entries in process.</li> <li>Electrical/Mechanical isolation, stripout, and removal in process.</li> </ul>		
<b>23 1A116BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li>Attic isolation complete.</li> <li>Mechanical isolation/stripout in process for Room 3325.</li> <li>Electrical iso and stripout in process.</li> <li>Set scope complete for Room 3333.</li> </ul>	<ul style="list-style-type: none"> <li>Air gapping and conduit removal</li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
<b>29 1AD129BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li>Deinerting complete.</li> <li>Internal component removal and final decon complete for GB 1509 (SCO).</li> <li>Internal component removal in process for GB3202 and 3303.</li> <li>TGA/IR glovebox removed.</li> <li>Electrical iso and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in 3701/3717</li> </ul>	
<b>41 1AD141BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li>Electrical isolation complete</li> <li>Mechanical isolation and stripout in process</li> </ul>		
<b>51 1AD151BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li>Electrical isolation and stripout in process for Plenum 242.</li> </ul>		

Revision: 04/07/04

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
Sets Pending Resources	<ul style="list-style-type: none"> <li>Set 46, Set 9, Set 6 room 3547, 3549.</li> </ul>	<ul style="list-style-type: none"> <li>Set 18</li> </ul>	
19 Sludge Removal		<ul style="list-style-type: none"> <li>Isolated and encapsulated 9 pump boxes, prepping for removal</li> <li>Piping removal</li> <li>Electrical removal in progress</li> </ul>	<ul style="list-style-type: none"> <li>All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04</li> </ul>
56 Dismantlement		<ul style="list-style-type: none"> <li>Tanks 807A/B and 812 removed from building. Setting up to remove remaining tanks (awaiting lift plan)</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
57 1AD457BD00		<ul style="list-style-type: none"> <li>Set scope complete.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
58 Dismantlement		<ul style="list-style-type: none"> <li>Removing internals GB-118.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
Washington Group Activities	<ul style="list-style-type: none"> <li>Sets 1 and 2: Electrical removal in attic</li> <li>Sets 3/4/5 On hold</li> <li>Set 8: Mobilization for stripout, electrical walkdowns</li> <li>Set 13: Piping and conduit removal in 2307</li> <li>Set 14: Electrical walkdown</li> <li>Set 21: Setting up to demo spray dryer outhouse.</li> </ul>	<ul style="list-style-type: none"> <li>Set 23: Removing equipment from 3337. Dry-decon of walls in 3331.</li> <li>Set 33/36: Electrical walkdowns</li> <li>Set 38: Mechanical/electrical removal of SAU-102</li> <li>Set 57: Removing externals on vapor body tanks</li> <li>Area AP, 3179 Completed</li> </ul>	

Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment

D&D Waste - Randy Leitner		
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<p>April 5, 2004 Inventory:</p> <p>B371 528</p> <p>B374 73</p> <p>Total 601</p> <p>*405 drums require handling</p>	Net Drum Loss for Week 25
<u>Room 3305 Repack/Size Reduction Tent Status</u>	<p>Tent size reduction operations :</p> <ul style="list-style-type: none"> <li>Continuing repack of low and medium risk drums.</li> <li>Continue to work size reduction in with repacks.</li> </ul>	Containers Repackaged. 189
<u>DOP REVISION 1</u>	Expect to receive CDPHE comments on responsiveness summary this week. Will incorporate CDPHE comments and meet with stakeholders before finalizing the DOP modification.	