



KAISER • HILL
COMPANY

MEMORANDUM

Date: June 2, 2004

Minutes are unclassified and
NOT UCNI: 

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for June 2, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

T. Dieter	S. McNitt
D. Coyne	D. Onyskiw
J. Floerke	D. Rack
K. Ferrera	M. Simmons
H. Gilpin	R. Vonfeldt
P. Haines	J. Zaret
R. Leitner	


Additional items discussed:

The monthly walkdown for June is scheduled for Wednesday, June 9, at 8 a.m.

Actions Items:

1. Walkdown for Sets 23 and 51 are complete.

End



371/374 Project
WEEKLY STATUS MEETING DOE/LRA for June 2, 2004

B371-A-000204

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

June 2, 2004

INTRODUCTION – Randy Leitner (x3537)

D&D – Jim Floerke (x2850)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – Randy Leitner

D&D WASTE – Randy Leitner

OUTSTANDING ACTION ITEMS

1. June walkdown is scheduled at 8 a.m. on June 9, 2004.

**D&D Summary (AAC/AAD)
Weekly Meeting Date 6/2/04**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. D&D of GB 59 meets SCO, removal in process D&D of Room 3559 completed, 11 of 11 tanks removed, room decon in process. D&D of Room 3549/3547 in process. Room 3553, 3555, 3563, and 3559 set scope complete. Process Vacuum line being removed for crit incredible 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Decon of I/O stations complete (I/Os 1-8). Electrical isolation and stripout of I/O stations complete (I/O 1-8). Removal of I/Os in process; I/O 1, 2, 4, 5, 6, and 7 complete; working I/O 3 & 8. Entries into CSV continue; lifting devices in CSV, rack removal in process, prepping for vehicle disassembly. 		<ul style="list-style-type: none"> RCRA stable – no insps.
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> Tank removal in process for pit in 1115 All GBs removed: <ul style="list-style-type: none"> Room 1115 - 31, 27, 14, 20, 21, 19, 17, 62, 18, 23 and 2404 removed. Room 1105 – 2401 Room 1103 – 2402, 2403 Room 1117 - 26 Electrical stripout in process 1117/1115. D&D of Room 1117 in process; all tanks removed, working piping. Set scope complete Room 1103, 1107, and 1109. Process Vacuum line for crit incredible removed. 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> CWTS haz. Waste removed, quarterly insp. Rm. 1208 vault storage RCRA stable MRT; IE quarterly insp.
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries in process. Electrical/Mechanical isolation, stripout, and removal in process. 		
23 1A116BD00 Disamantlement	<ul style="list-style-type: none"> Set scope complete. Walk-down complete. 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> RCRA permitted storage
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Deinerting complete. Decon complete for GB3202 and 3303. First section removed from 3202. Removing externals from GBs 1521 A/B/C. GB1509 and TGA/IR glovebox removed. Electrical iso and stripout in process. 	<ul style="list-style-type: none"> 	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> Electrical isolation and stripout in process for Plenum 242. 	<ul style="list-style-type: none"> 	
46 1AD146BD00	<ul style="list-style-type: none"> Performing final contamination surveys, expect to be turned over to trades. 	<ul style="list-style-type: none"> 	
51 1AD151BD00 Dismantlement	<ul style="list-style-type: none"> Set scope complete. Walk-down complete. 	<ul style="list-style-type: none"> 	

Set	D&D Status	Jim Floerke	Construction Status	Dan Coyne	Environmental Status
18			<ul style="list-style-type: none">Piping removal.	<ul style="list-style-type: none">All tanks RCRA stable	
19 Sludge Removal			<ul style="list-style-type: none">Piping removalElectrical removal in progress.Pumping process water to crates from 852	<ul style="list-style-type: none">All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04	
56 Dismantlement			<ul style="list-style-type: none">Setting up to remove tanks 813 and 814.	<ul style="list-style-type: none">All tanks RCRA stable	
58 Dismantlement			<ul style="list-style-type: none">Removing internals GB-118. Dismantling porcupine sludge press . GB is a BE regulated area.	<ul style="list-style-type: none">All tanks RCRA stable	
Washington Group Activities	<ul style="list-style-type: none">Sets 1 and 2: Electrical removal in atticSets 3/4/5 Mechanical and electrical stripoutSet 8: Dry decon and electrical/mechanical stripoutSet 13: Piping removal in 2307Set 14: On holdSet 21: Spray dryer waste removalSets 24/25: Walkdowns and mobilizationSet 26: Mechanical stripout	<ul style="list-style-type: none">Set 23: mechanical/electrical stripoutSet 33: Not workingSet 35: removed doors from vaultSet 38: Mobilizing removal of SAU-203Set 51: Plenum stripout.Set 57: Removing supply and exhaust trunks. Removing piping. Setting up for heat exchanger removal Removing steam and condensateArea AP, Steam and condensate removal complete in 3185Water treatment facility equipment receipt.			
Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment					

D&D Waste - Randy Leitner			Net Drum Loss for Week
<u>Repackaging/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	June 2, 2004 Inventory: B371 474 B374 679 Total 553 *283 drums require handling		-16
<u>Room 3305 Repack/Size Reduction Tent Status</u>	<u>Tent size reduction operations :</u> <ul style="list-style-type: none"> Continuing repack of drums and SWBs. Continue to work size reduction in with repacks. 	Containers Repackaged.	278
<u>DOP REVISION 1</u>	DOP Mod approved by DCPHE on 5-27-04		