

MEMORANDUM

Minutes are uto

NOT UCNI:

Date:

June 30, 2004

To:

Jan Robbins, T130G

From:

David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for June 30, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record. In attendance were:

T. Dieter

S. McNitt

D. Coyne

J. Parkin

J. Floerke

D. Rack

K. Ferrera

W. Seyfert

R. Garren

R. Vonfeldt

P. Haines

J. Zaret


R. Leitner

Additional items discussed:

- 1. The next scheduled meeting is July 14, 2004.
- 2. The monthly walkdown for July will be at 8:00 a.m. on July 14, 2004.
- 3. Sets ready for walkdown completion are 18, 56, and 58.
- 4. Set with completed walkdowns waiting contact record is 46.

Actions Items:

End



B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

June 30, 2004

INTRODUCTION – David Ward (x5938)

 $\underline{\mathbf{D\&D}}$ – Jim Floerke (x2850)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – David Ward

D&D WASTE – Randy Leitner (x3537)

OUTSTANDING ACTION ITEMS

- 1. Will there be a meeting next week?
- 2. Schedule for July monthly walkdown?
- 3. Sets ready for walkdown completion: 18, 26, and 56?
- 4. Sets with completed walkdowns waiting contact record: 12 and 46?

D&D Summary (AAC/AAD) Weekly Meeting Date 6/30/04

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 IAQ31DR02B	 Glovebox internal component removal is complete for GB 58 and 59. 		MRT;IE quarterly
	D&D of GB 59 meets SCO, first section removed.		insps.;
	D&D of Room 3549/3547 in process.		
	 Room 3553, 3555, 3563, and 3559 set scope complete. 		
9 (CSV)	Decon of I/O stations complete (I/Os 1-8).		RCRA stable – no
	• Electrical isolation and stripout of I/O stations complete (I/O 1-8).		insps.
	• Removal of I/Os in process; I/O 1, 2, 4, 5, 6, 7, and 8 complete; working I/O 3 on		
	OT.		
	Entries into CSV continue; rack removal in process, vehicle disassembly in		
	process, deconning in process.		
10 1AD110BD00	Initiating mechanical isolation and stripout.		•
12 1AD112BD00	Set scope complete. Walkdown complete with exceptions	•	1208 vault storage
Dismantlement			RCRA stable
17 1AD117BD00	• Canyon entries in process; electrical/mechanical isolation, stripout, and removal		
-	in process.	-	
	Working glovebox removal. Internal component removal complete.		
29 1AD129BD00	• Gbs 1509, TGA/IR, 3202, 3303, 1521A, 1521B, and 1521C removed.	•	
Dismantlement	 Working 4101, 4201, 4301, and 4401. 		
	Electrical iso and stripout in process.		
40 1AD140BD00	• Setting up for filter removal in FP-125B.	•	
Dismantlement			
411AD141BD00	 Plenum 242 complete, filters removed, area deconned and fixed 	•	-
Dismanttlement			
46 1AD146BD00	Set scope complete. Walkdown complete	•	

Revision: 06/30/04

Set	D&D Status Tim Floerke		
	CASE CHARACT STATE LOCATOR	Construction Status Dan Coyne	Environmental Status
10		Set scope complete.	 All tanks RCRA
10 Shidoe			stable
Demousi		Piping removal	 All the tanks
INCITIO A 91		Electrical removal in progress. e	except D847, D851,
			D852, and D801A have
			been submitted to the
			State as RCRA Stable,
EK		2	2/27/04
9		Scope complete	All tanks RCR A
Dismantlement			stable
58		Cleaning CB 119/120 Europe	All Torn
Dismantlement		to encaperate 6/20	• All lanks KCKA
Washington	Sets 1 and 2: Installing ramps and Preparing for nine removed		SIADIE
Grown Activities	Coto 2/1/5, alcotrical/markering much reputing to pipe telloyal	set 20: setup for ary decon	
oronb vicusinos	oels 3/4/3: electrical/mechanical removal	Set 33: Mechanical removal in 3513	
	Set 6: Dry decon in 3559	Set 35: Mechanical stripout completed in room 3189	n 3189
	Set 8: Electrical/Mechanical removal	Set 38: Dismantling of SAU-203	
	Set 13: Piping removal in 2307 and 2301	Set 51: Plenum stripout.	-
	Set 14: On hold	Set 56: Removing tanks 813 and 814	
	Set 18: Misc pipe and supports removal	Set 57: Removing tanks. Removing miscellaneous pine	eous pine
	Set 19: Removal of tanks 155A/B and grout pad/tank insulation.	Set 22: Abandoned electrical removal.	ካ ቴ
	Set 21: Removing piping/electrical/supports Removing baghouse	Temporary electrical power being installed	
	Cank FL-803.	Outside: Preparing to excavate hole to basement of 371	ent of 371
	Set 23: Lity decon 3337		
	Sets 24/25:Dry Decon in 3408/3412		
Wark (Danding Dan			

Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment

Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)	
June 30, 2004 Inventory: 279 drums require handling 25 SWB require handling	D&D Waste - Randy Leitner
Net Container Loss for Week: Drums - 3 SWBs - 1	