



KAISER ♦ HILL
COMPANY

MEMORANDUM

Date: July 21, 2004

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for July 21, 2004

Minutes are unclassified and
NOT UCNI: *Wayne Simons, BHL 371/Eng*
7-28-04

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:


T. Dieter	D. Onyskiw
D. Coyne	J. Parkin
J. Floerke	D. Rack
K. Ferrera	W. Seyfert
P. Haines	R. Vonfeldt
R. Leitner	D. Ward
S. McNitt	J. Zaret

Additional items discussed:

1. Contact Record, attached, issued closing sets 18 and 58.

Actions Items:

End



371/374 Project
WEEKLY STATUS MEETING DOE/LRA for July 21, 2004

ADMIN RECORD

B371-A-000216

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

July 21, 2004

INTRODUCTION – David Ward (x5938)

D&D – Jim Floerke (x2850)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – David Ward

D&D WASTE – Randy Leitner (x3537)

OUTSTANDING ACTION ITEMS

1. Sets 18 and 58 completion walkdown was performed on July 14, 2004 and Contact Record issued.

**D&D Summary (AAC/AAD)
Weekly Meeting Date 7/21/04**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. GB 59 removed. Working exhaust vents. D&D of Room 3549/3547 in process. Room 3553, 3555, 3563, and 3559 set scope complete. 	•	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Decon and electrical isolation of I/O stations complete (I/Os 1-8). Removal of I/O's 1, 2, 4, 5, 6, 7, and 8 complete; I/O 3 on hold until GB32 removed. Entries into CSV continue; rail removal in process, vehicle disassembly in process, deconning in process. 		<ul style="list-style-type: none"> RCRA stable – no insps.
10 1AD110BD00	<ul style="list-style-type: none"> Mechanical isolation and stripout in progress. Working external equipment removal from tanks D230 A and B. GB307 removed. 	•	•
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries in process; electrical/mechanical isolation, stripout, and removal in process. Removing external equipment from GB32. 		
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Gbs 1509, TGA/IR, 3202, 3303, 1521A, 1521B, 1521C, 4101, and 4201 removed. Working 4301, and 4401-deconning complete. Electrical iso and stripout in process. 	•	
40 1AD140BD00 Dismantlement	<ul style="list-style-type: none"> Filter removal complete for FP 125B. Decon in process. 	•	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> Plenum 242 complete, filters removed, area deconned and fixed 	•	

Set	D&D Status	Jim Floerke	Construction Status	Dan Coyne	Environmental Status
18				<ul style="list-style-type: none">Set scope and walkdown complete.	<ul style="list-style-type: none">All tanks RCRA stable
19 Sludge Removal				<ul style="list-style-type: none">Piping removalElectrical removal in progress.Pumping process waste to Eurotainer	<ul style="list-style-type: none">All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04
56 Dismantlement				<ul style="list-style-type: none">Scope and walkdown complete.	<ul style="list-style-type: none">All tanks RCRA stable
58 Dismantlement				<ul style="list-style-type: none">Set scope complete. Turned over to WGI.	<ul style="list-style-type: none">All tanks RCRA stable
Washington Group Activities		<ul style="list-style-type: none">Sets 1 and 2: Electrical and mechanical removalSets 3/4/5: on-holdSet 6: Contaminated embed plate removal in 3559Set 8: Completed dry decon 3208Set 13: Piping removal in 2301Set 14: Mechanical stripoutSet 18: Mechanical removal and tanks D821/822 removed.Set 19: Grout pad/tank insulation removalSet 21: Removing piping/electrical/supports.Set 22: Completed electrical removal on SAU-302 and cont'd abandoned electrical removal.Set 23: Dry decon 3337. Wall shaving pending air compressor repair.Sets 24/25: Dry Decon in 3408/3412	<ul style="list-style-type: none">Set 26: Setup for dry deconSet 33: Electrical removal in 3513Set 38: Dismantling of SAU-203Set 51: Plenum stripout.Set 56: Removed tanks 813 and 814 platform.Set 57: Misc. supports removal.Set 58: Continued removal of GB-118 & 120.Temporary electrical power being installedOutside: Excavating hole to basement of 371 and relocating carp. shop with all assoc. cargo containers.		
Work "Pending Resources" is in bold print. MR -- Mixed Residue tank systems IE -- Idle Equipment					

D&D Waste -- Randy Leiner		
<u>Repackage/disposition the remaining 3000 legacy drums</u> (May 3, 2002 starting inventory 3,163 drums)	July 21, 2004 Inventory: 262 drums require handling 25 SWB require handling	Net Container Loss for Week: Drums -- 27 SWBs -- 0

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE REGULATORY CONTACT RECORD

Date/Time: July 14, 2004 / 10:00 a.m.

Site Contact(s): Warren Seyfert **Phone:** 303-966-5925
Jim Floerke 303-966-2850

Regulatory Contact: Denise Onyskiw **Phone:** 303-692-3371

Agency: Colorado Department of Public Health & Environment

Purpose of Contact: Notification to CDPHE of completion of Sets 18 and 58 in Building 371/374.

Discussion

This Contact Record documents the walkdown conducted on July 14, 2004 with Jim Floerke (B371), Rocky Sturgeon (B371), Warren Seyfert (DOE) and Denise Onyskiw (CDPHE) regarding completion of Sets 18 and 58.

Set 18:

This contact record documents that Set 18 is completed and that the Site can count this as a completed Milestone. Set 18 dismantlement in Room 3801 included the removal and packaging of gloveboxes and pumps, and the encapsulation of tanks. The encapsulated tanks will be removed under the demolition contract.

Set 58:

This contact record documents that Set 58 is completed and that the Site can count this as a completed Milestone. Set 58 includes Rooms 3803, 4805, and 4807 and involved the removal and packaging of tanks, gloveboxes, and associated equipment. Gloveboxes 118 and 120 were cleaned and encapsulated for removal under the demolition contract.

Contact Record Prepared By: Warren Seyfert, RFPO, Project Management

Distribution:

S. Bell, RFPO

J. Legare, RFPO

G. Morgan, RFPO

R. Schassburger, RFPO

W. Seyfert, RFPO

J. Hindman, CDPHE

D. Kruchek, CDPHE

D. Onyskiw, CDPHE

D. Coyne, K-H

T. Dieter, K-H

J. Floerke, K-H

C. Gilbreath, K-H

H. Gilpin, K-H

D. Shelton, K-H

R. Sturgeon, K-H

R. Vonfeldt, K-H

D. Ward, K-H

K. North, K-H

L. Brooks, K-H

Administrative Records for B371/374