



KAISER • HILL
COMPANY

MEMORANDUM

Date: August 11, 2004

Minutes are unclassified and ^{YAW}
NOT UCNI: Wayne Simons, Bldg 37/Eng
8-11-04

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for August 11, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

M. Brown
T. Dieter
R. Leitner
S. McNitt
D. Onyskiw


J. Parkin
W. Seyfert
R. Vonfeldt
D. Ward

Additional items discussed:

1. Contact record for completion of Set 29 is attached.
2. Tank D801A was declared RCRA stable
3. Work on the access to the West end of B371 basement continues with the start of the location holes and anchor bolts.
4. Typo corrections: Set 10 Tank 203B is Tank 230B; Set 50 Plenum 242 is Plenum 141.

Actions Items:

End



371/374 Project
WEEKLY STATUS MEETING DOE/LRA for August 11, 2004

ADMIN RECORD

B371-A-000217

1/6

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

August 11, 2004

INTRODUCTION – David Ward (x5938)

D&D – Rick VonFeldt (x6830)

CONSTRUCTION / MAINTENANCE – Tom Dogal (x4597)

ENVIRONMENTAL & ACTION ITEMS – David Ward.

D&D WASTE – Randy Leitner (3537)

1. OUTSTANDING ACTION ITEMS

1. DOE will issue a contact record for completion of Set 29, W Seyfert. – COMPLETE
2. KH will provide the draft Demolition Plan for B374 to DOE and the State, M. Brown, COMPLETE.

2. OTHER:

D&D Summary (AAC/AAD)
Weekly Meeting Date 8/11/04

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. GB 59 removed. D&D of Room 3549/3547 in process. 12 tanks removed Room 3553, 3555, 3563, and 3559 set scope complete. 	•	<ul style="list-style-type: none"> MRT;IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Completed the removal of all 8 I/O's. Entries into CSV continue; rail removal complete starting to spray racks on west end of CSV; 1st vehicle is disassembled; 2nd vehicle disassembly is in process. 		<ul style="list-style-type: none"> RCRA stable – no insps.
10 1AD110BD00	<ul style="list-style-type: none"> Mechanical isolation and stripout in progress. Tank 203B removed; Tank 131B is isolated and first section removed GB307 removed. 	•	•
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries in process; electrical/mechanical isolation, stripout, removal, decon in process. GB 32 removed. 		
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Gbs 1509, TGA/IR, 3202, 3303, 1521A, 1521B, 1521C, 4101, 4201, 4301 and 4401 removed. Electrical iso and stripout in process. Set scope completed. 	•	
40 1AD140BD00 Dismantlement	<ul style="list-style-type: none"> Plenum 125B complete, filters removed, area deconned and fixed. 	•	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> Plenum 242 complete, filters removed, area deconned and fixed. 	•	
50 Dismantlement	<ul style="list-style-type: none"> Electrical isolation and stripout in process for Plenum 242. Initiated entries into plenum for filter and demister removal. 	•	

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
19 Sludge Removal		<ul style="list-style-type: none"> Piping removal Electrical removal in progress. Pumping process waste to Eurotainer 	<ul style="list-style-type: none"> All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04
Washington Group Activities	<ul style="list-style-type: none"> Sets 1 and 2: Electrical and mechanical removal Set 6: Dry decon pending. Set 13: Heat exchanger removal on hold til west wall opening is completed. Set 14: Mechanical stripout (duct & ash house structure) Set 18: Mechanical removal (tank platforms & piping). Set 19: Grout pad & mecahnical removal. Preparing for wall opening. Set 21: Removing electrical/supports. Set 22: Cont'd abandoned electrical removal. Set 23: Dry decon 3329 Set 26: Dry decon in room 3602. Set 33: Electrical removal in 3709 Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242. Set 41: Plenum FP-242 removal. Set 51: Plenum FP-142 removal. Set 57: Commenced transite removal. Set 58: Continued removal of GB-118 & 120. Dry decon 4805. Performing abandoned electrical removal in room 2316. Temporary electrical power installation on-going in both bldgs. Outside: Installing airlock for 371 basement access. Removed flammable storage shed & misc. piping for 374 excavation. Transite removal at dock #5 & 8. 		

Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner		
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<u>August 11, 2004 Inventory:</u> 224 drums require handling (12 overmass drums) 25 SWB require handling (12 overmass SWBs)	<u>Net Container Loss for Week:</u> Drums – 8 SWBs – 0

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE REGULATORY CONTACT RECORD

Date/Time:	August 4, 2004 / 8:00 a.m.		
Site Contact(s):	Warren Seyfert Rick Von Feldt	Phone:	303-966-5925 303-966-6830
Regulatory Contact:	Denise Onyskiw	Phone:	303-692-3371
Agency:	Colorado Department of Public Health & Environment		

Purpose of Contact: Notification to CDPHE of completion of Set 29 in Building 371/374.

Discussion

This Contact Record documents the completion of Set 29 based on the walkdown conducted on August 4, 2004 with Rick Von Feldt (B371), Warren Seyfert (DOE) and Denise Onyskiw (CDPHE).

Set 29:

This contact record documents that Set 29 is complete and that the Site can count this as a completed Milestone. Set 29 includes Rooms 3713, 3715, and 3717 and involved the removal and packaging of the PuSPS and residue processing gloveboxes. All gloveboxes and associated equipment have been removed and Set 29 is verified complete.

Contact Record Prepared By: Warren Seyfert, RFPO, Project Management

Distribution:

S. Bell, RFPO

J. Legare, RFPO

R. Schassburger, RFPO

W. Seyfert, RFPO

J. Hindman, CDPHE

D. Kruchek, CDPHE

D. Onyskiw, CDPHE

T. Dieter, K-H

R. Von Feldt, K-H

J. Floerke, K-H

C. Gilbreath, K-H

H. Gilpin, K-H

D. Shelton, K-H

D. Ward, K-H

K. North, K-H

L. Brooks, K-H

Administrative Records for B371/374