

MEMORANDUM

Date:	September	15	2004
Date.	September	IJ.	2004

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for September 15, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record. In attendance were:

D. Coyne

D. Onyskiw

T. Dieter

D. Pack

K. Ferrera

R. Vonfeldt

T. Hergert

D. Ward

R. Leitner

R. Leonard

Additional items discussed:

Actions Items:

End



B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. In T371Z]

AGENDA

September 15, 2004

INTRODUCTION – David Ward (x5938)

<u>D&D</u> – Ken Ferrera (x4436)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – David Ward

D&D WASTE – Randy Leitner

OUTSTANDING ACTION ITEMS

OTHER:

3/3

D&D Summary (ACC/ADD) Weekly Meeting Date 9/15/04

Set	D&D Status_K	n Ferrera	Environmental
6 1AQ31DR02B	Glovebox internal component removal is complete for GB 58		
	GB 59 removed.		•
•	D&D of Room 3549/3547 in process. All tanks removed. Process.	ocess piping removed.	
	• Room 3553, 3555, 3563, and 3559 set scope complete.		· ·
9 (CSV)	Completed the removal of all 8 I/O's and GB 83.		RCRA stable – no insps.
	• Entries into CSV continues. Both vehicles removed. 14 of 10	4 columns removed.	
10 1AD110BD00	Mechanical isolation and stripout in progress.		
	Tank 230B and 131B removal complete.		
	GB307 removed.		
17 1AD117BD00	Canyon entries, electrical isolation and stripout, and spraying	fixative applied.	
	Mechanical isolation, removal, and decon are complete.		
	GB 32 removed.	·	
	Set scope completed.		
38	Criticality drain removal in basement in basement continues.		
40 1AD140BD00	Plenum 125B complete, filters removed, area deconned and fi	xed.	
411AD141BD00	Plenum 242 complete, filters removed, area deconned and fixe		
	Plenum 241 electrical and mechanical isolation complete dem		
50	Electrical isolation complete for Plenum 141.		
	Plenum 141 complete filters removed, deconed, and fixative applied		
	Set scope complete	••	
	Construction Statu	s Dan Coyne	Environmental Status
19 Sludge Removal	Piping and electrical removal in process		All tanks are RCRA Stable.
	Pumping wastewater to Eurotainer.		•
	Removed process waste lines external to the building.		
	<u>Washington</u>	Group Activities	
• Sets 1 and 2: Ele	ctrical and mechanical (piping/supports) removal.	 Set 23: Continue mechanical removal (metal walls 	
• Set 6: Dry decon in rooms 3555/3563.		 Set 38: Dismantling of SAU-203 placed on hold to 	o re-direct crew to FP-242.
Set 12: Mechanical Removal (room 1103 duct/piping/chillers)		 Set 40: Resumed plenum FP-125B removal. 	
• Set 13: Perfoming dry decon in room 2317 (floor).		Set 41: Plenum FP-242 removal.	
 Set 14: On hold Set 57: Continued dry decon in room 3810/38 		• Set 57: Continued dry decon in room 3810/3809.	•
, , , ,		Set 58: Continued removal of GB-118 and GB-120	
Completed tank removal. Cont'd drywall removal.		 Abandoned electrical removal in room 2316 pending crew availability. 	
Set 19: No activity		Temporary electrical power installation on-going in both bldgs.	
	g wall btwn room 3801 & 3809/3810.	• Outside: Completed door installation for airlock at 371 basement access. Provided crane	
Set 22: Abandon	ed electrical removal.	operations for Set 18 tank removal activities. Con	t'd excavation for 374 wall opening.
		e - Randy Leitner	
September 15, 2004		Net Container Loss for Week: Drums – 2	•
	9 SWB require handling (6 overmass SWBs)	SWBs – 3	

Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)

Revision: 09/15/04