

MEMORANDUM

	_		_		
11	2	T	0	•	
	_	ш	_	_	

September 22, 2004

To:

Jan Robbins, T130G

From:

David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for September 22, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record. In attendance were:

M. Brown

R. Leonard

D. Coyne

D. Pack

J. Floerke

R. Vonfeldt

C. Gilbreath

D. Ward


D. Krucheck

R. Leitner

Additional items discussed:

Actions Items:

End



371/374 Project WEEKLY STATUS MEETING DOE/LRA for September 22, 2004

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. In T371Z]

AGENDA

September 22, 2004

INTRODUCTION – David Ward (x5938)

 $\underline{\mathbf{D\&D}}$ – Jim Floerke (x2850)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – David Ward

D&D WASTE – Randy Leitner

OUTSTANDING ACTION ITEMS

OTHER:



D&D Summary (ACC/ADD) Weekly Meeting Date 9/22/04

Set	D&D Status_Ken	Гегтега	Environmental			
6 1AQ31DR02B	Glovebox internal component removal is complete for GB	rnal component removal is complete for GB 58 and 59.				
_	GB 59 removed.					
•	• D&D of Room 3549/3547 in process. All tanks removed.					
•	 Room 3553, 3555, 3563, and 3559 set scope complete. 					
9 (CSV)	• Completed the removal of all 8 I/O's and GB 83.	• RCRA stable – no insps.				
	• Entries into CSV continues. Both vehicles removed. 18 o	f 104 columns removed.				
10 1AD110BD00	 Mechanical isolation and stripout in progress. 					
	•	Tank 230B and 131B removal complete.				
·····	GB307 removed.					
17 1AD117BD00	Set scope completed.					
38	 Criticality drain removal in basement in basement continue 					
40 1AD140BD00	 Plenum 125B complete, filters removed, area deconned an 					
41 1AD141BD00	 Plenum 242 complete, filters removed, area deconned and 					
		num 241 electrical and mechanical isolation complete demisters removed; area deconned.				
50	Set scope complete					
	Construction Status	Environmental Status				
19 Sludge Removal	Piping and electrical removal in process	All tanks are RCRA				
, , , , , , , , , , , , , , , , , , , ,	Pumping wastewater to Eurotainer.	nagan garangga gaga katan salahan salahan salahan garangga g	Stable.			
 Sets 1 and 2: Electrical and mechanical (piping/supports) removal. Set 23: Continue mechanical removal (metal walls) 						
• Sets 1 and 2: Ele						
Set 6: Dry decor	old to re-direct crew to FP-242.					
• Set 12: Mechanical Removal (room 1103/1105 duct/piping/chillers) • Set 40: Continued plenum FP-125B removal.						
• Set 13: Performing dry decon in room 2317 (floor). Set 41: Plenum FP-242 removal.						
	Set 14: On hold Set 18: Mechanical removal (duct, misc, supports & piping). Cont'd drywall Set 57: Continued dry decon in room 3810. Set 58: Continued removal of GB-118.					
			anding craw availability			
removal. • Set 19: Tank prep. and removal. • Abandoned electrical removal in room 2316 p • Temporary electrical power installation on-go						
 Set 19. Tank prep, and removal. Set 21: Removing walls and performing dry decon in room 3809. Provided crane operations for Set 19 tank removal. 						
Set 22: Abandoned electrical removal. Set 22: Abandoned electrical removal. excavation for 374 wall operations in the set of			ovar activities. Completed			
D&D Waste - Randy Leitner						
September 21, 2004						
	*13 SWB require handling (4 overmass SWBs)	SWBs - 4	·			

Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums) * Includes 8 SWBs received from MS for repack

Revision: 09/22/04