



KAISER • HILL  
COMPANY

## MEMORANDUM

Date: September 29, 2004

To: Jan Robbins, T130G

From: David Ward 

Subject: WEEKLY STATUS MEETING DOE/LRA for September 29, 2004

---

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:


M. Brown	S. McNitt
D. Coyne	D. Pack
J. Floerke	J. Parkin
S. Garcia	R. Vonfeldt
C. Gilbreath	D. Ward
R. Leitner	
G. Moore	

Additional items discussed:

Actions Items:

The monthly walkdown for October is scheduled for next Wednesday at 8:00 a.m. the 6<sup>th</sup>.

End



1/3  
371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for September 29, 2004

ADMIN RECORD  
B371-A-000226

**B371/374 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

**[Every Wednesday, 9:30 am. In T371Z ]**

**AGENDA**

**September 29, 2004**

**INTRODUCTION** – David Ward (x5938)

**D&D** – Jim Floerke (x2850)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne (x2820)

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**D&D WASTE** – Randy Leitner

**OUTSTANDING ACTION ITEMS**

**OTHER:**

The monthly walkdown for October is schedule for next week, October 6, 2004 at 8:00 a.m. Sets 17 and 50 will be walkdown for completion.

**D&D Summary ( ACC/ADD)**  
**Weekly Meeting Date 9/29/04**

Set	D&D Status Jim Floerke	Environmental
6 1AQ31DR02B	<ul style="list-style-type: none"><li>Glovebox internal component removal is complete for GB 58 and 59.</li><li>GB 59 removed.</li><li>D&amp;D of Room 3549/3547 in process. All tanks removed. Electrical conduit removal in process.</li><li>Room 3553, 3555, 3563, and 3559 set scope complete.</li></ul>	
9 (CSV)	<ul style="list-style-type: none"><li>Completed the removal of all 8 I/O's and GB 83.</li><li>Entries into CSV continues. Both vehicles removed. 24 of 104 columns removed; size reducing maintenance bay door.</li></ul>	<ul style="list-style-type: none"><li>RCRA stable – no insps.</li></ul>
10 1AD110BD00	<ul style="list-style-type: none"><li>Mechanical isolation and stripout in progress.</li><li>Tank 230B and 131B removal complete.</li><li>GB307 removed.</li></ul>	
17 1AD117BD00	<ul style="list-style-type: none"><li>Set scope completed.</li></ul>	
38	<ul style="list-style-type: none"><li>Criticality drain removal in basement continues.</li></ul>	
40 1AD140BD00	<ul style="list-style-type: none"><li>Plenum 125A package in process. Plenum isolated, entries in process</li></ul>	
41 1AD141BD00	<ul style="list-style-type: none"><li>Plenum 241 and 242 complete. Set scope complete.</li></ul>	
50	<ul style="list-style-type: none"><li>Set scope complete</li></ul>	
	Construction Status Dan Coyne	Environmental Status
19 Sludge Removal	<ul style="list-style-type: none"><li>Piping and electrical removal in process</li><li>Pumping wastewater to Eurotainer.</li></ul>	<ul style="list-style-type: none"><li>All tanks are RCRA Stable.</li></ul>
Washington Group Activities		
<ul style="list-style-type: none"><li>Sets 1 and 2: Electrical and mechanical (piping/supports) removal.</li><li>Set 6: Dry decon in rooms 3521.</li><li>Set 12 : Mechanical Removal (room 1103/1105 duct/piping)</li><li>Set 13: Completed dry decon in room 2317 (floor).</li><li>Set 14: On hold</li><li>Set 17: Dry decon in room 3531.</li><li>Set 18: Mechanical removal (duct, misc. supports &amp; piping). Cont'd drywall removal. Commenced dry decon in room 3801.</li><li>Set 19: Tank prep. and removal.</li><li>Set 21: Removing walls and performing dry decon in room 3809.</li><li>Set 22: Abandoned electrical removal and plenum isolation.</li></ul>		<ul style="list-style-type: none"><li>Set 23: Continue mechanical removal (metal walls). Placed on hold 9/27/04, crew re-assigned to Bldg. 374.</li><li>Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242.</li><li>Set 40: Continued plenum FP-125B removal.</li><li>Set 41: Plenum FP-242 removal.</li><li>Set 57: Commenced room 4814 platform removal.</li><li>Set 58: Continued removal of GB-118.</li><li>Abandoned electrical removal in rooms 3315/2201/2304.</li><li>Temporary electrical power installation on-going in both bldgs.</li><li>Provided crane operations for Set 19 tank removal activities.</li><li>Continued isolation and plugging of sanitary sewer system.</li><li>Finalizing shower trailer set-up.</li></ul>
D&D Waste – Randy Leitner		
September 29 , 2004 Inventory: 192 drums require handling (9 overmass drums) *9 SWB require handling (2 overmass SWBs)		Net Container Loss for Week: Drums – 1 SWBs – 4

Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)

\* Includes 8 SWBs received from MS for repack