



KAISER • HILL  
COMPANY

## MEMORANDUM

Date: October 6, 2004

To: Jan Robbins, T130G

From: David Ward *DW*

Subject: WEEKLY STATUS MEETING DOE/LRA for October 6, 2004

---

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:


M. Brown	R. Leitner
D. Coyne	S. McNitt
J. Floerke	D. Onyskiw
S. Garcia	W. Seyfert
C. Gilbreath	R. Vonfeldt
B. Larson	D. Ward

Additional items discussed:

Actions Items:

The October monthly walkdown and walkdown for completion of Sets 17, 22, 41, and 50 was conducted on October 6, 2004 at 8:00 a.m. DOE will issue a contact record.

End



1/3  
371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for October 6, 2004

ADMIN RECORD  
B371-A-000227

**B371/374 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

[Every Wednesday, 9:30 am. In T371Z ]

**AGENDA**

October 6, 2004

**INTRODUCTION** – David Ward (x5938)

**D&D** – Jim Floerke (x2850)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne (x2820)

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**D&D WASTE** – Randy Leitner

**OUTSTANDING ACTION ITEMS**

Monthly walkdown for October and completion of Sets 17 and 50.

**OTHER:**

**D&D Summary ( ACC/ADD)**  
**Weekly Meeting Date 10/6/04**

Set	D&D Status Jim Floerke	Environmental
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>GB 59 removed.</li> <li>D&amp;D of Room 3549/3547 in process. All tanks removed. <del>Electrical conduit removal in process.</del></li> <li>Room 3553, 3555, 3563, and 3559 set scope complete.</li> </ul>	
9 (CSV)	<ul style="list-style-type: none"> <li>Completed the removal of all 8 I/O's and GB 83.</li> <li>Entries into CSV continues. Both vehicles removed. 29 of 104 columns removed; size reducing maintenance bay door.</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
10 1AD110BD00	<ul style="list-style-type: none"> <li>Mechanical isolation and stripout on resources hold.</li> <li>Tank 230B and 131B removal complete.</li> <li>GB307 removed.</li> </ul>	
17 1AD117BD00	<ul style="list-style-type: none"> <li>Set scope completed.</li> </ul>	
38 1AD138BD00	<ul style="list-style-type: none"> <li>Criticality drain removal in basement continues.</li> </ul>	
40 1AD140BD00	<ul style="list-style-type: none"> <li>Plenum 125A package in process. Plenum isolated, entries in process, first stage filters removed.</li> </ul>	
41 1AD141BD00	<ul style="list-style-type: none"> <li>Plenum 241 and 242 complete. Set scope complete.</li> </ul>	
50	<ul style="list-style-type: none"> <li>Set scope complete</li> </ul>	
Construction Status Dan Coyne		Environmental Status
19 Sludge Removal <i>22 Done</i>	<ul style="list-style-type: none"> <li>Piping and electrical removal in process</li> <li>Pumping wastewater to Eurotainer.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks are RCRA Stable.</li> </ul>
Washington Group Activities		
<ul style="list-style-type: none"> <li>Sets 1 and 2: Electrical and mechanical (piping/supports) removal.</li> <li>Set 6: Dry decon in rooms 3521.</li> <li>Set 12 : Mechanical Removal (room 1103/1105 duct/piping)</li> <li>Set 13: No activity.</li> <li>Set 14: On hold</li> <li>Set 17: Dry decon in room 3523.</li> <li>Set 18: Mechanical removal (duct, misc. supports &amp; piping). Cont'd drywall removal. Continued dry decon in room 3801.</li> <li>Set 19: Tank prep. and removal (10 removed).</li> <li>Set 21: Removing walls in room 3809.</li> <li>Set 22: Abandoned electrical removal and plenum isolation.</li> </ul>		<ul style="list-style-type: none"> <li>Set 23: Placed on hold, crew re-assigned to Bldg. 374.</li> <li>Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242.</li> <li>Set 40: Completed plenum FP-125B removal.</li> <li>Set 41: Plenum FP-242 removal.</li> <li>Set 57: Continued room 4814 platform removal.</li> <li>Set 58: Continued electrical removal.</li> <li>Temporary electrical power installation on-going in both bldgs.</li> <li>Provided crane operations for Set 19 tank removal activities.</li> <li>Completed isolation and plugging of sanitary sewer system.</li> </ul>
D&D Waste – Randy Leitner		
<b>October 6 , 2004 Inventory:</b> 166 drums require handling (7 overmass drums) *7 SWB require handling (4 overmass SWBs)		<b>Net Container Loss for Week:</b> Drums – 26 SWBs – 2

Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)

\* Includes 9 SWBs received from MS for repack