

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

9:30 am T371Z

AGENDA


February 16, 2005

D&D – Jim Floerke

WASHINGTON GROUP – Dan Coyne

FINAL SURVEY – Jay Britten

ACTION ITEMS – Pre-demolition Characterization Data (10:30 meeting)



ADMIN RECORD

B371-A-000288

$\frac{1}{3}$

B371 Project
Weekly Meeting 2/16/2005

Set/Area	D&D Status Jim Floerke	
Area AA	<ul style="list-style-type: none">• Removing Zone 1 duct and miscellaneous piping in Rooms 1117/2327; completed in 1115, 1105, 1103, and 1003.• Removing Zone 1 duct Room 2009 hallway.	
Area AC	<ul style="list-style-type: none">• Shaving/painting CSV.	
Area AD	<ul style="list-style-type: none">• Completed removal of Zone 1 duct Room 2325.• Zone 1 duct removed from Room 2203.• Removing contaminated Zone II ducting.• Removing contaminated Zone II filter plenums.	
Area AE	<ul style="list-style-type: none">• Removing Zone 1 duct Rooms 2310.• Removing Zone 1 duct Rooms 2014/2015 (hallway).	
Area AF	<ul style="list-style-type: none">• No activity.	
Duct Removal Summary	<ul style="list-style-type: none">• Main floor – 100% complete• Basement - 97% complete (9,431 of 9,689 linear feet removed)• Sub-basement - 100% complete (942 of 942 linear feet removed)	
Washington Group Activities Dan Coyne		
<ul style="list-style-type: none">• Sets 1 and 2: Mechanical punchlist (piping/duct) removal.• Set 3/4/5: No activity.• Set 6: Continued dry decon (rooms 3561A/3553/3547).• Set 7: Ready for final survey.• Set 8: All activity complete.• Set 9: Mechanical removal (duct in room 1216).• Set 10: Mechanical removal (sprinkler piping).• Set 12: Mechanical removal (duct/piping/supports).• Set 13:Electrical feeder conduit air-gapping.• Set 14: No activity.• Set 16/17: Continued wall demo.		<ul style="list-style-type: none">• Set 23: Performed dry decon punchlist items.• Set 24/25: Completed punchlist item removal.• Set 29/30: Continued punchlist item removal.• Set 38: Electrical removal (duct interference/air gapping). Continued piping draining/removal for duct interference. Continued zone II duct removal for interference with zone I.• Set 39: Performed electrical and mechanical (piping/duct/security grating) removal.• Set 40: Continued FP-125A plenum removal.• Set 41/46: No activity.• Set 50: Continued FP-141 plenum removal.• Area AP: Performing piping & electrical removal/air-gapping.• Temporary electrical power maintenance.• Continued bldg. 374 demo.• Continued mechanical isolation of T-Gen.• Office trailer relocation.

**B371 Project
Weekly Meeting 2/16/2005**

Final Survey – Jay Britten					
Phase II			Phase III		
B374	Total Scan m² Required	Scan m² Completed	B371	Total Scan m² Required	Scan m² Completed
Class I	142	142	Class I	TBD	TBD
Class II	1,463	23	Class II	TBD	TBD
Class III	<u>1,128</u>	<u>262</u>	Class III	TBD	TBD
	2,733	427			
		% Complete: 17%		Total m² Complete:	TBD
				% Complete:	0%
Phase IV					
B371	Total Scan m² Required	Scan m² Completed			
Class I	TBD	0			
Class II	TBD	0			
Class III	TBD	0			
	Total m² Complete:	0			
	% Complete:	0%			