

CORRES CONTROL

OUTGOING LTR NO

DOE ORDER # 4700 1

**03-RF-01120**

DIST LTR ENC

DIETER, T  
 FERRERA, D W  
 FERRI M.S  
 LINDSAY D  
 LYLE, J  
 MARTINEZ, L. A.  
 PARKER, A.  
 POWERS, K  
 SHELTON, D C  
 SPEARS, M.S  
 TRICE, K.D  
 TUOR, N R

AGUILAR, P  
 ALBIN, C  
 AUBLE, M.  
 BEAN, C  
 BUTLER, J L  
 CERCLA AR (T130G)  
 DECK, C  
 FRANCIS, M.  
 FREIBOTH, C  
 GEIS, A.  
 GIBBS, F  
 HUMSTON, T  
 KNAPP, S  
 LINSINBGLER, H  
 MYERS, K. X X  
 NESTA, S. X X  
 NININGER, R  
 OLIVER, R.  
 OMAN, K.  
 PLAPPERT R.  
 PRIMROSE, A.  
 ROSENMAN, A.  
 SNYDER, D P  
 THOMPSON, J  
 WIEMELT, K. X X  
*ES/NSH, M* X X  
 CAMERON, A

CORRES CONTROL X X  
 ADMIN RECD/T130G X X  
 TRAFFIC  
 PATS/130

CLASSIFICATION  
 UCN  
 UNCLASSIFIED  
 CONFIDENTIAL  
 SECRET

AUTHORIZED CLASSIFIER  
 SIGNATURE

Date  
 IN REPLY TO RFP CC NO

ACTION ITEM STATUS  
☐ PARTIAL/OPEN  
☐ CLOSED  
 LTR APPROVALS

ORIG & TYPIST INITIALS  
 KLM pvt



July 28, 2003

03-RF-01120

Joe Legare  
 Assistant Manager for  
 Environment and Stewardship  
 DOE, RFFO

**ROCKY FLATS CLEANUP AGREEMENT (RFCA) STANDARD OPERATING PROTOCOL  
 (RSOP) FOR FACILITY DISPOSITION - NOTIFICATION LETTER FOR BUILDING 868  
 FEG-021-03**

The Facility Disposition RSOP requires that DOE notify the Lead Regulatory Agency (LRA) prior to implementing work activities pursuant to this document. The Rocky Flats Environmental Technology Site (RFETS) received concurrence from the Colorado Department of Health and Environment (CDPHE) that Building 868 was a Type 2 facility (October 17, 2001).

The purpose of this Notification is to invoke this RSOP for demolition of the facility, based on the facility meeting the free-release criteria. Documentation of the facility meeting free-release criteria is based on the anticipated approval of the Pre-Demolition Survey Report (PDSR) submitted on July 24, 2003.

The LRA will have 14 days to review this notification letter and provide feedback.

If you have any questions or require additional information, please contact Steve Nesta x6386.

*Frank E. Gibbs*  
 Frank E. Gibbs  
 Deputy Project Manager  
 Remediation, Industrial D&D, and Site Services  
 Kaiser-Hill Company, LLC

Attachment:  
 As Stated

KLM:pvt

Org. and 1 cc - Joe Legare

cc  
 Steve Tower



ADMIN RECORD

Kaiser-Hill Company, L L C  
 Rocky Flats Environmental Technology Site, 10808 Hwy 93 Unit B, Golden, CO 80403-8200 ♦ 303-966-7000

B865-A-000048

The scope of this demolition will include Building 868, the filter plenum for Building 865. This plenum was specific to the building 865 exhaust.

As stated in the Reconnaissance Level Characterization Report (RLCR), dated September 17, 2001, and approved by CDPHE on October 17, 2001, Building 868 was characterized as a Type 2 facility. The Pre-Demolition Survey Report (PDSR) (submitted July 24, 2003) demonstrates Building 868 meets the free release criteria.

The point of contact for this project is Mark Lesinski, who may be reached at x3723 or x3509. Attached is a level one schedule for the project implementation.

**CERCLA Administrative File**

- RCLR (September 17, 2001) approved October 17, 2001
- RSOP for Component Removal, Size Reduction, and Decontamination Activities Notification Letter for B867 and B868 Component Removal (November 27, 2001), approved November 29, 2001
- PDSR for Building 868 (submitted July 24, 2003)

2

2/13

Activity ID	Activity Description	Orig Dur	Rem Dur	% Comp	Early Start	Early Finish	2003																				
							JUL			AUG			SEP			OCT											
							24	25	26	4	11	18	25	1	8	15	22	29	5	12	19	26	3	10	17	24	31
04029	ORISE IV	3	1	67	22JUL03A	24JUL03																					
21089	Instacote High Bay Floor	6	6	0	25JUL03	01AUG03																					
21087	CC Fix Walls/Ceiling/Pits	5	5	0	28JUL03	01AUG03																					
04028	High Bay PDS Report Prep/Approval	10	10	0	04AUG03	15AUG03																					
21091	Fill Pits/Trench w/Gravel Material	2	2	0	11AUG03	12AUG03																					
04200	B865 High Bay & Roof Demolition	7	7	0	18AUG03	26AUG03																					
04177	Bldg 865 Foundations Demolition	3	3	0	08SEP03	10SEP03																					
02250	Low Bay Roof Demolition & ACM Abatement	12	12	0	18AUG03	04SEP03																					
050510	B868 PDS Report DOE & CDPHE Approval	20	20	0	24JUL03	20AUG03																					
04405	B868 Demolition & Loadout	8	8	0	21AUG03	03SEP03																					

Start Date

16JAN02

Finish Date

06NOV03

Data Date

24JUL03

Run Date

24JUL03 11:25

© Primavera Systems, Inc

Early Bar

Progress Bar

6660

Kaiser-Hill, L.L.C

Buildings 865 and 868 Demolition Schedule

Sheet 1 of 1

Attachment 1

FEG-021-03

Page 2 of 2