

CORRES CONTROL
INCOMING LTR NO

5143 RF 93

DUE
DATE

ACTION

DIST. LTR ENC

BENEDETTI, R L		
BENJAMIN, A		
BERMAN, H S		
CARNIVAL, G J		
COPP, R D		
CORDOVA, R C		
DAVIS, J G		
ERRERA, D W		
FRANZ, W A		
HANNI, B J		
HEALY, T J		
HEDGECOCK, T G		
HILBIG, J G		
HUTCHINS, N M	X	
IRBY, W A		
KESTER, A W		
LAHAFFEY, J W		
LANN, H P		
LARK, G E		
LEKINNA, F G		
MORGAN, R V		
PIZZUTO, V M		
POTTER, G L		
SANDLIN, N B		
SATTERWHITE, D G		
SCHUBERT, A L		
SETLOCK, G H		
SULLIVAN, M T		
SWANSON, E R		
VILKINSON, R B		
WILSON, J M		

Primrose

A X

Klein M X

Bushy W X

CORRES CONTROL	x	x
PATS/130G		
ADMIN RECORD/080	2	

Reviewed for Addressee
Corres Control RFP

12-6-93
DATE BY

Ref Ltr #

JOE ORDER # 5400 1

Department of Energy

ROCKY FLATS OFFICE
P O BOX 928
GOLDEN COLORADO 80402 0928

DEC 0 2 1993



000013603

93-DOE-13646

Mr Martin Hestmark
U S Environmental Protection Agency, Region VIII
ATTN Rocky Flats Project Manager, 8HWM-FF
999 18th Street, Suite 500
Denver, Colorado 80202-2405

Mr Gary Baughman
Hazardous Waste Facilities Unit Leader
Colorado Department of Health
4300 Cherry Creek Drive South
Denver, Colorado 80222-1530

Gentlemen

In your letter dated November 4, 1993, you granted the extension of the Operable Unit No 2 Subsurface Interim Measure/Interim Remedial Action, Soil Vapor Extraction (SVE) startup date for the Site 1 Pilot Tests. The letter extends the SVE startup date to February 14, 1993. This extension is necessary to accomodate design modifications to the treatment system.

At the same time, we also included 3 other SVE milestone extension requests in our letter to you, dated October 19, 1993, (93-DOE-12041). In addition to the SVE startup date, the extension request included the following SVE milestones:

Milestone/(basis of milestone date)

Amended IAG Table 6 Date

Pilot Test 1 Complete
Tests 1 through 9 and extended operation
(13 weeks after Pilot Study Begins)

May 16, 1994

Submit Final Site 2 Pilot Test Plan
(Six weeks after the end of Test 1)

July 6, 1994

Draft Site 1 Pilot Test Report
(24 weeks after Site 1 Pilot Study)

October 28, 1994

We would like to again request a schedule extension for the above three SVE milestone dates. These milestone dates are effected by the extended startup date of the SVE Site 1 Pilot Test which has already been approved.

ADMIN RECORD

BZ-A-00085

Dec 6 12 21 PM '93

ECF6
ROCKY FLATS PL/11
CORRESPONDENCE UNIT


M Hestmark & G Baughman
93-DOE-13646


2

DEC 02 1993

If you have any questions, please contact Scott Grace of my staff at (303) 966-7199

Sincerely,



 Martin H McBride
Acting Assistant Manager for
Environmental Restoration

cc
A Rampertaap, EM-453
B Thompson, ERD, BOR
A Primrose, EG&G
M Klein, EG&G
B Fraser, EPA
J Schieffelin, CDH