

CORRES CONTROL  
INCOMING LTR NO

1780 RF 93

DUE  
DATE

Department of Energy

ROCKY FLATS OFFICE  
P O BOX 928  
GOLDEN COLORADO 80402-0928



APR 14 1993

93 DOE-04203

ACTION  
DIST. TR ENC  
BENEDETTI, R L ☒  
BENJAMIN, A ☐  
BERMAN, H S ☐  
CARNIVAL, G J ☐  
COPP, R D ☐  
CORDOVA, R C ☐  
DAVIS, J G ☐  
FERRERA, D W ☐  
HANNI, B J ☐  
HEALY, T J ☐  
HEDAH, T G ☐  
HILBIG, J G ☐  
KIRBY, W A ☐  
KUESTER, A W ☐  
LEE, E M ☐  
MANN, H P ☐  
MARX, G E ☐  
MCKENNA, F G ☐  
MORGAN, R V ☐  
PIZZUTO, V M ☐  
POTTER, G L ☐  
RILEY, J H ☐  
SANDLIN, N B ☐  
SATTERWHITE, D G ☐  
SCHUBERT, A L ☐  
SETLOCK, G H ☐  
SHEPLER, R L ☐  
SULLIVAN, M T ☐  
SWANSON, E R ☐  
WILKINSON, R B ☐  
WILSON, J M ☐  
ZANE, J O ☐

Gee, C X

Burmeister, M X

Broussard, M X

CORRES CONTROL

Re w df Add sse  
C rr Co t IRFP

4-16-93  
DATE BY

R f Lt #

Mr Martin Hestmark  
U S Environmental Protection Agency Region VIII  
ATTN Rocky Flats Project Manager 8HWM RI  
999 18th Street, Suite 500 8WM C  
Denver Colorado 80202 2405

Mr Gary Baughman  
Hazardous Waste Facilities Unit Leader  
Colorado Department of Health  
4300 Cherry Creek Drive South  
Denver Colorado 80222 1530

Gentlemen

This letter is in response to your April 2 1993 letter (8HWM FF) regarding the Operable Unit 1 (OU 1) Interim Measure/Interim Remedial Action (IM/IRA) In particular you requested information on the installation of the surface water flow meters and the French Drain quarterly monitoring report.

The installation of the surface water flow meters was an extension on the French Drain work and was submitted to EG&G Facility Operations Management (FOM) group for design work. The fiscal year 1993 work package for the design and installation of the flow meters was budgeted at \$200 000 Due to the work load of the FOM group this work did not receive high priority As of April 6 1993 the design of the monitoring stations is complete and the required equipment has been ordered Based on the delivery time of the equipment (4 to 6 weeks) and the time required for installation (2 to 3 weeks) the Department of Energy (DOE) estimates the stations will be operating by June 1 1993

The French Drain monitoring plan also called for installation of monitoring wells down gradient of the French Drain to determine its effectiveness in intercepting the ground water and submittal of a quarterly report. The data from the fourth quarter of 1992 has been tabulated and the report is in preparation The draft report is scheduled to be delivered to DOE on April 30 1993 After the DOE review and incorporation of any comments (approximately 2 weeks) DOE will submit this report to you

If you have any questions please contact Paul Singh at 966-4651

Sincerely

James K. Hartman  
Assistant Manager for Transition  
and Environmental Restoration

EG&G  
ROCKY FLATS PL  
CORRESP LTR C 171

APR 16 10 03 AM '93

ADMIN RECORD

APR 14 1993

M Hestmark and G Baughman  
93 DOE-04203

2

cc  
C Gee EG&G  
M Burmeister EG&G  
M Broussard EG&G  
G Kleeman EPA  
J Schieffelin CDH