

2470 RF 91

DUE  
DATE

## ACTION

DIST.	LTR	ENC
BENJAMIN, A.		
BRETZKE, J.C.		
BURLINGAME, A.H.		
COPP, R.D.		
CROUCHER, D.W.		
DAVIS, J.G.		
EVERED, J.E.	X	
FERRERA, D.W.		
FERRIS, L.R.		
FRAIKOR, F.J.		
FRANCIS, G.E.		
GOODWIN, R.		
HANNI, B.J.		
HEALY, T.J.		
IDEKER, E.H.		
JENS, J. P.		
KERSH, J.M.	X	
KIRBY, W.A.		
KRIEG, D.		
LEE, E.M.		
MAJESTIC, J.R.		
MARX, G.E.		
MATHEWS, T.A.		
McCLUSKY, J.K.		
MEURRENS, B.E.		
MORGAN, R.V.		
PIZZUTO, V.M.		
POTTER, G.L.		
SAFFELL, B.F.		
SANDLIN, N.B.		
SWANSON, E.R.		
WIEBE, J.S.		
WILKINSON, R.B.		
WILSON, J.M.		
YOUNG, E.R.		
ZANE, J.O.		

Gengard T X X

Anderson G X X

CORRES. CONTROL x x  
TRAFFICReviewed for Addressee  
Corres. Control RFP

8-8-91 Cii

DATE BY

Ref Ltr. #



## Department of Energy

ROCKY FLATS OFFICE  
P.O. BOX 928  
GOLDEN, COLORADO 80402-0928

AUG 8 2 59 PM '91

EG&G  
ROCKY FLATS PLANT  
CORRESPONDENCE CONTROL

AUG 7 1991

Mr. Martin Hestmark  
U. S. Environmental Protection Agency, Region VIII  
ATTN: Rocky Flats Project Manager, 8HWM-RI  
999 18th Street, Suite 500, 8 WM-C  
Denver, Colorado 80202-2405

91-DOE-6376

Mr. Gary Baughman  
Hazardous Waste Facilities Unit Leader  
Colorado Department of Health  
4210 East 11th Avenue  
Denver, Colorado 80220

Gentlemen:

This letter is a follow up to our July 8, 1991 letter (5480-DOE-91) on the Operable Unit 2 Woman Creek Basin Interim Measure/Interim Remedial Action (IM/IRA) schedule. In our July 8 letter, we presented our latest proposed schedule for document preparation and approval. We did not include schedule date related to construction and startup of the IM/IRA because EG&G was attempting to streamline procurement, design, and construction timeframes.

The best estimate of the full IM/IRA schedule is enclosed. We would highlight that after concurrent EPA/CDH approval of the Responsiveness Summary and DOE Headquarters NEPA decision, Title II design can begin March 20, 1992. Start of field construction would be June 30 with start up of the treatment system September 8, 1992.

We are resubmitting our proposed schedule for the document and construction/start up. Note that Activities A5, A6, and A7 have slightly different dates for the finish from our July 8 schedule proposal. Also note that the CDH Review & Comment on EA (previously activity A12a, now A4b) is concurrent with the EPA/CDH public comment pre-review. We acknowledge that the treatment start-up does not meet the April 1, 1992 date described in your earlier correspondence. We will continue to attempt to streamline the design review and procurement requirements to allow an earlier startup. However, we urge your support of the schedule for IRAP development and approval, which will be unaffected by later design, procurement and construction activities.

ADMIN RECORD


Mr. Martin Hestmark  
Mr. Gary Baughman

2

AUG 7 1991

Should you have any questions, please feel free to contact Scott Grace of my staff at 966-7199.

Sincerely,

  
David P. Simonson  
Assistant Manager  
for Environmental Management

Enclosure

cc w/Enclosure:

A. Rampertaap, EM-453  
B. Thatcher, DOE/RFO  
T. Greengard, EG&G/RF  
G. Anderson, EG&G/RF

AUGUST 1991  
PROPOSED OU2 WOMAN CREEK BASIN IM/IRAP SCHEDULE

Duration	Start	Finish	Activity No.	Activity
85	03JUN91	01OCT91	A1	DOE Prepare Draft IM/IRAP/EA (includes 20 HQ Review/Approval)
0		20OCT91	A3**	SUBMIT DRAFT IM/IRAP/EA TO EPA/CDH
5	03OCT91	9OCT91	A4	EPA/CDH Review IM/IRAP/EA
10	03OCT91	16OCT91	4B	CDH Review & Comment on EA
3	10OCT91	14OCT91	A5	Modify, Print & Distribute Document
40	15OCT91	09DEC91	A6	Public Comment Period on IM/IRAP/EA (includes Federal Register Notice and two week Public Comment on the Wetlands Action)
20 (29)	10DEC91	13JAN92	A7	DOE Prepares Responsiveness Summary
0		14JAN92	A8**	SUBMIT RESPONSIVENESS SUMMARY TO EPA/CDH
		(14JAN92)	A8B	(Submit R.S. to DOE HQ for review of R.S./FONSI)
5	15JAN 92	21JAN92	A9	EPA/CDH Review Responsiveness Summary
20	22JAN92	18FEB	A10	Resolve Comments & Finalize R.S. & IM/IRAP/EA
10	19FEB92	04MAR92	A11	Modify, Print, & Distribute R.S. & IM/IRAP/EA
0		05MAR92	A12**	SUBMIT FINAL R.S. & IM/IRAP/EA DECISION DOCUMENT TO EPA/CDH
10	06MAR92	19MAR92	A12B	EPA/CDH Approve R.S. & IM/IRAP/EA
(47)	(14JAN92)	19MAR92	A14	DOE HQ Approves IM/IRAP/EA & FONSI
5	20MAR92	26MAR92	A15	Modify, Print, & Distribute R.S. & IM/IRAP/EA
10	27MAR92	09APR92	A16	Release R.S. & IM/IRAP/EA to Public & 2 Week availability
71	20MAR92	29JUN92	B10-B13	Title II Design, Materials Procurement, Mobilization
45	30JUN92	07SEP92	B14	Start Collection System and Treatment System Construction
				Complete
0		08SEP92	B16**	CONSTRUCTION COMPLETE/TREATMENT SYSTEM STARTUP

\*\* and BOLDER TEXT Denotes Proposed

Agreement Milestones to be added to Statement of Work Table 6.