

CORFES CONTROL
OUTGOING LTR NO

OE ORDER#

93 RF 296E

DIST	TR	NC
AMARAL ME		
BENEDETTI RL		
BENJAMIN A		
BERMAN HS		
BRANCH DB		
CARNIVAL GJ		
COPP RD		
DAVIS JG		
ERRERA DW		
HANNI BJ		
HARMAN LK		
HEALY TJ		
HEDAH L		
HILBIG JG		
HUTCHINS NM		
KIRBY WA		
KUESTER AW		
MAHAFFEY JW		
MANN HP		
MARX GE		
McDONALD MM		
McKENNA FG		
MONTROSE JK		
MORGAN RV		
POTTER GL		
PIZZUTO VM		
RISING TL		
SANDLIN NB		
SETLOCK GH		
STEWART DL		
SULLIVAN MT		
SWANSON ER		
WILKINSON RB		
WILLIAMS S (ORC)		
WILSON JM		
WYANT RD		
BRISBA, LOS	V	
GILBERT, M V	V	
ORR, TP	V	
Laur, RT	V	
Mast, EC	V	
CORRES CONTROL	X	X
ADMN RECORD/0802	V	
PATS/T130G		
TRAFFIC		

CLASSIFICATION

UCNI	
UNCLASSIFIED	
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIER
SIGNATURE

DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
DATE/CLASSIFICATION OFFICE

IN REPLY TO RFP CC NO

ACTION ITEM STATUS

3 PARTIAL/OPEN

X CLOSED

LTR APPROVALS

ORIG & TYPIST INITIALS

MG dgl

EG&G ROCKY FLATS

EG&G ROCKY FLATS INC

ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402-0464 (303) 966 7000

November 16 1993

Richard J Schassburger
Acting Director
Environmental Restoration Division
DOE RFO

SCHEDULE EXTENSION ASSUMPTIONS RESULTING FROM THE BASELINE RISK ASSESSMENT
WORK STOPPAGE WSB 457 93

The current work stoppage for Operable Units 2 through 7 on baseline risk assessment issues will require schedule extension negotiations following resolution of the work stoppage To avoid misunderstanding the issues affecting the Operable Unit (OU) schedule extension requests should be identified to the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH)

The EPA and CDH letter dated August 12 1993 agreeing to the work stoppage stated once these issues are resolved DOE shall evaluate and submit to EPA and CDH the impact to the above listed operable unit schedules associated with the diligent resolution of these issues in order to extend affected schedules pursuant to Part 42 of the IAG Past schedule extension requests have been contentious in part due to the lack of a common understanding of the impacted project tasks and required activities To avoid additional controversy the following schedule extension issues should be made clear to the agencies prior to negotiations

- 1) The new schedule will place the risk assessment tasks on the critical path for completion of the RCRA [Resource Conservation and Recovery Act] Facilities Investigation/Remedial Investigation (RFI/RI) Report thus a day for day extension from the original stop work date is a minimal requirement
- 2) Any scope increases to the OU Work Plans will require additional time to plan implement and perform the additional work The additional time required depends upon the extent of additional work
- 3) Scope increases beyond the OU Work Plans will require additional time to identify funding and obtain budget approval for the additional work

ADMIN RECORD


DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
CLASSIFICATION OFFICE

A D I C

Richard J Schassburger
November 16 1993
93 RF 296E
Page 2

- 4) Scope increases beyond the OU Work Plans will require additional time to procure the appropriate resources The OU subcontracts are generally based on the approved Work Plans thus changes to the respective work plan scope will require procurement of subcontract modifications The time required for this activity also depends upon the extent of the work required
- 5) Scope increases beyond the OU Work Plans will also require additional time to revise the controlled Work Plans which will require review and approval from Interagency Agreement (IAG) signatories
- 6) If resolution of the data aggregation issue results in a significant change to the existing relationship between the risk assessment and the nature and extent of contamination task significant schedule adjustment will be required

Please call me or Michael Guillaume of my staff at 966 8557 if you should have further questions



W S Busby
Acting Director
ERM/Remediation Project Management
EG&G Rocky Flats Inc

MG dql

Orig and 1 cc R J Schassburger