

TITLE	ACTIVITY DURATION (DAYS)	TOTAL COST (\$K)	NOTES
Preliminary Identification of ARARs	61	-	
RFP Review Draft RFI Report	21	-	
Finalize Draft RI/RFI Report	21	46	
EPA/CDH Review RI/RFI Report	62	0	
Resolve Comments for RI/RFI Report	41	70	
Review and Approve RI/RFI Report	21	20	
<b>Treatability Study</b>			
ARAR Determinations	40	-	
Treatability Study Scope and Needs	20	-	
Treatability Study Plan Bench/Pilot Studies	20	-	
Perform Bench/Pilot Treatability Studies	90	-	
Identify and Screen Technologies	20	-	
Assemble/Define Alternatives	10	-	
Screen Alternatives	10	-	
Detailed Evaluation of Alternatives	10	-	
<b>IM-IRA Decision Document (IM/IRAP)</b>			
Prepare Preliminary Draft (IM/IRAP) & Treatability Studies	82	127	
RFP Review Draft IM/IRAP	21	23	
Resolve Comments & Finalize Draft	21	18	
EPA/CDH Review IM/IRAP	62	0	
Resolve Comments & Finalize IM/IRAP	42	69	
EPA/CDH Review Proposed IM/IRA Decision Document	5	-	
Public Comment Period Activities (IM/IRAP)	42	73	
Response to Public Comm/Final IM/IRAP	42	-	
DOE/CDH/EPA Review Responsiveness Summary	21	0	

TITLE	ACTIVITY DURATION (DAYS)	TOTAL COST (\$K)	NOTES
Resolve Issues & Finalize (IM/IRAP)	41	93	
EPA/CDH Review and Approve IM/IRAP	21	-	
Public Review of Responsiveness Summary	10	5	
<b>Environmental Assessment (EA)</b>			
(See Remedial Action EA)			
<b>Interim Measure Design</b>			
Perform Title I Design	63	-	
Prepare IM Design Work Plan	21	-	
RFP Review Title I Design	21	-	
EPA/CDH Review and Approve IM Design Work Plan	21	-	
CDH/DOE/EPA/RFP Review Title II Design	42	0	
Finalize Title II Design	42	41	
EPA/CDH Review & Approve IM Title II Design	21	-	
Prepare Construction Package	21	41	
Title III Design As-Built Verification	62	121	
Resolve Issues & Finalize Title I Design	21	-	
Title II Design Eng. Plans & Specs	123	239	
<b>Interim Measure Construction</b>			
Contract Negotiation & Mobilize	104	200	
Construction	Var.		(Site-Specific)
<b>Performance Monitoring &amp; Assessment</b>			
(See Remedial Action PAR)			