

Attachment 1

**MILESTONE SCHEDULE
INTERIM MEASURE/INTERIM REMEDIAL ACTION
SOLAR EVAPORATION PONDS
OPERABLE UNIT NO. 4**

	<u>Original Date</u>	<u>Revised Date</u>	<u>Status</u>
Begin Construction of Treatment and Storage System	March 1, 1992	April 6, 1992	Completed
Complete Construction of Treatment and Storage System	June 1, 1992	July 7, 1993	In Progress
Conduct Trial Run of Treatment System	June 8, 1992	June 28, 1993	Pending
Begin Full-Scale Operations	June 15, 1992	Sept. 9, 1993	Pending