

**NOTICE !**

**ALL DRAWINGS  
ARE LOCATED  
AT THE END OF  
THE DOCUMENT**



### 1) Nitrate Analysis Results and Comparison to Background

Dr. Schmiermund summarized his Friday (7/15/94) presentation by stating that the Nitrate/chloride ratios in the vadose zone pore waters are similar to the Nitrate/chloride ratios in 1960 Solar Evaporation Pond (SEP) water data. He used a simple mixing model to demonstrate the feasibility of obtaining observed Nitrate/chloride ratios in ground water by mixing with vadose zone pore waters when ground water rises. Variable Uranium/Chloride and Gross alpha/chloride ratios indicate that Uranium and Gross alpha are also mobilized. Dr. Schmiermund presented upgradient Nitrate ground water data that, in general, is 2 orders of magnitude less than the wells down gradient from the SEPs. The upgradient wells have nitrate concentrations that are less than the State Standard of 10 mg/L. The down gradient wells have concentrations that greatly exceed 10 mg/L. John Haasbeek indicated that the upgradient wells are positioned such that they are not impacted by contaminant flow from the SEPs. This fact, in combination with the low concentrations of upgradient nitrate indicate that the down gradient wells are not impacted by lateral flow of nitrate contamination from upgradient sources. The conclusion from this analysis is that the SEPs are a source of contaminants to the ground water.

EPA raised the question of whether the subsurface soils should be excavated under the Phase I program since Nitrate was not a RCRA constituent and was in the vadose zone liquids rather than being adhered to soil particles. Frazer Lockhart indicated that the design can be altered to leave the subsurface in place if the Design Criteria are changed such that either the vadose zone under the SEPs will be deferred until the Phase II program, or the CDH relaxes the requirement to address Nitrate flushing problem. Frazer stated that the design criteria have to be changed so that the DOE could provide technical justification for any design change that was agreed upon by the working group. Harlen Ainscough indicated that the CDH regulates Nitrate under the Clean Water Act provisions. A key issue with respect to the contaminant flushing potential centers upon whether the team considers that a ground water rise is a credible potential occurrence. The team has previously agreed based on a review of historical data (10 years) that the groundwater elevation fluctuates and that a rise in the ground water elevation was possible. Therefore, the decision to excavate the subsurface soils with the installation of the subsurface drainage layer was based upon the following:

1. Potential for a rising water table that could not be definitively quantified
2. Long term goals for protection of human health and the environment
3. The stringent ground water comparison criteria for nitrate (10 mg/L)

It was suggested that the soils be flushed *in situ* or removed, washed, and returned to the excavation. Phil Nixon stated that both these alternatives had been evaluated. Soil washing was not favored because it was predicted to be more expensive than the installation of the subsurface drainage layer. *In situ* soil flushing was not selected because the soils are very heterogeneous

with some areas being very impermeable. Therefore, *in situ* soil flushing may not be very effective and process quality control would be nearly impossible.

Arturo indicated that one primary reason why the EPA was concerned about excavating the subsurface soils was because the act of excavation would pose the highest risk to remedial workers. Frazer Lockhart acknowledged this concern. Harlen Ainscough indicated that the CDH favored the excavation and the subsurface drainage layer because the strategy would greatly reduce the SEPs as a source of future groundwater contamination and would be consistent with the Phase II program in that those soils under the IHSS 101 would not have to be specifically addressed by the Phase II remediation.

**It was agreed that the CDH and EPA would discuss this issue with their colleagues to get a joint consensus with respect to the regulatory agency position. Scott Surovchak requested that the CDH/EPA focus their discussions on the regulatory criteria that are applicable. The DOE is responsible to arrive at a design that meets the criteria that is cost effective and meets programmatic strategies as specified by the DOE.**

## 2) COC Modeling Under Saturated Conditions

The EPA had inquired why different  $K_d$  values were used for the unsaturated and saturated modeling. Leigh Benson reported that the unsaturated model was not defined by a  $K_d$  value, but used a solubility approach. This approach was adopted because there was no-site specific geochemical data available and the  $K_d$  values from the literature were very broad. In addition, the analysis performed by Dr. Schmiermund indicated that uranium and gross alpha were mobile which would not have been predicted by the literature  $K_d$  values. ES suspects that the metals bind to solid materials but the solid materials (sorbents) are mobile under saturated conditions. This is called colloidal-facilitated transport, which has been documented at other sites within the RFP. Therefore the saturated modeling used low  $K_d$  values to allow for the colloidal transport of metals and radionuclides. Leigh stated that the colloidal transport mechanism is very difficult to model with simple models.

It was discussed that the ground water comparison criteria that were established as federally promulgated standards or calculated risk based levels (on-site exposure scenario at  $1.0 \times 10^{-6}$ ) would be applied as the design criteria at the toe of the engineered cover. The CDH is allowing this since the ground water already exceeds the State ground water protection standards at the toe of the cover. The State standards will be applied at the Phase II Point of Compliance (POC) which is established at essentially the location of the Interceptor Trench System. However, the CDH favors the proposed design of the engineered cover in conjunction with the subsurface drainage system because it predicts that any leachate resulting from the system would meet the State ground water protection standards. Therefore, the closure would be in compliance with

the long term goals of the State of Colorado, and the SEPs should not be a source of any potential future contamination.

**ES was asked to modify the table in the IM/IRA-EA Decision Document to replace "Ground Water Comparison Criteria" with "Performance Goals" with a note specifying that designated contaminant goals were based on a risk of  $1.0 \times 10^{-6}$  or federally promulgated standards. In addition the table should be modified to include the State standards for ground water protection.**

### 3) Potential for Removal of the Asphalt Layer

Phil Nixon provided a copy of the 40% design cost estimate marked-up to remove the 3 layers that could be removed if it were determined that the low-permeability layer was unnecessary (sand, Asphalt, gravel base course). The direct cost savings with respect to purchasing and installing the layers would be \$844,619. Based on the historical site mark-up factors, the cost savings could increase to as much as \$2,627,146. However, it was pointed out that these cost savings would be offset by the costs of re-engineering for the new design concept, and sampling and analyzing the uncharacterized wastes (sand/cement bags, debris, uncharacterized liners and soils) to ensure that their concentrations did not exceed concentrations that were not appropriate for the design of a engineered cover that did not have a low-permeability layer. Frazer Lockhart indicated that the low permeability layer offers a margin of tolerance for the design to accept uncharacterized wastes. If the low-permeability layer is removed, than it is more important for the DOE to characterize waste materials to ensure that the concentrations of these materials could not result in the production of leachate that exceeds the design criteria. The direct costs of additional sampling and analysis have been estimated at approximately \$900,000 which is very close to the direct cost savings associated with removing the low-permeability layer. In addition, any materials that could not be consolidated beneath the engineered cover without a low-permeability layer (due to high concentrations) would need to be stored or disposed which is very expensive. Frazer Lockhart specified that DOE may chose to install the low-permeability layer so the design is less dependent on the concentrations of consolidated wastes and the DOE will not have to extend the project schedule to characterize materials to satisfy themselves that the design criteria will not be exceeded.

### 4) Sludge Modeling

It was discussed that the sludge contaminant concentrations for many constituents are very similar to the concentrations detected in soils. In some cases the sludge concentration may be higher than the soil concentrations and in other cases the soil concentrations may be higher than the sludge concentrations. This indicates that treatment of the sludge may not be required if the unsaturated modeling is re-run with the constituents from sludge that may be have higher

concentrations than the soils, and the results demonstrate protectiveness. ES will evaluate the inclusion of untreated sludge in the engineered cover without a low-permeability layer. The untreated sludge will be mixed with contaminated soils and the SEP liners for consolidation beneath the engineered cover. As a conservative approach, the highest concentration for untreated sludge from the various SEPs will be used. The VLEACH computer code will be used to evaluate the potential for leachate production directly beneath the engineered cover. If the contaminant concentrations exceed the ground water protection performance goals, then the MYGRT computer code will be used to calculate contaminant concentrations at the POC. In addition, this same modeling approach will be used for the engineered cover with a low-permeability layer. Modeling for treated sludge will not be performed unless the modeling results for untreated sludge exceed the ground water protection performance goals.


#### 5) Footprint of the Engineered Cover

Sandy Stenseng presented the footprint of the engineered cover which has been expanded in the "Z" shape configuration so that the 5(H):1(V) slope length can be reduced and to promote flattening of the engineered cover top slopes as much as possible. It was noted that the engineered cover was configured to consolidate all the contaminated materials including soils, liners, sludge, and debris. It was discussed that the excavation of the ponds and the configuration of the engineered cover will cut material back away from the north hillside. Sandy indicated that the hillside will be improved by flattening out the slope at the toe of the cover so that an access road can be installed. Sandy described a new bench (or terrace) design at the north toe of the engineered cover. This bench will enhance the slope stability of the cover system while also provide an access road. It was shown that the excavation under SEP 207-C will cut into the bedrock material which may be positive with respect to the hillside stability concerns. Harlen Ainscough indicated that the geotechnical results will be needed to determine if any slumps extend beneath the engineered cover. It was agreed that the configuration of the engineered cover was satisfactory and could contain the volumes of the materials which DOE intends to consolidate. It was noted that this was contingent upon satisfactory geotechnical results. It was agreed that the subsurface soil and liner volume is approximately 89% of the total waste for consolidation. Therefore the sludge at 7% (treated) would not make much impact on the overall volume. If the geotechnical results demonstrate that there is a problem that can not be corrected by stabilization techniques, then other options might need to be developed:

1. Reconfigure the engineered cover to remove the covered area over SEP 207-C and expand the cover east of SEP 207-B North (this would require removal of Building 964).
2. Clean Close the OU4 area and construct a new landfill within the boundaries of the RFP.

Meeting Notes  
July 21, 1994  
Page 6

Harlen Ainscough questioned whether it was appropriate to construct an engineered cover over SEP 207-C when there may be a plume of carbon tetrachloride encroaching under the area from upgradient sources. Scott Surovchak indicated that carbon tetrachloride is a very difficult contaminant to extract from ground water. **EG&G/ES will investigate where the carbon tetrachloride plume is currently and predict whether it may migrate under the engineered cover.**



Philip A. Nixon

## Agenda

- 1) Statistical Evaluation of Site Data
- 2) Development of PRGs
- 3) Determining COCs
- 4) Mapping COCs to Determine extent of Contamination
- 5) Modeling Approach
  - Infiltration modeling liners and soils
    - HELP
    - VLEACH
    - MYGRT
  - Modeling under Saturated Conditions
    - VLEACH
    - MYGRT
- 6) Nitrate Analysis



## SUMMARY OF COC INFORMATION

CONTAMINANTS OF CONCERN (COCs)	COC Surface Soils	COC Vadose Soils	Surficial Soil Target Level	Vadose Soil Target Level	RE/RI Surficial Soil 95% UCL/U TL	RE/RI Vadose Soil 95% UCL/U TL	Max. Liner Conc. (All Ponds)	SLUDGE CONCENTRATIONS					Avg. Clarifier Sludge Conc.
								A POND b/	B POND c/	C POND d/	A/B POND e/	POND f/	
Radionuclides													
Americium-241 (pCi/g)	YES	YES	0.27 (PRG)	1.09 (PRG)	26.24	3.32	4.03 (BN)	87.7	1.05	1.09	1.62	-	-
Cesium-134 (pCi/g)	YES	NO	0.001 (PRG)	Not a COC	0.04	0.0098	NA	-	-	-	-	-	-
Plutonium-239,240 (pCi/g)	YES	YES	0.38 (PRG)	1.16 (PRG)	14.22	6.74	3.12 (BN)	213	4.62	0.122	6.00	-	-
Radium-226 (pCi/g)	NO	YES	Not a COC g/	0.65 (BCKGRND)	NA	1.44	NA	-	-	-	-	-	-
Radium-233 (pCi/g)	YES	NO	5.25 (PRG)	Not a COC	14.29	3.23	NA	-	-	-	-	-	-
Uranium-234 (pCi/g)	YES	YES	5.32 (PRG)	Not a COC	14.29	3.23	4.66 (A)	3100	46.9	5.13	67.2	-	-
Uranium-235 (pCi/g)	YES	NO	0.09 (BCKGRND)	0.80 (PRG)	0.163	0.14	0.11 (BC)	94.6	1.39	0.53	2	-	-
Uranium-238 (pCi/g)	YES	YES	1.27 (BCKGRND)	3.86 (BCKGRND)	9.66	6.66	2.68 (A)	3430	49.1	0.201	71.5	-	-
Metals/Inorganics													
Beryllium (mg/kg)	YES	NO	0.92 (BCKGRND)	Not a COC	3.98	NA	0.70 (BN)	345	1.82	3.12	4.09	-	-
Barium (mg/kg)	YES	YES	0.64 (BCKGRND)	18.80 (PRG)	172.1	163.06	69.7 (BN)	4730	31.1	48.1	62.2	-	-
Uranium (mg/kg) a/	YES	NO	3.8 (BCKGRND)	Not a COC	29	20.0	- N/	-	-	-	-	-	-
Organics													
Benzo(a)anthracene (ug/kg)	YES	NO	7.4 (PRG)	NA h/	830.29	NA	NA	-	-	-	-	-	-
Benzo(a)pyrene (ug/kg)	YES	NO	0.74 (PRG)	NA	881.44	NA	NA	-	-	-	-	-	-
Benzo(b)fluoranthene (ug/kg)	YES	NO	7.40 (PRG)	NA	371.31	NA	NA	-	-	-	-	-	-
Benzo(k)fluoranthene (ug/kg)	YES	NO	74.02 (PRG)	NA	422.5	NA	NA	-	-	-	-	-	-
Bis(2-ethylhexyl)phthalate (ug/kg)	YES	NO	2686.7 (PRG)	NA	8129.91	NA	NA	-	-	-	-	-	-
Chrysene (ug/kg)	YES	NO	137.39 (PRG)	NA	946.1	NA	NA	-	-	-	-	-	-
Indeno (1,2,3-cd)pyrene (ug/kg)	YES	NO	7.40 (PRG)	NA	712.54	NA	NA	-	-	-	-	-	-
Aroclor-1254 (ug/kg)	YES	NO	11.87 (PRG)	NA	3251.4	NA	NA	-	-	-	-	-	-
COCs Without Target Levels													
Benzo(ghi)perylene ug/kg	YES	NO	---- i/	----	657.34	NA	NA	-	-	-	-	-	-
Lithium (mg/kg)	NO	YES	----	----	14.26	14.26	13.4 (A)	-	-	46.6	-	-	-
Sodium (mg/kg)	YES	NO	----	----	1274.36	1863.7	1050 (BC)	20600	14100	129000	14100	84600	-
Phenanthrene (ug/kg)	YES	NO	----	----	381.55	NA	NA	-	-	-	-	-	-

**N/ - single for in information story**

BC = Pond 207B Center

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100  
101  
102  
103  
104  
105  
106  
107  
108  
109  
110  
111  
112  
113  
114  
115  
116  
117  
118  
119  
120  
121  
122  
123  
124  
125  
126  
127  
128  
129  
130  
131  
132  
133  
134  
135  
136  
137  
138  
139  
140  
141  
142  
143  
144  
145  
146  
147  
148  
149  
150  
151  
152  
153  
154  
155  
156  
157  
158  
159  
160  
161  
162  
163  
164  
165  
166  
167  
168  
169  
170  
171  
172  
173  
174  
175  
176  
177  
178  
179  
180  
181  
182  
183  
184  
185  
186  
187  
188  
189  
190  
191  
192  
193  
194  
195  
196  
197  
198  
199  
200  
201  
202  
203  
204  
205  
206  
207  
208  
209  
210  
211  
212  
213  
214  
215  
216  
217  
218  
219  
220  
221  
222  
223  
224  
225  
226  
227  
228  
229  
230  
231  
232  
233  
234  
235  
236  
237  
238  
239  
240  
241  
242  
243  
244  
245  
246  
247  
248  
249  
250  
251  
252  
253  
254  
255  
256  
257  
258  
259  
260  
261  
262  
263  
264  
265  
266  
267  
268  
269  
270  
271  
272  
273  
274  
275  
276  
277  
278  
279  
280  
281  
282  
283  
284  
285  
286  
287  
288  
289  
290  
291  
292  
293  
294  
295  
296  
297  
298  
299  
300  
301  
302  
303  
304  
305  
306  
307  
308  
309  
310  
311  
312  
313  
314  
315  
316  
317  
318  
319  
320  
321  
322  
323  
324  
325  
326  
327  
328  
329  
330  
331  
332  
333  
334  
335  
336  
337  
338  
339  
340  
341  
342  
343  
344  
345  
346  
347  
348  
349  
350  
351  
352  
353  
354  
355  
356  
357  
358  
359  
360  
361  
362  
363  
364  
365  
366  
367  
368  
369  
370  
371  
372  
373  
374  
375  
376  
377  
378  
379  
380  
381  
382  
383  
384  
385  
386  
387  
388  
389  
390  
391  
392  
393  
394  
395  
396  
397  
398  
399  
400  
401  
402  
403  
404  
405  
406  
407  
408  
409  
410  
411  
412  
413  
414  
415  
416  
417  
418  
419  
420  
421  
422  
423  
424  
425  
426  
427  
428  
429  
430  
431  
432  
433  
434  
435  
436  
437  
438  
439  
440  
441  
442  
443  
444  
445  
446  
447  
448  
449  
450  
451  
452  
453  
454  
455  
456  
457  
458  
459  
460  
461  
462  
463  
464  
465  
466  
467  
468  
469  
470  
471  
472  
473  
474  
475  
476  
477  
478  
479  
480  
481  
482  
483  
484  
485  
486  
487  
488  
489  
490  
491  
492  
493  
494  
495  
496  
497  
498  
499  
500  
501  
502  
503  
504  
505  
506  
507  
508  
509  
510  
511  
512  
513  
514  
515  
516  
517  
518  
519  
520  
521  
522  
523  
524  
525  
526  
527  
528  
529  
530  
531  
532  
533  
534  
535  
536  
537  
538  
539  
540  
541  
542  
543  
544  
545  
546  
547  
548  
549  
550  
551  
552  
553  
554  
555  
556  
557  
558  
559  
560  
561  
562  
563  
564  
565  
566  
567  
568  
569  
570  
571  
572  
573  
574  
575  
576  
577  
578  
579  
580  
581  
582  
583  
584  
585  
586  
587  
588  
589  
590  
591  
592  
593  
594  
595  
596  
597  
598  
599  
600  
601  
602  
603  
604  
605  
606  
607  
608  
609  
610  
611  
612  
613  
614  
615  
616  
617  
618  
619  
620  
621  
622  
623  
624  
625  
626  
627  
628  
629  
630  
631  
632  
633  
634  
635  
636  
637  
638  
639  
640  
641  
642  
643  
644  
645  
646  
647  
648  
649  
650  
651  
652  
653  
654  
655  
656  
657  
658  
659  
660  
661  
662  
663  
664  
665  
666  
667  
668  
669  
670  
671  
672  
673  
674  
675  
676  
677  
678  
679  
680  
681  
682  
683  
684  
685  
686  
687  
688  
689  
690  
691  
692  
693  
694  
695  
696  
697  
698  
699  
700  
701  
702  
703  
704  
705  
706  
707  
708  
709  
710  
711  
712  
713  
714  
715  
716  
717  
718  
719  
720  
721  
722  
723  
724  
725  
726  
727  
728  
729  
730  
731  
732  
733  
734  
735  
736  
737  
738  
739  
740  
741  
742  
743  
744  
745  
746  
747  
748  
749  
750  
751  
752  
753  
754  
755  
756  
757  
758  
759  
760  
761  
762  
763  
764  
765  
766  
767  
768  
769  
770  
771  
772  
773  
774  
775  
776  
777  
778  
779  
780  
781  
782  
783  
784  
785  
786  
787  
788  
789  
790  
791  
792  
793  
794  
795  
796  
797  
798  
799  
800  
801  
802  
803  
804  
805  
806  
807  
808  
809  
810  
811  
812  
813  
814  
815  
816  
817  
818  
819  
820  
821  
822  
823  
824  
825  
826  
827  
828  
829  
830  
831  
832  
833  
834  
835  
836  
837  
838  
839  
840  
84

The following four modeling scenarios will be performed to evaluate impacts to groundwater quality:

1. The first modeling scenario will evaluate the inclusion of untreated sludge in the 1,000 year engineered cover design. The untreated sludge will be mixed with contaminated soil and SEP liners for incorporation into the waste zone beneath the final engineered cover. As a conservative approach, the highest concentration for those COCs analyzed from untreated sludge collected from B Pond, C Pond and A/B Pond will be used. The VLEACH computer code will evaluate the impact to groundwater quality directly beneath the engineered cover. If these contaminant concentrations exceed groundwater cleanup criteria, MYGRT computer code will be used to calculate contaminant concentrations at the Point of Compliance (POC).
2. The second modeling scenario will evaluate the inclusion of untreated sludge in the 30 year RCRA engineered cover design. The untreated sludge will again be mixed with contaminated soil and liners for incorporation into the waste zone. This modeling scenario will take place in the same manner as described in 1., only for a 30 year RCRA cover scenario.
3. The third modeling exercise will include re-evaluating the 30 year RCRA engineered cover without the inclusion of untreated sludge. The conceptual design details and information will be used to assess the contaminant concentrations in groundwater directly beneath the 30 year cover. This scenario has been previously completed for the no-action and 1,000 year design for incorporation in the IM/IRA. Both scenarios revealed that groundwater contaminant concentrations beneath the engineered cover were below cleanup comparison criteria, and protective of groundwater.
4. The forth modeling exercise will include evaluating the groundwater contaminant concentrations at the POC for contaminant concentrations exceeding cleanup comparison criteria directly beneath the engineered cover. Toxicity Characteristic Leaching Procedure (TCLP) data exists for treated sludge collected from the SEPs. This data is presented in ranges. However, portions of these ranges exceed groundwater cleanup comparison criteria. To evaluate the contaminant concentrations at the POC, the MYGRT computer code will measure the fate and transport of the contaminants. The results of the modeling will indicate if the groundwater quality will be impacted due to the treated sludge.

**SUMMARY OF COC INFORMATION**

*Attachment 7*  
*Page 1081*

CONTAMINANTS OF CONCERN (COCs)	Ground Water Comparison Criteria	B Pond Conservative Sludge Conc. c/	C Pond Conservative Sludge Conc. d/	A/B Pond Conservative Sludge Conc. e/	Average Clarifier Sludge Conc. f/	TCLP Results
<b>Radionuclides</b>						
Americium-241 (pCi/L)	2.11	1050	1090	1620	-	-
Cesium-134 (pCi/L)	-	-	-	-	-	-
Gross Alpha <sup>al</sup> (pCi/L)	93.86 (GWPS)	83400	5150000	117000	106	<200
Gross Beta <sup>al</sup> (pCi/L)	37.25 (GWPS)	224000	741000	232000	143000	<200 <sup>g/</sup>
Plutonium-239,240 (pCi/L)	-	4620	122	6000	-	-
Radium-226 (pCi/L)	-	-	-	-	-	-
Uranium-233 (pCi/L)	-	-	-	-	-	-
Uranium-234 (pCi/L)	-	46900	5130	67200	-	-
Uranium-235 (pCi/L)	1.88	1390	530	2000	-	-
Uranium-238 (pCi/L)	-	49100	201	71500	-	-
<b>Metals/Inorganics</b>						
Beryllium (mg/kg)	-	1.82	3.12	4.09	-	-
Cadmium (mg/kg)	0.01	31.1	48.1	62.2	3770	<.005
Uranium <sup>bl</sup> (mg/kg)	-	-	-	-	-	-
<b>Organics</b>						
Benzo(a)anthracene (mg/kg)	-	-	-	-	-	-
Benzo(a)pyrene (mg/kg)	-	-	-	-	-	-
Benzo(b)fluoranthene (mg/kg)	-	-	-	-	-	-
Benzo(k)fluoranthene (mg/kg)	-	-	-	-	-	-
Bis(2-ethylhexyl)phthalate (mg/kg)	-	-	-	-	-	-
Chrysene (mg/kg)	-	-	-	-	-	-
Indeno (1,2,3-cd)pyrene (mg/kg)	-	-	-	-	-	-
<b>Other</b>						
Aroclor-1254 (mg/kg)	0.001	-	-	-	-	-
<b>COCs Without Target Levels</b>						
Benzo(ghi)perylene (mg/kg)	-	-	-	-	-	-
Lithium (mg/kg)	-	-	46.6	-	-	-
Sodium (mg/kg)	-	14100	129000	14100	84600	-
Phenanthrene (mg/kg)	-	-	-	-	-	-

**Footnotes:**

<sup>al</sup> Only radioactive analyses performed during Halliburton Solidification Feasibility Study; not a COC

<sup>bl</sup> Values represent U-238 which encompasses essentially all of the natural occurring uranium and has been converted from pCi/g to mg/kg.

<sup>c/</sup> Data taken from December 15, 1993 Basis for Interim Operations Report: A/B Pond Sludge Removal and Storage, page 18 of 28

<sup>d/</sup> Data taken from January 19, 1994 Basis for Interim Operations Report: 207C Pond and Clarifier Solution Removal and Storage, page 12 of 23

<sup>e/</sup> Data taken from December 15, 1993 Basis for Interim Operations Report: A/B Pond Sludge Removal and Storage, page 19 of 28

<sup>f/</sup> Data taken from January 19, 1994 Basis for Interim Operations Report: 207C Pond and Clarifier Solution Removal and Storage, page 9 of 23

<sup>g/</sup> Gross Beta Measurements for A/B Solidified sludge were < 200 pCi/L; Gross Beta Measurements for Clarifier/C Solidified Sludge ranged from 280 +/- 100 to 780 +/- 110 pCi/L

**Definitions:**

GWPS = Ground Water Protection Standard

## SUMMARY OF COC INFORMATION

CONTAMINANTS OF CONCERN (COCs)	COC Surface Soil	COC Vadose Soil	Ground Water Comparison Criteria	Surficial Soil Target Level	Vadose Soil Target Level	RF/RI Surficial Soil 95% UCL/UTL	RF/RI Vadose Soil 95% UCL/UTL	Max. Liner Conc. (All Ponds)	Conservative Estimate of Sludge Concentration (mg/kg)	Average Clarifier Sludge Conc. f/	Debris	Sand Bags	Stabilized Sludge TCLP Results (ug/L)
<b>Radionuclides</b>													
Americium-241 (pCi/g)	YES	YES	2.11 pCi/L	0.27 (PRG)	1.09 (PRG)	26.24	3.32	4.03 (BN)	1.05	1.62	-	-	-
Cesium-134 (pCi/g)	YES	NO	93.86 pCi/L (GWPS)	0.001 (PRG)	Not a COC <sup>u</sup>	0.04	0.0098	ND <sup>y</sup>	-	-	-	-	-
Gross Alpha (pCi/g) <sup>u</sup>	NO	NO	37.25 pCi/L (GWPS)	Not a COC <sup>u</sup>	Not a COC <sup>u</sup>	-	-	-	83.4	5150	0.106	-	<200 pCi/L
Gross Beta (pCi/g) <sup>u</sup>	NO	NO		Not a COC <sup>u</sup>	Not a COC <sup>u</sup>	-	-	-	224	741	143	-	<200 pCi/L
Plutonium-239,240 (pCi/g)	YES	YES		0.38 (PRG)	1.16 (PRG)	14.22	6.74	3.12 (BN)	4.62	0.122	-	-	-
Radium-226 (pCi/g)	NO	YES		Not a COC <sup>u</sup>	0.65 (BCKGRND)	NA	1.44	NA	-	-	-	-	-
Uranium-233 (pCi/g)	YES	NO		5.25 (PRG)	Not a COC	14.29	3.23	NA	-	-	-	-	-
Uranium-234 (pCi/g)	YES	NO		5.32 (PRG)	Not a COC	14.29	3.23	4.66 (A)	46.9	5.13	-	-	-
Uranium-235 (pCi/g)	YES	YES	1.88 pCi/L	0.09 (BCKGRND)	0.80 (PRG)	0.163	0.14	0.11 (BC)	1.39	0.53	-	-	-
Uranium-238 (pCi/g)	YES	YES		1.27 (BCKGRND)	3.86 (BCKGRND)	9.66	6.66	2.68 (A)	49.1	0.201	-	-	-
<b>Metals/Inorganics</b>													
Beryllium (mg/kg)	YES	NO		0.92 (BCKGRND)	Not a COC	3.98	NA	0.70 (BN)	1.82	3.12	-	-	-
Cadmium (mg/kg)	YES	YES	10 ppb	0.64 (BCKGRND)	18.80 (PRG)	172.1	163.06	69.7 (BN)	31.1	48.1	3770	-	<5
Uranium (mg/kg) <sup>u</sup>	YES	NO		3.8 (BCKGRND)	Not a COC	29	20.0	- <sup>w</sup>	-	-	-	-	-
<b>Organics</b>													
Benzo(a)anthracene (ug/kg)	YES	NO		7.4 (PRG)	NA <sup>iv</sup>	830.29	NA	NA	-	-	-	-	-
Benzo(a)pyrene (ug/kg)	YES	NO		0.74 (PRG)	NA	881.44	NA	NA	-	-	-	-	-
Benzo(b)fluoranthene (ug/kg)	YES	NO		7.40 (PRG)	NA	371.31	NA	NA	-	-	-	-	-
Benzo(k)fluoranthene (ug/kg)	YES	NO		74.02 (PRG)	NA	422.5	NA	NA	-	-	-	-	-
Bis(2-ethylhexyl)phthalate (ug/kg)	YES	NO		2686.37	NA	8129.91	NA	NA	-	-	-	-	-
Chrysene (ug/kg)	YES	NO		137.39 (PRG)	NA	946.1	NA	NA	-	-	-	-	-
Indeno (1,2,3-cd)pyrene (ug/kg)	YES	NO		7.40 (PRG)	NA	712.54	NA	NA	-	-	-	-	-
<b>Other</b>													
Aroclor-1254 (ug/kg)	YES	NO	1 ppb	11.87 (PRG)	NA	3251.4	NA	NA	-	-	-	-	-
<b>COCs Without Target Levels</b>													
Benzo(ghi)perylene ug/kg	YES	NO		---- <sup>v</sup>	----	657.34	NA	NA	-	-	-	-	-
Lithium (mg/kg)	NO	YES		----	----	NA	14.26	13.4 (A)	-	46.6	-	-	-
Sodium (mg/kg)	YES	YES		----	----	1274.36	1863.7	1050 (BC)	14100	129000	84600	-	-
Phenanthrene (ug/kg)	YES	NO		----	----	381.55	NA	NA	-	-	-	-	-

## Footnotes:

- <sup>u</sup> Only radioactive analyses performed during Halliburton Solidification Feasibility Study, not a COC
- <sup>v</sup> Values represent U-238 which encompasses essentially all of the natural occurring uranium and has been converted from pCi/g to mg/kg.
- <sup>w</sup> Data taken from December 15, 1993 Basis for Interim Operations Report: A/B Pond Sludge Removal and Storage, page 18 of 28
- <sup>x</sup> Data taken from January 19, 1994 Basis for Interim Operations Report: 207C Pond and Clarifier Solution Removal and Storage, page 12 of 23
- <sup>y</sup> Data taken from December 15, 1993 Basis for Interim Operations Report: A/B Pond Sludge Removal and Storage, page 19 of 28
- <sup>z</sup> Data taken from January 19, 1994 Basis for Interim Operations Report: 207C Pond and Clarifier Solution Removal and Storage, page 9 of 23
- <sup>aa</sup> "Not a COC" Target Level no exceeded
- <sup>ab</sup> NA Not Applicable
- <sup>ac</sup> -- No Target Level due to lack of available toxicity information
- <sup>ad</sup> ND Not detected during analyses
- <sup>ae</sup> - analyte not tested for in characterization study

## Definitions:

PRG = Preliminary Remediation Goal  
 BCKGRND = Background Target Level  
 GWPS = Ground Water Protection Standard

A = Pond 207A

BN = Pond 207B North

BC = Pond 207B Center

Note: Pond 207C and 207B South liners were not characterized

Attachment 7  
 Page 2062

Client \_\_\_\_\_

Job No. \_\_\_\_\_

Sheet 1 of 1

Subject \_\_\_\_\_

By \_\_\_\_\_

Date 7-11-94

Checked \_\_\_\_\_

Rev. \_\_\_\_\_

TOTAL VOLUME OF WASTE TO COVER:

EXCAVATED LINERS & SOILS  
FROM UNDER ALL SEPS  
DOWN TO HIST. MEAN  
SEASONAL HIGH WATER TABLE  
AND 6 IN. SURFICIAL FROM  
N. MISSISSIPPI BOUNDARY TO  
SEEP LINE

155,904 cy

STABILIZED SLUDGE

13,000 cy

SURFICIAL SOILS (TOP 6 IN.)  
NORTH OF PERIMETER FENCE

5,400 cy

BUILDING 788 MAT'L AND  
CONCRETE ENTOMBMENT

500 cy

DRUMS

30 cy174,834 cy

**APPENDIX IV.E**  
**COST ESTIMATE DETAILS**

OU4

3:22 pm

<-----LABOR----->				<-----SUB----->				<-----EQUIP----->			
TAKEOFF QTY	UNIT PRICE	AMOUNT	UNIT PRICE	MATRL	AMOUNT	NAME	UNIT PRICE	AMOUNT	TOTAL	AMOUNT	
<b>910.000 SPEC. CONDITIONS</b>											
0100.000 BASELINE RAD/HAZ SURVEY											
0002 SET-UP STAGING AREA											
80.00 MH	65.00 /MH	5,200							5,200		
0003 SET-UP EXCLUSION ZONE											
160.00 MH	65.00 /MH	10,400							10,400		
0004 SET-UP STEP-OFF/SURVEY AREA											
80.00 MH	65.00 /MH	5,200							5,200		
0005 DEVELOP RAD. WORKER PERMIT											
80.00 MH	65.00 /MH	5,200							5,200		
0006 BASELINE SURVEY BY HPT											
80.00 MH	65.00 /MH	5,200							5,200		
0007 OBTAIN EXCAVATION PERMIT											
40.00 MH	65.00 /MH	2,600							2,600		
0008 CONDUCT TRAINING ON SAMPLING											
60.00 MH	65.00 /MH	3,900							3,900		
0009 PHASE II ACTIVITIES											
1.00 LS									0		
0010 MODIFY RAD WORKER PERMIT											
40.00 MH	65.00 /MH	2,600							2,600		
0011 WRITE H & S PLAN											
640.00 MH	65.00 /MH	41,600							41,600		
0012 PHASE III ACTIVITIES											
1.00 LS									0		
0012 ZONE B WELL ABANDONMENT											
1.00 LS	66,000.00 /LS	66,000							66,000		
0013 DAILY SURVEYS											
4,000.00 MH	65.00 /MH	260,000							260,000		
0014 COVER SURF CONTAMINATION											
2,800.00 MH	65.00 /MH	182,000							182,000		
BASELINE RAD/HAZ SUR		523,900*							589,900*		
						Labor hrs:	8,060.00				
						Equip hrs:	8,060.00				
0200.000 MONITOR JOB SITE REM											
0002 ENTER EXIT JOBSITE											
20,180.00 MH	40.00 /MH	807,200							807,200		
0015 RAD TECHNICIANS 4-9 MONTHS											
4,536.00 MH	34.53 /MH	156,628							156,628		
MONITOR JOB SITE REM		963,828*							963,828*		
						Labor hrs:	24,716.00				
						Equip hrs:	24,716.00				
5000.000 INDIRECT FIELD COSTS											
0011 OBTAIN BUILDING PERMITS											
80.00 MH	40.00 /MH	3,200							3,200		
0012 COST OF PERMIT											
1.00 LS	500.00 /LS	500							500		
0013 MOBILIZATION											
1,000.00 MH	40.00 /MH	40,000							40,000		
0014 SANITARY (PORTABLE TOILETS) 8											
26.00 MO											
0015 HANDWASH UNIT - 4									15,184		
26.00 MO											
0016 EYEWASH UNIT - 4									8,840		
26.00 MO											
0017 TEMPORARY UTILS (PHONE, WATER)									3,032		

Attachment 9  
page 2 of 14

OU4

3:22 pm

Attachment 9  
page 3 of 14

TAKEOFF QTY	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	NAME	UNIT PRICE	AMOUNT	TOTAL AMOUNT
26.00 MO		13,000						13,000
0019 SECURITY FENCE								
2,090.00 LF	6.00 /LF	12,540	4.00 /LF	8,360				20,900
0020 TERMINAL POSTS								
8.00 EA	105.00 /EA	840	70.00 /EA	560				1,400
0021 SECURITY GATES								
4.00 EA	606.00 /EA	2,424	404.00 /EA	1,616				4,040
0022 LIGHTS NORTH OF SEEPLINE								
26.00 MO						4,100.00 /MO	106,600	106,600
0023 LIGHTS SOUTH OF SEEPLINE								
26.00 MO						4,100.00 /MO	106,600	106,600
0024 TRUCKS								
.00 DY								0
0025 WATER TANKER (631MW) & OPER								
572.00 DY	320.00 /DY	183,040				1,235.00 /DY	706,420	889,460
0026 OFF HIGHWAY TRUCK (77C) & OPER								
572.00 DY	320.00 /DY	183,040				1,910.00 /DY	1,092,520	1,275,560
0027 WHEEL LOADER (992C) & OPER								
572.00 DY	320.00 /DY	183,040				2,995.00 /DY	1,713,140	1,896,180
0028 MOBILE LAB FOR GEO SOIL TEST								
26.00 MO						700.00 /MO	18,200	18,200
0029 GEOTECHNICAL TECH								
1,500.00 MH	80.00 /MH	120,000						120,000
0030 FIELD TECH								
3,000.00 MH	80.00 /MH	240,000						240,000
0031 MOBILE ANALYTICAL LAB								
.00 DY								0
0032 STAFFED LAB								
120.00 DY	3,000.00 /DY	360,000						360,000
0033 STAND-BY LAB								
120.00 DY	800.00 /DY	96,000						96,000
0034 SITE PREP. TRAILER AREA								
.00 MO								0
0035 ROAD BASE (6") AND GRADING								
740.00 SY	.06 /SY	44	7.54 /SY	5,580		.04 /SY	30	5,654
0036 OFFICE TRAILER								
26.00 MO						375.00 /MO	9,750	9,750
0037 BREAK TRAILER								
26.00 MO						260.00 /MO	6,760	6,760
0038 TRAILER WITH LOCKERS								
26.00 MO						375.00 /MO	9,750	9,750
0039 PERSONNEL DECON TRAILER W/SHOW								
26.00 MO						550.00 /MO	14,300	14,300
0040 LAB/TRAILER:SET-UP/REMOVE								
6.00 LS						505.00 /LS	3,030	3,030
0041 PREPARE BACKFILL STOCKPILE								
200,000.00 SY	.10 /SY	20,000				.07 /SY	14,000	34,000
0043 H & S EQUIPMENT								
1.00 LS						605,700.00 /LS	605,700	605,700
0044 DEMOBILIZATION/SITE CLEAN-UP								
1.00 LS	120,000.00 /LS	120,000						120,000
0045 DECON OF EQUIPMENT INSIDE PA								
800.00 MH	17.84 /MH	14,272						14,272
0046 DECON OF EQUIPMENT BUFFER ZONE								
400.00 MH	17.84 /MH	7,136						7,136
0048 PURCHASE WASTE CRATES								



<-----LABOR----->				<-----MATHL----->				<-----SUB----->				<-----EQUIP----->			
TAKEOFF QTY	UNIT PRICE	AMOUNT	NAME	UNIT PRICE	AMOUNT	NAME	UNIT PRICE	AMOUNT	NAME	UNIT PRICE	AMOUNT	NAME	UNIT PRICE	AMOUNT	TOTAL AMOUNT
100.00 EA	260.00 /EA	26,000													26,000
0049 INSTALL LIDS ON WASTE CRATES															
100.00 EA	12.00 /EA	1,200													1,200
0050 OFFLOAD WASTE CRATES															
100.00 EA	7.00 /EA	700													700
0051 ASSAY WASTE CRATES															
200.00 MH	80.00 /MH	16,000													16,000
INDIRECT FIELD COSTS		1,603,476*													
			Labor hrs:		55,616*									4,433,856*	6,092,948*
			Equip hrs:		22,628.00									22,628.00	
6000.000 RELOCATE POWER LINES															
0039 LOCK-OUT/TAG-OUT															
64.00 MH	81.80 /MH	5,235													5,235
0040 INSTALL POWER POLES															
563.00 MH	33.17 /MH	18,675													31,061
0045 INSTALL CONDUCTORS															
2,600.00 LF	3.14 /LF	8,164													13,624
0046 TIE IN RELOCATED POWER LINES															
121.00 MH	33.17 /MH	4,014													4,014
0047 PERFORM HI-POT TEST NEW POLES															
241.00 MH	33.17 /MH	7,994													7,994
0048 REMOVE OBS POWER LINES & POLES															
392.00 MH	33.17 /MH	13,003													13,003
0049 TRANSPORT & STORE POWER LINES															
181.00 MH	33.17 /MH	6,004													6,004
0050 SHRED OBS POLES & DISPOSE OF															
120.00 MH	33.17 /MH	3,980													3,980
RELOCATE POWER LINES		67,068*													84,914*
			Labor hrs:		17,846*										
			Equip hrs:		1,682.00										
7000.000 VEGETATION REMOVAL															
0052 LIE DOWN LINER (DOUBLE)															
24.00 MH	40.00 /MH	960													960
0053 BOTTOM LINER															
9,000.00 SF	1.50 /SF	13,500													13,500
0054 EXCAVATE VEG & SOILS															
2,251.00 CY	1.26 /CY	2,836													4,727
0055 COVER VEG & SOILS W/TARP															
24.00 MH	40.00 /MH	960													960
0056 TOP LINER															
9,000.00 SF	1.00 /SF	9,000													9,000
VEGETATION REMOVAL		4,756*													29,147*
			Labor hrs:		22,500*										
			Equip hrs:		48.00										
8000.000 POND PREP FOR COVER															
0001 POND PREPARATION															
.00 CY															0
0002 GRIND POND LINERS 8000															
11,800.00 CY	.24 /CY	2,832													3,776
0003 MOVE & STOCKPILE LINERS															
5,900.00 CY	1.51 /CY	8,909													14,868
0004 EXCAVATE BERMS & ZONES A&B															
101,586.00 CY	1.26 /CY	127,998													213,331
0005 HAND CLEARING @ MONITOR WELLS															
1,000.00 MH	17.62 /MH	17,620													17,620
0006 EXCESSIVE MATERIAL HANDLING															

Attachment 9  
page 4 of 14

<-----LABOR----->			<-----MAT'L----->			<-----SUB----->			<-----EQUIP----->			TOTAL
TAKEOFF QTY	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	AMOUNT	NAME	UNIT PRICE	AMOUNT	AMOUNT	AMOUNT	AMOUNT	AMOUNT
304,758.00 CY	1.51 /CY	460,185				-	1.01 /CY	307,806		767,990		
0007 EXCAVATE ZONE B						-	.84 /CY	14,700		36,750		
17,500.00 CY	1.26 /CY	22,050				-	1.01 /CY	35,350		88,200		
0008 DOUBLE HANDLING						-						
35,000.00 CY	1.51 /CY	52,850				-						
0009 BACKFILL						-						
17,500.00 CY	6.27 /CY	109,725				-				109,725		
0013 MOVE & PLACE BACKFILL						-	1.01 /CY	102,602		892,941		
101,586.00 CY	1.51 /CY	153,395				-	1.01 /CY	102,602		255,997		
0014 DISPOSE A & B TO H.M.W.T.						-						
101,586.00 CY	1.51 /CY	153,395				-						
0015 SUBSURFACE DRAIN						-						
.00 CY						-						0
0016 DELIVERY OF GRAVEL						-						
34,451.00 CY	15.07 /CY	519,177				-				519,177		
0017 MOVE GRAVEL						-						
34,451.00 CY	1.51 /CY	52,021				-	1.01 /CY	34,796		86,817		
0018 GRADE GRAVEL (3 PASSES)						-	.04 /CY	44,649		111,623		
1,116,225.00 CY	.06 /CY	66,974				-						
0019 DELIVERY OF SAND						-						
13,780.00 CY	8.28 /CY	114,098				-				114,098		
0020 MOVE SAND						-						
13,780.00 CY	1.51 /CY	20,808				-	1.01 /CY	13,918		34,726		
0021 GRADE SAND (2 PASSES)						-	.04 /CY	29,766		74,415		
744,150.00 CY	.06 /CY	44,649				-	.84 /CY	38,431		96,077		
0022 EXCAVATE C POND SOILS						-	1.01 /CY	46,209		115,293		
45,751.00 CY	1.26 /CY	57,646				-	1.01 /CY	1,250		3,120		
0023 MOVE C POND SOILS TOP DRAINAGE						-						
45,751.00 CY	1.51 /CY	69,084				-						
0024 MOVE BAL OF BERMS TOP DRAINAGE						-						
1,238.00 CY	1.51 /CY	1,869				-						
0025 SPREAD LINER MATERIAL						-						
11,800.00 CY	1.51 /CY	17,818				-	1.01 /CY	11,918		29,736		
0026 GRADE SOIL, LINER & BERM						-	.04 /CY	1,481		3,702		
37,024.00 CY	.06 /CY	2,221				-	.03 /SY	3,840		8,960		
0027 COMPACT 207A & B PONDS						-						
128,000.00 SY	.04 /SY	5,120				-	60,000.00 /LS	60,000		60,000		
0028 CONSTRUCT EQUIPMENT DECON AREA						-						
1.00 LS						-						
0029 MOVE & DIST. SOILS FROM N HILL						-	1.01 /CY	2,274		5,673		
2,251.00 CY	1.51 /CY	3,399				-	.04 /SY	369		923		
0030 GRADE SOILS IN SEP 207C						-	.03 /SY	554		1,292		
9,225.00 SY	.06 /SY	554				-						
0031 COMPACT 207C POND						-						
18,450.00 SY	.04 /SY	738				-						
0032 RECLAIM POND C AREA						-						
.00 CY						-						0
0033 DELIVERY OF GENERAL BACKFILL						-						
4,613.00 CY	6.27 /CY	28,924				-				28,924		
0034 MOVE GENERAL BACKFILL						-						
4,613.00 CY	1.51 /CY	6,966				-	1.01 /CY	4,659		11,625		
0035 GRADE GENERAL BACKFILL						-	.04 /CY	185		461		
4,613.00 CY	.06 /CY	277				-						
0036 DELIVERY OF TOPSOIL						-						
1,538.00 CY	19.03 /CY	29,268				-				29,268		
0037 MOVE TOPSOIL						-						

Attachment 9  
Page 5 of 14

3:22 pm

OU4

Attachment 9  
Page 6 of 14

TAKEOFF QTY		UNIT PRICE		AMOUNT		SUB		EQUIP		TOTAL	
						NAME		UNIT PRICE		AMOUNT	
1,538.00	CY	1.51	/CY	2,322		-		1.01	/CY	1,553	3,876
0038	GRADE TOPSOIL										
1,538.00	CY	.06	/CY	92		-		.04	/CY	62	154
0039	DELIVERY OF PEA GRAVEL										
246.00	CY	15.50	/CY	3,813		-					3,813
0040	MOVE PEA GRAVEL										
246.00	CY	1.51	/CY	371		-		1.01	/CY	248	620
0041	GRADE PEA GRAVEL					-		.04	/CY	10	25
0042	SEED POND C					-					
1.90	AC					-		2,500.00	/AC	4,750	4,750
POND PREP FOR COVER		1,351,624*				-		956,214*		3,750,341*	
		1,000 LS				Equip hrs:		1,000.00			
		3,750,341.100/LS				Labor hrs:					
9000.000	STABILIZE HILLSIDE										
0043	STABILIZE HILLSIDE					-					
.00	CY	19.03	/CY	197,703		-					197,703
0044	DELIVER TOPSOIL					-					
10,389.00	CY					-		1.01	/CY	10,493	26,180
0045	MOVE TOPSOIL					-		.04	/CY	416	1,039
10,389.00	CY	1.51	/CY	15,687		-					
0046	GRADE TOPSOIL					-					
10,389.00	CY	.06	/CY	623		-		2,500.00	/AC	33,750	33,750
0047	HYDROSEED					-					
13.50	AC					-					
0048	DELIVER PEA GRAVEL					-					
1,662.00	CY	15.50	/CY	25,761		-		1.01	/CY	1,679	25,761
0049	MOVE PEA GRAVEL					-					
1,662.00	CY	1.51	/CY	2,510		-		.04	/CY	1,200	4,188
0050	GRADE PEA GRAVEL					-					
30,000.00	CY	.06	/CY	1,800		-					
STABILIZE HILLSIDE						-					
				20,620*						47,537*	291,621*
10000.000	UTILITIES										
010	DESIGN/REVIEW SHORING ACT					-					
200.00	LS	90.00	/LS	18,000		-					18,000
011	SHORING (EXCAVATION/REMOVAL					-					
5,580.00	LS	40.40	/LS	225,432		-					225,432
012	SHORING (excavation/grouting)					-					
1,150.00	LF	8.08	/LF	9,292		-					9,292
013	REMOVE 3"-LD-STL					-					
60.00	LF	27.24	/LF	1,634		-		1.33	/LF	80	1,714
014	REMOVE 3"-LD-STL					-					
60.00	LF	27.24	/LF	1,634		-		1.33	/LF	80	1,714
015	REMOVE 3"PW-STL					-					
60.00	LF	27.24	/LF	1,634		-		1.33	/LF	80	1,714
016	REMOVE & GROUT 3"PW-SST					-					
570.00	LF	27.24	/LF	15,527		-		1.33	/LF	758	16,285
018	REMOVE & RELOCATE 6" RW-CI					-					
550.00	LF	27.24	/LF	14,982		-		1.33	/LF	732	15,714
019	REMOVE 3" SROB-CAP					-					
310.00	LF	27.24	/LF	8,444		-		1.33	/LF	412	8,857
020	REMOVE 8" PWF-CI					-					
40.00	LF	27.24	/LF	1,090		-		1.33	/LF	53	1,143
021	REMOVE 8" PW-CI					-					
30.00	LF	27.24	/LF	817		-		1.33	/LF	40	857

Attachment 9  
Page 7 of 14

TAKOFF QTY	UNIT PRICE	AMOUNT	MAT'L	SUB	EQUIP	TOTAL
		AMOUNT	UNIT PRICE	NAME	PRICE	AMOUNT
022 REMOVE 440V-E						
180.00 LF	27.24 /LF	4,903		-	1.33 /LF	239
023 REMOVE 440-V-E						
620.00 LF	27.24 /LF	16,889		-	1.33 /LF	825
024 REMOVE 15"-SD-CMP						
520.00 LF	27.24 /LF	14,165		-	1.33 /LF	692
025 REMOVE/RELOCAT 440V-E						
320.00 LF	27.24 /LF	8,717		-	1.33 /LF	426
026 REMOVE/RELOCATE TELEPHONE						
350.00 LF	27.24 /LF	9,534		-	1.33 /LF	466
027 REMOVE @ 10" PW-PVC/6"PW-VCP						
290.00 LF	27.24 /LF	7,900		-	1.33 /LF	386
028 REMOVE 3"SROB-CAP						
90.00 LF	27.24 /LF	2,452		-	1.33 /LF	120
029 REMOVE 3/4" E-PVC						
90.00 LF	27.24 /LF	2,452		-	1.33 /LF	120
031 GROUT 8" RW-CAP						
390.00 LF	46.98 /LF	18,322		-	11.08 /LF	4,321
032 REMOVE 12" OS-CMP						
50.00 LF	27.24 /LF	1,362		-	1.33 /LF	67
033 REMOVE 1-1/2" DCW-STL						
320.00 LF	27.24 /LF	8,717		-	1.33 /LF	426
034 REMOVE 3" SROP/3"PROP-W-CAP						
140.00 LF	27.24 /LF	3,814		-	1.33 /LF	186
035 REMOVE 8" PW-CI						
20.00 LF	27.24 /LF	545		-	1.33 /LF	27
0030 GROUT 8"RW-CAP						
760.00 LF	46.98 /LF	35,705		-	11.08 /LF	8,421
0036 REMOVE 8"PW-CI						
50.00 LF	27.24 /LF	1,362		-	1.33 /LF	67
0037 DISPOSE OF UTILITIES						
6,730.00 LF	1.51 /LF	10,162		-	1.01 /LF	6,797
0038 CUT, TRANSPORT & STORE PIPING						
6,730.00 LF	3.00 /LF	20,190		-		20,190
UTILITIES		465,676*		-		25,817*
1000.000 INSTALL FINAL ENG. COVER						
074 DELIVERY OF RIP RAP (2-4")			15.07 /CY			162,786
075 MOVE RIP RAP						
10,802.00 CY	1.51 /CY	16,311		-	1.01 /CY	10,910
076 GRADE RIP RAP (2 PASSES)						
84,340.00 CY	.06 /CY	5,060		-	.04 /CY	3,374
077 COMPACT RIP RAP						
42,170.00 SY	.04 /SY	1,687		-	.03 /SY	1,265
085 COMPACT BACKFILL (3 PASSES)						
126,510.00 SY	.04 /SY	5,060		-	.03 /SY	3,795
0061 DELIVERY OF GRAVEL BASE						
5,400.00 CY			15.07 /CY			81,378
0062 MOVE GRAVEL TO POND 207A						
5,400.00 CY	1.51 /CY	8,154		-	1.01 /CY	5,454
0063 GRADE GRAVEL IN POND 207A						
42,170.00 CY	.06 /CY	2,530		-	.04 /CY	1,687
0064 COMPACT LOWER-BASE COURSE						
42,170.00 SY	.04 /SY	1,687		-	.03 /SY	1,265
0065 DELIVERY OF ASPHALT CONCRETE						

004

3:22 pm

TAKEOFF QTY	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	NAME	UNIT PRICE	AMOUNT	TOTAL
42,170.00 SY	12.02 /SY	506,883						506,883
0066 UNLOAD & DIST ASPHALT CONCRETE								
42,170.00 SY	1.51 /SY	63,677						
0067 DELIVERY OF SAND (DRAINAGE)								
10,802.00 CY	8.28 /CY	89,441						89,441
0068 MOVE SAND FOR LOWER SAND LAYER								
10,802.00 CY	1.51 /CY	16,311						
0069 GRADE LOWER SAND LAYER (2 LIFTS)								
84,340.00 SY	.06 /SY	5,060						
0070 COMPACT ANGULAR RIPRAP								
84,340.00 SY	.04 /SY	3,374						
0071 DELIVERY OF GRAVEL (FILTER)								
10,802.00 CY	15.07 /CY	162,786						162,786
0076 MOVE GRAVEL								
10,802.00 CY	1.51 /CY	16,311						
0077 GRADE GRAVEL LAYER (2 PASSES)								
84,340.00 SY	.06 /SY	5,060						
0078 COMPACT GRAVEL LAYER								
42,170.00 SY	.04 /SY	1,687						
0079 DELIVERY OF SAND (FILTER)								
10,802.00 CY	8.28 /CY	89,441						89,441
0080 MOVE SAND FOR UPPER LAYER								
10,802.00 CY	1.51 /CY	16,311						
0081 GRADE UPPER SAND LAYER (2PASS)								
84,340.00 SY	.06 /SY	5,060						
0082 COMPACT UPPER SAND LAYER								
42,170.00 SY	.04 /SY	1,687						
0083 DELIVERY OF GENERAL BACKFILL								
27,016.00 CY	6.27 /CY	169,390						169,390
0084 MOVE GENERAL BACKFILL								
27,016.00 CY	1.51 /CY	40,794						
0085 GRADE GENERAL BACKFILL (3PASS)								
126,510.00 SY	.06 /SY	7,591						
0086 DEL OF TOPSOIL/GRAVEL ADMIX								
16,214.00 CY	19.03 /CY	308,552						308,552
0087 MOVE TOPSOIL/GRAVEL ADMIX								
16,214.00 CY	1.51 /CY	24,483						
0088 GRADE TOPSOIL/GRAV ADMIX (3P)								
126,510.00 SY	.06 /SY	7,591						
0089 DELIVERY OF PEA GRAVEL								
5,400.00 CY	15.50 /CY	83,700						83,700
0090 MOVE PEA GRAVEL								
5,400.00 CY	1.51 /CY	8,154						
0091 GRADE PEA GRAVEL								
42,170.00 SY	.06 /SY	2,530						
0093 DELIVERY OF TOPSOIL								
74.00 CY	19.03 /CY	1,408						1,408
0094 MOVE TOPSOIL								

Less \$ 844,619

Attachment 9  
page 8 of 14

Attachment 9  
page 9 of 14

TAKEOFF QTY	UNIT PRICE	LABOR AMOUNT	UNIT PRICE	MAT'L AMOUNT	SUB AMOUNT	NAME	UNIT PRICE	EQUIP AMOUNT	TOTAL AMOUNT
74.00 CY	1.51 /CY	112				-	1.01 /CY	75	186
0095 GRADE TOPSOIL									
74.00 SY	.06 /SY	4				-	.04 /SY	3	7
0096 DELIVERY OF PEA GRAVEL									
25.00 CY			15.50 /CY	388		-			388
0097 MOVE PEA GRAVEL									
25.00 CY	1.51 /CY	38				-	1.01 /CY	25	63
0098 GRADE PEA GRAVEL									
25.00 SY	.06 /SY	2				-	.04 /SY	1	3
0099 DELIVERY OF GRAVEL (TOE DRAIN)									
296.00 CY			15.07 /CY	4,461		-			4,461
0100 MOVE GRAVEL									
296.00 CY	1.51 /CY	447				-	1.01 /CY	299	746
0101 CLEAN FILL WEDGE									
.00 CY						-			0
0102 DELIVERY OF GENERAL BACKFILL									
4,000.00 CY			6.27 /CY	25,080		-			25,080
0103 MOVE GENERAL BACKFILL									
4,000.00 CY	1.51 /CY	6,040				-	1.01 /CY	4,040	10,080
0104 GRADE GENERAL BACKFILL									
4,000.00 SY	.06 /SY	240				-	.04 /SY	160	400
0105 RECLAIM TRAFFIC AREAS & MISC									
.00 CY						-			0
0106 DELIVERY OF PEA GRAVEL									
645.00 CY			15.50 /CY	9,998		-			9,998
0107 MOVE PEA GRAVEL									
645.00 CY	1.51 /CY	974				-	1.01 /CY	651	1,625
0108 GRADE PEA GRAVEL									
645.00 SY	.06 /SY	39				-	.04 /SY	26	65
0109 SEED TRAFFIC AREA									
12.80 AC						-	2,500.00 /AC	32,000	32,000
0110 SEED COVER									
7.80 AC						-	2,500.00 /AC	19,500	19,500
0120 GEOTEXTILE MATERIAL									
219,275.00 SY	.75 /SY	164,456	.45 /SY	98,674		-			263,130
INSTALL FINAL ENG. C		469,752*		2,090,757*		-		258,237*	2,818,746*
13000.000 REMOVE EQUIPMENT DECON									
0111 REMOVE EQUIPMENT DECON WASH									
1.00 LS	15,000.00 /LS	15,000				-			15,000
REMOVE EQUIPMENT DEC		15,000*							15,000*
14000.000 OFF-SITE DISPOSAL									
0057 OFF-SITE DISPOSAL									
1.00 LS						-	183,620.00 /LS	183,620	183,620
OFF-SITE DISPOSAL								183,620*	183,620*
15000.000 FINAL SITE SURVEY BY HPT									
0112 FINAL SITE SURVEY									
160.00 MH	80.00 /MH	12,800				-			12,800
FINAL SITE SURVEY BY		12,800*							12,800*
16000.000 BLDG. 788 DEMO/REM									
0002 788 MANAGEMENT									
1,320.00 MH	77.27 /MH	101,996							101,996
Labor hrs:		160.00	Equip hrs:		160.00				

TAKEOFF QTY	<-----LABOR----->		<-----MATERIAL----->		<-----SUB----->		<-----EQUIP----->		TOTAL
	UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT	NAME	UNIT PRICE	AMOUNT		AMOUNT
0003 788 CHARACTERIZATION									
368.00 MH	85.00 /MH	31,280							31,280
0004 788 CHARACTERIZATION									
1.00 LS			796,000.00 /LS	796,000		10,000.00 /LS	10,000		806,000
0005 INDIRECT FIELD COST									
2,200.00 MH	18.18 /MH	39,996							39,996
0006 INDIRECT FIELD COST									
1.00 LS			15,000.00 /LS	15,000					15,000
0007 BUILDING 788									
2,180.00 MH	81.65 /MH	177,997							177,997
0008 BUILDING 788									
1.00 LS			183,272.00 /LS	183,272					183,272
0009 UNIT 48									
3,000.00 MH	24.67 /MH	74,010							74,010
0010 UNIT 48									
1.00 LS			25,000.00 /LS	25,000		10,000.00 /LS	10,000		35,000
0011 PRODUCTIVITY FACTOR									
11,335.00 MH	46.90 /MH	531,612							531,612
BLDG. 788 DEMO/REM		956,891*							
			Labor hrs: 20,403.00		Equip hrs: 20,403.00				1,996,163*
18000.000 TRAINING									
0001 TRAINING									
2,400.00 MH	25.00 /MH	60,000							60,000
TRAINING									
		60,000*							60,000*
19000.000 POSTCLOSURE (MONITORING)									
0001 POSTCLOSURE MONITORING SYSTEM									
1.00 LS									
POSTCLOSURE (MONITOR									
1.000 LS			876,684.000/LS						876,684
									876,684*

SPEC. CONDITIONS		LABOR		EQUIP		TOTAL	
	6,515,393	4,937,957		6,803,856		18,257,205	
		Labor hrs: 81,097.00		Equip hrs: 81,097.00			

844,619 = \$17,412,586

net difference in direct costs = \$844,619

\$ 18,257,205  
\$ 17,412,586  
\$ 844,619

ESTIMATE TOTALS

18,257,206	6,515,393	Labor	81,097.00	hrs	C	45.38730%
	4,937,957	Material			L	
	6,803,856	Equipment	81,097.00	hrs	C	3.00000%
					C	6.00000%
	2,957,161	BLDG FACTOR (49%)			C	23.95679%
	2,500,000	ENGINEERING COSTS			C	17.62896%
	148,139	SMALL TOOLS & CONSUMABLES			T	5.80860%
	1,095,432	PROJECT MANAGEMENT			L	
	4,373,840	CONTRACTOR CONSTRUCTION MGMT			L	
	3,218,555	CONSTRUCTION MANAGEMENT			L	
	2,306,632	CONTRACTOR G&A			L	
	1,060,488	ESCALATION			L	
	340,000	A/E EG&G SUPPORT			L	
	505,739	EG&G FACILITY INSPECTIONS			L	
	721,795	EG&G PROCUREMENT RECOVERY 3%			L	
	2,585,750	EG&G G&A 10.75%			L	
	751,970	EG&G PROJ MNGMT 6% OF CONST			L	
	2,112,877	EG&G PROJ MNGMT 15% CONST MNGM			L	
	371,136	EG&G PROJ MNGMT - RAD MONITOR			L	
	376,465	EG&G CONST MARK-UPS MATL TAX			L	
	13,104,956	CONTINGENCY			T	30.00000%
56,788,141		TOTAL ESTIMATE				

estimated total for  
the cover without  
the low permeability layer  
is \$ 54,160,995

\$ 56,788,141  
\$ 54,160,995  
\$ 2,627,146

net difference



# COST ESTIMATE FOR ROCKY FLATS OPERABLE UNIT 4 POST CLOSURE ENGINEERED BARRIER/COVER MONITORING SYSTEM

## CAPITAL COSTS

### Direct Capital Cost

## OPERATING AND MAINTENANCE COSTS

### Direct Operations and Maintenance Cost

Item	Units	Quantity	Cost per Unit	Total	Item	Units	Quantity	Cost per Unit	Annual Cost	Years Incurred
<b>SITE IMPROVEMENT</b>					<b>Slope &amp; Cap Stability Monitoring</b>	hour	200	\$85	\$17,000	1-30
Slope Stability Monitoring Installation	I.s	1	\$30,000	\$30,000	Moisture Content Monitoring	hours	150	\$85	\$12,750	1-30
Cap Stability Monitoring Installation	I.s	1	\$20,000	\$20,000	Instrumentation Maintenance	hours	150	\$85	\$12,750	1-30
Cap Moisture Content Monitoring Installation	I.s	1	#####	\$186,000	Engineering Review & Evaluation	I.s.	4	\$1,500	\$6,000	1-30
				\$236,000	Compliance Reporting	each	4	\$4,000	\$16,000	1-30
<b>SUBTOTAL</b>					Meetings	each	4	\$1,200	\$4,800	1-30
					Data Processing and Evaluation	hours	460	\$85	\$39,100	1-30
<b>CAPITAL EQUIPMENT</b>					<b>SUBTOTAL</b>				\$108,400	
<b>CAP MOISTURE CONTENT MONITORING</b>										
TDR Sensor Data Collection	I.s	1	\$58,000	\$58,000						
FDC Sensor	I.s	1	\$49,000	\$49,000						
Metereological Monitoring Station	I.s	1	\$12,000	\$12,000						
<b>SUBTOTAL</b>				\$119,000						
<b>MONITORING SYSTEM HOUSING COMPOUND</b>										
Compound Construction	I.s	1	\$6,000	\$6,000						
Computer Center	I.s	1	\$9,000	\$9,000						
Air Conditioning Unit	each	1	\$1,000	\$1,000						
Software	I.s.	1	\$31,000	\$31,000						
<b>SUBTOTAL</b>				\$47,000						
<b>CAP &amp; SLOPE STABILITY MONITORING</b>										
Monument and Tape Extensometer	ft	4,000	\$30.00	\$120,000						
Settlement Monument	each	144	\$200	\$28,800						
Other Instrumentation	I.s.	1	\$10,000	\$10,000						
<b>SUBTOTAL</b>				\$158,800						
<b>SUBTOTAL OF CAPITAL EQUIPMENT COST</b>				\$324,800						
<b>SUBTOTAL DIRECT CAPITAL COST</b>				\$560,800					\$108,400	
<b>Indirect Capital Cost</b>					<b>Indirect Operations and Maintenance Cost</b>					
Testwork (capital equipment)		2%		\$6,496	Contingency (To be included in cost estimate rollop)					
Permitting and Deed Changes (site improvement)		5%		\$11,800	Project Management (To be included in cost estimate rollop)					
Equipment Replacement (capital equipment)		5%		\$16,240	Building Factor (To be included in cost estimate rollop)					
Construction Oversight (To be included in cost estimate rollop)					Escalation Factor over 30 Years (To be included in cost estimate rollop)					
Engineering and Design (To be included in cost estimate rollop)										
Contingency (To be included in cost estimate rollop)										
Building Factor (To be included in cost estimate rollop)										
<b>SUBTOTAL INDIRECT CAPITAL COST</b>				\$34,536					\$0	
<b>TOTAL CAPITAL COST</b>				\$595,336	<b>TOTAL ANNUAL OPERATIONS AND MAINTENANCE COST</b>				\$108,400	

This is a preliminary estimate based on 1992 Means Site Work and Landscape Data, vendor quotes, and engineering judgment.

Attachment 9  
page 12 of 14

## CAPITAL COSTS

### Direct Capital Cost

### Direct Operations and Maintenance Cost

**SUBTOTAL OF CAPITAL EQUIPMENT COST**

**Indirect Capital Cost**

SUBTOTAL ANNUAL COST

### Indirect Operations and Maintenance Cost

**\$159,380**

This is a preliminary estimate based on 1992 Means Site Work and Landscape Data, vendor quotes, and engineering judgment.

Attachment 9  
page 13 of 14

# COST ESTIMATE FOR ROCKY FLATS OPERABLE UNIT 4 POST CLOSURE GROUNDWATER MONITORING SYSTEM

## CAPITAL COSTS

### Direct Capital Cost

Item	Units	Quantity	Cost per Unit	Total
SITE IMPROVEMENT				
Upper Hydrostratigraphic Well Installation	each	14	\$5,700	\$79,800
				\$79,800
SUBTOTAL				
CAPITAL EQUIPMENT				
Computer Hardware	each	1	\$5,000	\$5,000
Computer Data Base	each	1	\$10,000	\$10,000
Sampling Pumps	each	2	\$2,500	\$5,000
				\$20,000
SUBTOTAL				

SUBTOTAL OF CAPITAL EQUIPMENT COST

\$20,000

SUBTOTAL DIRECT CAPITAL COST

\$99,800

### Indirect Capital Cost

Testwork (capital equipment)	2%	\$400
Permitting (site improvement)	5%	\$3,990
Construction Oversight (To be included in cost estimate rollop)		
Engineering and Design (To be included in cost estimate rollop)		
Contingency (To be included in cost estimate rollop)		
Building Factor (To be included in cost estimate rollop)		
		\$4,390

SUBTOTAL INDIRECT CAPITAL COST

\$4,390

TOTAL CAPITAL COST

\$104,190

## OPERATING AND MAINTENANCE COSTS

### Direct Operations and Maintenance Cost

Item	Units	Quantity	Cost per Unit	Annual Cost	Years Incurred
Groundwater Sampling	each	80	\$500	\$40,000	1-30
Groundwater Sampling Analysis	each	80	\$3,850	\$308,000	1-30
Groundwater Disposal	drum	5	\$1,200	\$6,000	1-30
Compliance Reporting	each	4	\$6,000	\$24,000	1-30
Meetings	each	4	\$1,200	\$4,800	1-30
Well Maintenance	I.S.	1	\$2,000	\$2,000	1-30
Sampling Bottles & Equipment Maintenance	each	80	\$150	\$12,000	1-30
				\$396,800	
SUBTOTAL					

SUBTOTAL ANNUAL COST

\$396,800

### Indirect Operations and Maintenance Cost

Contingency (To be included in cost estimate rollop)	
Project Management (To be included in cost estimate rollop)	
Building Factor (To be included in cost estimate rollop)	
Escalation Factor over 30 Years (To be included in cost estimate rollop)	

TOTAL ANNUAL OPERATIONS AND MAINTENANCE COST

\$396,800

This is a preliminary estimate based on 1992 Means Site Work and Landscape Data, vendor quotes, and engineering judgment.

Attachment 9  
page 14 of 14

**DOE, CDHE, EPA Team Meeting**

**July 25, 1994**

**AGENDA**

- 1. Discussion Concerning the Potential Carbon Tetrachloride Contamination**
- 2. Upgradient Ground Water Concentrations for PCOCs**
- 3. Modeling Results Incorporating Sludge**
- 4. Discussion Concerning the Potential for Drilling in SEP 207-C**
- 5. Identification of Additional Technical Data that needs to be re-evaluated and Establishing a Path Forward for concluding the Dispute Resolution Review Period.**

## Upgradient Ground Water Concentrations for PCOCs

PCOC	Concentration Range
Barium	87.0 - 200.0 ug/l
Beryllium	0.6 - 5.0 ug/l
Cadmium	1.0 - 5.0 ug/l
Manganese	1.0 - 76.0 ug/l
Mercury	0.2 - 0.6 ug/l
Silver	2.0 - 10.0 ug/l
Strontium	526.0 - 1000.0 ug/l
Zinc	2.0 - 1500.0 ug/l
Nitrate	5.2 - 6.6 mg/l (wells P207389 and 2468)
Am-241	ND - 0.13 pCi/l
Cs-137	ND - 1.2 pCi/l
Pu-239/240	ND - 0.01 pCi/l
Ra-226	0.24 - 0.87 pCi/l
Sr-89/90	0.1 - 1.47 pCi/l
Tritium	57.0 - 1300.0 pCi/l
U-233/234	1.2 - 10.4 pCi/l
U-235	ND - 0.6 pCi/l
U-238	1.0 - 7.0 pCi/l

### Notes:

The background wells are P207389, 2486, and 5687.

COMPARISON OF 1992 VOC CONCENTRATIONS IN UNCONSOLIDATED MATERIAL GROUND WATER TO VOC AQUEOUS SATURATION CONCENTRATIONS

TABLE 3.4 (Continued)

Maximum observed concentrations of compounds during 1992 sampling period (µg/L) and percent of aqueous saturation represented by that concentration (%)																
Monitoring Well --> (including only those containing detectable VOC's during 1992 or 1993)			2286	5687	P207589	05193	P207689	2187	3586	P209789	2886-05093	1786	1386	P207489	2986	B208189
Analytic	Analytic Density (g/cm <sup>3</sup> )	Analytic Aqueous Solubility (mg/L)														
Methylene Chloride	1.3266	13200														
1,1 Dichloroethane	1.175	5500		12 0.00022 %					62 0.00113 %							
1,1 Dichloroethylene	1.214	400		9 0.00225 %												
1,1,2 Dichloroethylene	1.2565	8690	33 0.00038 %	19 0.00022 %					58 0.00067 %							
1,1,1 Trichloroethane	1.325	950		5 0.00053 %					9 0.00095 %							
Chloroform	1.485	8220	120 0.00146 %	6 7.3e-5 %												
Trichloroethylene	1.462	1000	660 0.066 %	82 0.0082 %	7 0.0007 %											
Carbon tetrachloride	1.5947	800	750 0.09375 %													
Perchloroethylene	1.625	150		5 0.00333 %												
Carbon Disulfide	1.2632	2000														
Vinyl chloride	0.9106	1100												5 0.00025 %		
Toluene	0.8669	500							720 0.06545 %							
Xylene	0.8802	150												11 0.0022 %	8 0.0016 %	16 0.0032 %
2-Hexanone	0.9133	35000												6 0.004 %	14 0.00933 %	
4-Methyl-2-Pentanone	0.7978	17000														

Attachment 12  
page 108 5

TABLE 1 (Continued)  
COMPARISON OF 1992 VOC CONCENTRATIONS IN WEATHERED BEDROCK GROUND WATER TO VOC AQUEOUS SATURATION CONCENTRATIONS

Maximum observed concentrations of compounds during 1992 sampling period (µg/L) and percent of aqueous saturation represented by that concentration (%)														
Monitoring Well --> (including only those containing detectable VOC's during 1992 or 1993)			P209389	P209189	P210189	P207589	P207789	P209689	76292	P208989	3086	P209489	P210089	P208189
Analyte	Analytic Density (g/cm <sup>3</sup> )	Analytic Aqueous Solubility (mg/L)												
Methylene Chloride	1.3266	13200						10 7.6E-5 %						
1,1 Dichloroethane	1.175	5500		5 9.1E-5 %										
1,1 Dichloroethylene	1.214	400	68 0.017 %		8 0.002 %									
1,1,2 Dichloroethylene	1.2565	8690		9 0.0001 %	160 0.00184 %									
1,1,1 Trichloroethane	1.325	950												
Chloroform	1.485	8220	13 0.00016 %	6 7.3E-5 %	530 0.00645 %									
Trichloroethylene	1.462	1000		16 0.0016 %	4600 0.46 %									
Carbon tetrachloride	1.5947	800	72 0.009 %		11000 1.375 %									
Perchloroethylene	1.625	150		9 0.006 %	9 0.006 %									
Carbon Disulfide	1.2632	2000				46 0.0023 %								12 0.0006 %
Vinyl chloride	0.9106	1100												
Toluene	0.8669	500												11 0.0022 %
Xylene	0.8802	150												5 0.00333 %
2-Hexanone	0.9133	35000												
4-Methyl-2-Pentanone	0.7978	17000												

µg/L = Micrograms per liter.

µg/L = Micrograms per liter.  
g/cm<sup>3</sup> = Grams per cubic centimeter.  
mg/L = Milligrams per liter.

TA 3.4-5  
COMPARISON OF 1993 VOC CONCENTRATIONS IN UNCONSOLIDATED MATERIAL GROUND WATER TO VOC AQUEOUS SATURATION CONCENTRATIONS

Monitoring Well --> (including only those containing detectable VOC's during 1992 or 1993)			Maximum observed concentrations of compounds during 1993 sampling period (µg/L)* and percent (%) of aqueous saturation represented by that concentration													
Analyte	Analyte Density (g/cm³)*	Analyte Aqueous Solubility (mg/L)*	2286	5687	P207589	05193	P207689	2187	3586	P209789	2886-05093	1786	1386	P207489	2986	R208189
Methylene Chloride	1.3266	13200				2 1.5E-5 %	3 2.3E-5 %	36 0.00027 %			1 7.6E-6 %					
1,1 Dichloroethane	1.175	5500		10 0.00018 %					52 0.00095 %							
1,1 Dichloroethylene	1.214	400		6 0.0015 %												
1,1,2 Dichloroethylene	1.2565	8690	35 0.0004 %	13 0.00015 %					10 0.00012 %							
1,1,1 Trichloroethane	1.325	950		4 0.00042 %					6 0.00063 %							
Chloroform	1.485	8220	170 0.00207 %	6 7.3E-5 %		0.3 3.6E-6 %					0.6 7.3E-6 %					
Trichloroethylene	1.462	1000	25 0.0025 %		6 0.0006 %	18 0.0018 %				4 0.0004 %	1 0.0001 %	2 0.0002 %				
Carbon tetrachloride	1.5947	800	29 0.00363 %													
Perchloroethylene	1.625	150	5 0.00333 %	3 0.002 %							0.5 0.00033 %		2 0.00133 %			
Carbon Disulfide	1.2632	2000														
Vinyl chloride	0.9106	1100							200 0.01818 %							
Toluene	0.8669	500									0.3 6E-5 %					
Xylene	0.8802	150														
2-Hexanone	0.9133	35000														
4-Methyl-2-Pentanone	0.7978	17000											2 1.2E-5 %			


Attachment 12  
Page 3085




TABLE 3 (Continued)  
COMPARISON OF 1993 VOC CONCENTRATIONS IN WEATHERED BEDROCK GROUND WATER  
TO VOC AQUEOUS SATURATION CONCENTRATIONS

			Maximum observed concentrations of compounds during 1993 sampling period (µg/L) and percent of aqueous saturation represented by that concentration (%)												
Monitoring Well --> (including only those containing detectable VOCs during 1992 or 1993)			P209189	P209189	P210189	P207589	P207789	P209489	76392	P208989	3086	P209889	P209489	P210089	P208189
Analyte	Analyte Density (g/cm <sup>3</sup> )	Analyte Aqueous Solubility (mg/L)													
Methylene Chloride	1.3266	13200					1 7.6E-6 %		0.2 1.5E-6 %	4 6.1E-5 %	8 6.1E-5 %	3 2.3E-5 %		3 2.3E-5 %	
1,1 Dichloroethane	1.175	5500	1 1.8E-5 %												
1,1 Dichloroethylene	1.214	400	51 0.0127 %		7 0.00175 %										
1,1,2 Dichloroethylene	1.2565	8690			100 0.00115 %								11 0.00013 %		
1,1,1 Trichloroethane	1.325	950	1 0.00011 %												
Chloroform	1.485	8220	9 0.00011 %	4 4.9E-5 %	380 0.00462 %								25 0.0003 %		
Trichloroethylene	1.462	1000	2 0.0002 %	15 0.0015 %	380 0.038 %								84 0.0084 %		
Carbon tetrachloride	1.5947	800	22 0.00275 %	2 0.00025 %	660 0.0825 %								75 0.00938 %		
Perchloroethylene	1.625	150		9 0.006 %	7 0.00467 %					1 0.00067 %	2 0.00133 %		5 0.00333 %		
Carbon Disulfide	1.2632	2000				2 0.0001 %									
Vinyl chloride	0.9106	1100													
Toluene	0.8669	500													
Xylene	0.8802	150													
2-Hexanone	0.9133	35000											11 3.1E-5 %		
4-Methyl-2-Pentanone	0.7978	17000													

Attachment 12  
page 4085






LEGEND:

- Streams
- Paved Roads
- Buildings
- Fence
- OU4 Remediation Boundary
- Alluvium Monitoring Well
- RI Phase I Soil Boring
- Random Surficial Soil Location
- Discrete Surficial Soil Location


46693  
Chemical, Result +/- err


Preliminary Remediation Goals (PRGs):  
Americium-241 0.27 pCi/g  
Plutonium-239/240 0.38 pCi/g  
Cesium-134 0.001 pCi/g



PREPARED FOR  
U.S. DEPARTMENT OF ENERGY  
ROCKY FLATS PLANT  
GOLDEN, COLORADO

Appendix IV.C-2  
Solar Evaporation Ponds,  
Operable Unit No. 4, IM/IRA EA DO,  
Summary Map of Surficial Soil  
Contamination at Levels Greater  
Than PRGs





Background

Attachment 7  
page 5 of 5

