

6072-92

States Government

Department of Energy

Rocky Flats Office

Memorandum

DEC 3 3 37

DATE

ACTION

DIS

NED TT RL ☒

NJAL

RM T I C

I I C

ORDOV P

ROJ HE CV

VIS JC

PP RA DW

NN E

A T J

DAH T G ☒

BIG JC

KER H

RBY V A

J ST AV

FM

N H

ARY G

KENNA C

ORCAI P V

ZUTO V M

OTT P GL ☒

FY JH

S ND IN NE

S TT RWHT DG

HUR R A

TLO V GH ☒

SH PL R RL

SUL I AN M

AN ON P

II SON PE

SON JK

NE JO


motyl ☒Stevens ☒mast ☒

DEC 02 1992

WMED GWL 12834

South Interceptor Ditch

T G Hedahl Associate General Manager
Environmental and Waste Management
EG&G Rocky Flats Inc



In a recent memorandum to EG&G (WMED GWL 11281) the Department of Energy (DOE) Rocky Flats Office requested specific actions required for achieving improvements in the South Interceptor Ditch (SID). On October 30 1992 Keith Motyl Robert Stevens Cliff Franklin and Greg Litus held a meeting to discuss and concur on the steps required to repair the SID at the earliest possible date. The actions that EG&G must complete are outlined in the attached table and include realistic milestone dates based on the repair program objectives.

The responsible EG&G and DOE program managers concur that this course of action is appropriate. They are also aware that completion of National Environmental Policy Act (NEPA) documentation requested by ERD PMP 12471 may cause additional delays to final construction. To help facilitate an aggressive completion of this project EG&G and DOE personnel will informally discuss progress on a weekly basis. Additionally EG&G will prepare a formal summary of project tasks and status for DOE on a monthly basis. The summary should list and describe each task estimate the anticipated completion date detail work completed during the prior one month period and forecast work scheduled for the upcoming month.

EG&G should also realize that completion of repairs to the SID is a priority assignment. DOE believes that diligent completion of this project is consistent with Cost Plus Award Fee (CPAF) requirements. Therefore our review of EG&G's performance concerning this project will be an important factor in future CPAF reviews.

If you have any questions please call me Tom Lukow at extension 4561 or Cliff Franklin of my staff at extension 5919.

Thomas E. Lukow

for
James K. Hartman
Assistant Manager
for Environmental Management

R w d l Ad
C C RF

12392

DAT BY Attachment

5386 RF92
5620 RF92

ADMIN RECORD

1 of 3

A-0005-000471

T G Hedahl
WMED GWL 128 4

2

DEC 02 1

cc w/ Attachment
Jen Pepe ERD RFO
Jon Dion EMB RFO
Gail Hill EMB RFO
Ed Mast EG&G
Keith Morvl EG&G
Bob Stevens EG&G
Greg Litus SMS

243

Attachment 1

SOUTH INTERCEPTOR DITCH RE CONSTRUCTION PROJECT

Comprehensive Project Actions		Task Description	Completion Date
Detailed Management Plan and Schedule		Prepare a comprehensive management plan and schedule that details each task. This document should include the purpose of each task and describe the relationship of each activity to the final project.	Deliver to Department of Energy (DOE) 01/01/93
Environmental Assessment		Provide priority support to the LG&G Ecology & NIPPA Division (END) for all aspects of the documentation needed for the Environmental Assessment (EA).	Action Description Memorandum 12/18/92
Engineering Package		Pursue completion of a Title I design for improvements to the South Interceptor Ditch (SID) that will restore 100 year storm runoff capacity with minimum construction. Support Facility Engineering through the completion of construction.	Title I Design Complete 01/30/93
Issues		Develop a package of information and interpretation that will address the concerns of all regulatory agencies including Environmental Protection Agency, Colorado Department of Health and Fish & Wildlife Service. As each component of this package is completed it should be delivered to DOL for review.	Consistent with Completion of I/A
Interim Project Actions			
Burn Permit		Apply for a permit with the State.	Burn Begins 04/01/93
Channel Bank Modification		Evaluate the current areas of concern along the SID alignment and prepare a work package to improve these areas.	Construction Begins 04/15/93
Confirm that the Categorical Exclusion is Still Applicable		Maintain communication with END and DOE so that all National Environmental Policy Act requirements are fulfilled.	Decision Confirmed 11/20/93
Migratory Bird Treaty Act Fish & Wildlife Coordination Act		Schedule two surveys for migratory birds and prepare a report on presence. Also prepare a report on the impacts of burning to migratory birds in the area.	First Survey Begins 03/17/93 Report Due to DOE 03/29/93
Wild Suspension Issues		Research the literature and evaluate the current data to determine if suspension of contaminants to the atmosphere is a valid concern.	Draft Information presented to DOE 12/18/92