

CORRES: CONTROL  
OUTGOING LTR NO.

92-RF-9938

## EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.  
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

August 27, 1992

92-RF-9938

Terry A. Vaeth  
Manager  
DOE, RFO

Attn: F. R. Lockhart

IMPACTS DUE TO THE TRANSFER OF INDIVIDUAL HAZARDOUS SUBSTANCE SITES (IHSSs) TO  
OPERABLE UNIT NO. 9 - JMK-0827-92

Refs: (a) J. K. Hartman ltr (6038) to J. M. Kersh, Transfer of IHSSs Among Operable Units (OUs),  
May 29, 1992

(b) J. M. Kersh ltr, JMK-0597-92, to T. A. Vaeth, Transfer of Individual Hazardous Substance  
Sites (IHSSs) to Operable Unit No. 9, July 6, 1992

The above-referenced J. K. Hartman letter requested that EG&G Rocky Flats, Inc. (EG&G) transfer  
Individual Hazardous Substance Sites (IHSSs) from various Operable Units (OUs) to OU 9. In the  
above-referenced J. M. Kersh letter, EG&G agrees to the transfer of IHSSs to OU 9 and to provide a  
definitive impact assessment by August 28, 1992.

Due to the IHSS transfers, an addition of approximately \$1,000,000 is being incorporated within  
EG&G's Work Package for implementation of the Phase I RFI/RI for OU 9. The funding for the  
additional costs was previously allocated to the IHSSs which will be transferred to OU 9 and have  
subsequently been subtracted from those OUs; therefore, no net increase in funding will be  
incurred.

The Interagency Agreement (IAG) schedule impact associated with the completion of the Phase I  
RFI/RI field activities for OU 9 is estimated to be an additional 240 working days (Milestone Chart  
attached). The basis of our estimate includes: 1) Nineteen of 20 IHSSs transferred will require soil  
borings; 2) five soil borings per IHSS will be required; and 3) two soil borings per week will be  
completed within the Protected Area (PA) utilizing one drill rig. This is a preliminary estimate made  
without the benefit of detailed planning and coordination regarding PA security requirements,  
physical space limitations, and analytical sample processing capacity.

If you have questions or require information, please contact D. L. Schubbe of Remediation Programs  
at extension 8709.

*[Signature]*  
J. M. Kersh, Associate General Manager  
Environmental and Waste Management

DLS:dmf

Orig. and 1 cc - T. A. Vaeth

Attachment:  
As Stated

ADMIN RECORD

A-OU09-000092

DIST.	ltr	inc
BENJAMIN, A.		
BERMAN, H.S.		
BRANCH, D.B.		
CARNIVAL, G.J.		
COPP, R.D.		
DAVIS, J.G.		
FERRERA, D.W.		
GOODWIN, R.		
HANNI, B.J.		
HARMAN, L.K.		
HEALY, T.J.		
HILL, J.G.		
IDEKER, F.H.		
KERSH, J.M.	X	
KIRBY, W.A.		
KUESTER, A.W.		
KRIEG, D.		
LEE, E.M.	X	
MAJESTIC, J.R.		
MARX, G.E.		
MCDONALD, M.M.		
MORGAN, R.V.	X	
POTTER, G.L.	X	
PIZZUTO, V.M.		
SANDLIN, N.B.		
SHEPLER, R.I.		
SULLIVAN, M.T.		
SWANSON, E.R.		
TALLMAN, K.G.		
WIEBE, J.S.		
WILKINSON, R.B.	X	
WILSON, J.M.		
ZANE, J.O.		
Kennedy, C.E.	X	
Jemison, F.A.	X	
Johnston, D.A.	X	
Smith, T.A.	X	
Schubbe, D.L.	X	
Dee, R.T.	X	
Bush, W.S.	X	
Arndt, M.R.	X	
Admin Rec.	X	
E&W Trck'g	X	
CORRES CONTROL	X	X

### CLASSIFICATION:

UCNI		
UNCLASSIFIED	X	X
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER  
SIGNATURE

Not applicable  
per classifica-  
tion office

IN REPLY TO RFP CC NO:  
2347RF92

### ACTION ITEM STATUS

☐ OPEN ☐ CLOSED  
☐ PARTIAL

LTR APPROVALS: RTU/AF

ORIG & TYPIST INITIALS

DLS/dmf

ID	Name	Duration	Scheduled Start	Scheduled Finish	1992				1993				1994				1995				1996				1997				1998				1999				2000			
					Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4				
1																																								
2																																								
3																																								
4																																								
5																																								
6																																								
7																																								
8																																								
9	1 OBTAIN SUBCONTRACT	104.38d	6/5/92 8:00am	9/21/92 5:00pm																																				
20	2 PREPARATION FOR FIELD ACTIVITY	111.38d	9/23/92 8:00am	1/11/93 5:00pm																																				
44	3 STAGE 1 FIELD WORK	448.38d	1/12/93 8:00am	4/5/94 5:00pm																																				
71	4 STAGE 2 FIELD WORK	1264.38d	4/5/94 8:00am	9/1/97 5:00pm																																				
96	5 STAGE 3 FIELD WORK	580.38d	4/5/97 8:00am	11/5/98 5:00pm																																				
104	6 CONDUCT TREATABILITY STUDIES	619.38d	4/5/97 8:00am	12/18/98 5:00pm																																				
117	7 DRAFT PHASE 1 RFR/R1 REPORT	332.38d	5/19/98 8:00am	4/16/99 5:00pm																																				
124	8 FINAL PHASE 1 RFR/R1 REPORT	178.38d	4/19/99 8:00am	10/16/99 5:00pm																																				
130	9 OBTAIN FINAL REPORT APPROVAL	138.38d	10/15/99 8:00am	3/1/00 5:00pm																																				
137																																								
138																																								
139																																								
140																																								
141																																								
142																																								
143	10 DRAFT REPORT MILESTONE SLIP	1310d	4/11/94 8:00am	4/16/99 5:00pm																																				
144																																								
145	11 FINAL REPORT MILESTONE SLIP	1333d	9/6/94 8:00am	10/16/99 5:00pm																																				