## EG&G ROCKY FLATS

## INTEROFFICE CORRESPONDENCE

DATE:

October 23, 1991

TO:

P. S. Bunge, Remediation Programs, Bldg. T130B, X7121

FROM:

C. B. Gee, Remediation Programs, Bldg. T130B, X5910

SUBJECT:

OPERABLE UNIT NO. 12 (OU 12) IAG MILESTONES AFFECTED BY CURRENT FY92

BUDGET ESTIMATES - CBG-020-91

Due to budgetary constraints, the internal schedule for OU 12 (400 Areas and 800 Areas on RFP) has been delayed approximately one month. This one month delay will not allow EG&G to meet two internal milestones for OU 12: 1) the Statement of Work (SOW) was not let out for bid by October 8, 1991; and 2) project scoping meetings scheduled with EPA and CDH have not begun and will not be concluded by October 21, 1991.

At this time, no IAG Milestone date has been missed.

CBG:dmf

000028505

cc:

J. P. Koffer