

CORRES CONTROL
OUTGOING LTR NO

EG&G ROCKY FLATS

000037039

DOE ORDER# 47001
94 RF 08487

EG&G ROCKY FLATS, INC
ROCKY FLATS PLANT, P O BOX 464 GOLDEN, COLORADO 80402 0464 • (303) 966 7000

August 12, 1994

94-RF-08487

Regina R Sarter
Industrial Area Operable Unit Manager
Environmental Restoration
Major System Acquisition
DOE, RFFO

COMPLETION OF INTERAGENCY AGREEMENT MILESTONES FOR THE INDUSTRIAL AREA
OPERABLE UNITS [8, 9, 10, 12, 13, AND 14] (07881) - BDP-042-94

Action None Required

EG&G is aware that the Tolling Agreement between the Department of Energy (DOE), the Colorado Department of Public Health and Environment (CDPHE), and the Environmental Protection Agency (EPA) was signed on July 7, 1994 and that the agreement waives associated stipulated penalties under the Interagency Agreement (IAG) for missing Table VI milestones through January 31, 1995. The deferral of the IAG penalties under this agreement primarily affects the milestones for the Phase I Resource Conservation Recovery Act (RCRA) Facility Investigations/Remedial Investigation (RFI/RI) Reports for the Industrial Area Operable Units (IA OUs) 8, 9, 10, 12, 13 and 14.

As requested in your letter of July 22, 1994, EG&G is providing a list (attached) of activities which are scheduled for completion prior to January 1995. Included on the list are the remainder of activities scheduled for Fiscal Year (FY) 1995 in accordance with the draft versions of the FY95 Work Packages currently under development. Though the FY95 Work Packages have been developed under very aggressive assumptions and schedules none of the original Table VI milestones for the Phase I RFI/RI Reports will be completed by January 31, 1995. However, the dates for the non-intrusive field work Technical Memoranda for each of the IA OUs has been provided.

EG&G, DOE, and the regulatory agencies all realize that the scope of the environmental investigations of IA OUs has changed significantly since the signing of the IAG. Also, completion of the Phase I RFI/RI Reports are now dependant on programs that did not exist and were not anticipated during development of the IAG, e.g. Decommissioning and Decontamination. EG&G has documented these changes in the technical baselines schedules for the IA OUs in the Five Year Plan for FY96 through FY00 developed in April 1994. Additionally, EG&G has and will continue to refine alternatives for the environmental investigations for the IA OUs. The most recent proposal for completing work within the IA OU is described in the "Proposed Plan for Remediation of the

ADMIN RECORD

DIST	LT	ENC
AMARAL ME		
BURLINGAME AH		
BUSBY WS		
BRANCH DB		
CARNIVAL GJ		
DAVIS JG		
FERRERA DW		
FRAY RE		
GEIS JA		
GLOVER WS		
GOLAN PM		
HANNI BJ		
HARMAN LK		
HEALY TJ		
HEDAH T		
HILBIG JG		
HUTCHINS NM	X	A
JACKSON DT		
KELL RE		
KUESTER AW		
MARX GE		
MCDONALD MM		
MCKENNA FG		
MONTROSE JK	X	X
MORGAN RV		
POTTER GL		
PIZZUTO VM		
RISING TL		
SANDLIN NB		
SCHWARTZ JK		
SETLOCK GH		
STEWART DL		
STIGER SG	X	X
TOBIN PM		
VOORHEIS GM		
WILSON JM		
Anderson GA	X	A
McHugh MF	X	A
Miller WA	X	A
Smith SB	X	A
Hollowell LM	X	A
CORRES. CONTROL	X	X
ADMIN RECORD/080	X	X
TRAFFIC		
PATS/T130G		

CLASSIFICATION

UCNI	
UNCLASSIFIED	
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIER
SIGNATURE
DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
DATE
CLASSIFICATION OFFICE
IN REPLY TO RFP CC NO
N/A

ACTION ITEM STATUS
☐ PARTIAL/OPEN
☐ CLOSED
LTR APPROVALS

ORIG & TYPIST INITIALS
BSP mrm
HSP

R R Sarter
August 11, 1994
94-RF-08487
Page 2

Industrial Area at Rocky Flats Environmental Technology Site" which was delivered as draft to you on August 8, 1994. The final version of the proposed plan can be utilized to negotiate revised milestones for the IA OUs based on the technical baseline with both CDPHE and EPA.

If you have any questions or require additional information, please contact me at extension 8659 or pager 5472.



B D Peterman
Industrial Area Project Manager
Environmental Restoration Program Division

BDP mrm

Orig and 1 cc - R R Sarter

Attachment
As Stated

cc

J Burd - AEI, RFFO
F R Lockhart - DOE, RFFO
T McLeod - CR, RFFO

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	1995											
						OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
OU9 - ORIGINAL PROCESS WASTE LINES																	
124000101	TIES TO INTEGRATED SCHEDULE	474	157	13JUL93A	07JUN95												
124000208	SUBCONTRACT MOD - OUTSIDE TANKS FIELDWORK	70	6	01JUL94A	10OCT94												
124000402	TECH MEMO #1 VOL IIA	219	37	14JAN94A	22NOV94												
124000404	STG 1 SUBCONTRACT MODIFICATION - OUTS	75	75	23NOV94	17MAR95												
124000608	STG 1 OUTSIDE TANK Nal SURVEY	28	28	11OCT94	17NOV94												
124000608	STG 1 OUTSIDE INACTIVE TANK RESIDUE OR WIPE	161	161	13OCT94	08JUN95												
124000610	STG 1 OUTSIDE TANK SURFACE SOIL SAMPLING	144	144	14OCT94	16MAY95												
124000612	STG 1 OUTSIDE TANK BOREHOLES	157	157	19OCT94	08JUN95												
124000614	STG 1 OUTSIDE INACTIVE TANK BAT SAMPLING	151	151	29NOV94	10JUL95												
124000616	TECH MEMO #2 VOL I, PART A - STAGE 1	160	160	11JUL95	01MAR96												
124001202	STG 1 FIELDWORK PREP OUTSIDE PIPELINE	70	70	20MAR95	27JUN95												
124001204	STG 1 EXCAVATE PIPE TEST PITS	711	711	28JUN95	06MAY98												
124001206	STG 1 PIPE LOCATION & TRACING	600	600	07JUN95	29OCT97												
124001208	STG 1 PIPELINE PRESSURE TESTING	566	566	12JUL95	15OCT97												
124001210	STG 1 PIPELINE VIDEO INSPECTION	565	565	12JUL95	14OCT97												
124001212	STG 1 LOCATION & INSPECTION OF REMOVED PIPE	180	180	06JUL95	26MAR96												
124119802	PROJECT SUPPORT	1,742	1,493	01OCT93A	29SEP00												
124129804	CONTINGENCY	1,246	1,246	29SEP95	29SEP00												

OU 9 Milestones - FY95

Technical Memoranda No 1 vol IIA Approval - FINAL

Completed collection of soil samples

Complete Tank Boreholes

Complete Tank BAT Samples

11/22/94

5/16/95

6/8/95

7/10/95

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
OU10 - OTHER OUTSIDE CLOSURES																	
124500204	STG 1 SURFACE SAMPLES	219	19	13DEC93A	27OCT94												
124500208	STG 1 NON-INTRUSIVE TECH MEMO	69	37	17AUG94A	22NOV94												
124500210	STG 1 FIELDWORK MOBILIZATION	29	29	21NOV94	10JAN95												
124500212	STG 1 DRILLING	155	155	11JAN95	18AUG95												
124500402	STG 2 SURFACE SAMPLES	210	210	16JUN95	19APR96												
124619802	ADMIN SUPPORT	1,742	1,493	01OCT93A	29SEP00												
124629804	CONTINGENCY	1,246	1,246	29SEP95	29SEP00												

OU 10 Milestones - FY95

Technical Memoranda No 1 - Non-intrusive Preliminary Draft	10/7/94
Technical Memoranda No 1 - Non-intrusive Draft	12/2/94
Technical Memoranda No 1 - Non-intrusive Final	2/10/95

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
OU12 - 400 800 AREA																	
125550202	OU 12 IHSS MATERIAL REMOVAL	77	32	29JUL94A	15NOV94												
125550204	IA SURFACE WATER & SED FSP TECH MEMO	90	45	29JUL94A	06DEC94												
125550206	SURFACE SAMPLES UNDER SEDIMENT TECH MEMO	366	185	21MAR94A	05SEP95												
125550210	SURFACE SAMPLES	297	147	01MAR94A	08MAY95												
125550212	SOIL GAS	114	82	17AUG94A	03FEB95												
125550214	TECH MEMO - SUMMARY & INTRUSIVE FSP	113	113	23DEC94	09JUN95												
125550402	FIELDWORK PREPARATION	31	31	05APR95	18MAY95												
125550404	DRILLING & MONITORING WELLS	236	236	12JUN95	21MAY96												
125629802	ADMIN SUPPORT	1,742	1,493	01OCT83A	29SEP00												
125639804	CONTINGENCY	1,246	1,246	29SEP95	29SEP00												

OU 12 Milestones - FY95

- Technical Memoranda No 1 - Surface Water and Sediment Draft 11/9/94
- Technical Memoranda No 1 - Surface Water and Sediment Final 12/7/94
- Technical Memoranda No 2 - Non-intrusive Draft 3/2/95
- Technical Memoranda No 2 - Non-intrusive Final 6/12/95

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
OU13 - 100 AREA																	
126160202	SURFICIAL SOIL SAMPLING	236	86	01MAR94A	09FEB95												
126160204	IHSS MATERIAL REMOVAL	172	41	28MAR94A	30NOV94												
126160206	SEDIMENT & SURFACE WATER GRAB SAMPLES	155	105	29JUL94A	08MAR95												
126160208	SOIL GAS SURVEY	123	115	21SEP94A	22MAR95												
126160210	TECH MEMO RESULTS OF M1 FIELD STUDIE	80	80	23MAR95*	17JUL95												
126160402	DRILL BOREHOLE (1)	138	93	29JUL94A	20FEB95												
126160404	PROCUREMENT/TECH MEMO IND AREA DATA	242	133	28APR94A	18APR95												
126160406	EARLY BOREHOLE DRILLING PROGRAM	161	161	19APR95*	06DEC95												
126160408	EARLY MONITORING WELL PROGRAM	155	155	25MAY95*	11JAN96												
126160410	LATE BOREHOLE DRILLING PROGRAM	146	146	23JUN95*	26JAN96												
126160414	LATE MONITORING WELL PROGRAM	145	145	13JUL95*	13FEB96												
126239802	ADMIN SUPPORT	1,742	1,493	01OCT93A	29SEP00												
126249804	CONTINGENCY	1,246	1,246	29SEP95*	29SEP00												

OU 13 Milestones - FY95

Technical Memoranda No 1 - Non-intrusive Draft
 Technical Memoranda No 1 - Non-intrusive Final

5/18/95
 7/17/95

Activity ID	Activity Description	Orig Dul	Rem Dul	Early Start	Early Finish	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
OU 14 - RADIOACTIVE SITES																	
126550202	IHSS MATERIAL REMOVAL	108	63	29JUL94A	09JAN95												
126550206	RAD SURVEYS	185	35	31MAY94A	27FEB95												
126550208	SURFICIAL SOIL SAMPLING	253	204	23JUL94A	28JUL95												
126550210	SOIL GAS SURVEY	36	36	09MAR95	28APR95												
126550212	TECH MEMO RESULTS OF N1 FIELD STUDIES	127	127	31JUL95	05FEB96												
126550402	BOREHOLE DRILLING & MONITORING WELL	202	202	13JUL95	03MAY96												
126628902	ADMIN SUPPORT	1,742	1,493	01OCT83A	29SEP00												
126639804	CONTINGENCY	1,246	1,246	29SEP95	29SEP00												

OU 14 Milestones - FY95

Technical Memoranda No 1 - Non-intrusive Draft

12/29/95