



KAISER ♦ HILL
COMPANY

MEMORANDUM

Date: August 14, 2002

Minutes are unclassified and
NOT UCNI: *[Signature]*

To: Jan Robbins

From: Pam Arnold

Subject: WEEKLY STATUS MEETING DOE/LRA for August 14, 2002

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

R. Ahlstrand	R. Leitner
P. Arnold	M. McGrory
J. Almon	W. Moe
D. Coyne	D. Onyskiw
J. Floerke	K. Trice
D. Foss	R. VonFeldt
F. Gerdeman	D. Ward
J. Jarvis	

In addition to the attached status, the following was discussed:


1. There are no new outstanding Action Items. Item #1 is still pending.
2. Arnold provided DOP Modification #3 to the DOE. This modification adds Set 59 to the Set inventory, Table 3. Gerdeman requested that the modification be approved by CDPHE; Onyskiw provided the approval. No further action is required and Modification #3 to the 371/4 DOP is effective.
3. Ahlstrand asked when pallet removal would begin; Floerke replied next week. Discussion ensued regarding whether the pallets would be SCO or TRU, the disposal site for each, and the potential to package other TRU waste in with the pallets if TRU. While Leitner indicated that we'll know more about TRU vs. SCO for the pallets when we begin characterization sampling, Trice indicated that there would likely be both TRU and SCO waste pallets in the end.
4. With respect to sludge removal in B374 tanks, Gerdeman asked about EM50 funding. Coyne indicated that EM50 funding still might be sought for the centrifuge if that turns out to be the approach used. However, we are not far enough along in the planning yet. There could be a problem using the centrifuge in that it could concentrate the sludge such that TRU waste would result rather than low level, which is not desirable.
5. Onyskiw asked whether or not the IH sample results had been received in area AM; Coyne responded in the negative.

End.

ACTION ITEMS FROM THIS MEETING: (to be included in next week's agenda)
None

End

371/4 Project
WEEKLY STATUS MEETING DOE/LRA for August 14, 2002



NOT RECORDED

B371-A-000101

1/5

Arnold, Pam

From: Hoffman, Betty
Sent: Monday, August 19, 2002 8:49 AM
To: Arnold, Pam; Nesheim, Janet; Green, Ken
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and not UCNI

The August 14, 2002, DOP Minutes, in two parts, and the transmittal memorandum are
Unclassified/Not UCNI.

Betty Hoffman

-----Original Message-----

From: **Arnold, Pam**
Sent: Monday, August 19, 2002 8:45 AM
To: Nesheim, Janet; Green, Ken; Hoffman, Betty
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and not UCNI

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for August 14, 2002. Both documents have been reviewed by Jim Floerke, who has signed on the cover page of the transmittal memorandum, that they are unclassified and not UCNI.

Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

Pam

<< File: Weekly State Status - (8-14-02).doc >> << File: TRANSMITTAL MINUTES.doc
>> << File: Environmental Matrix.xls >>

Building 371/374 Closure Project Decommissioning Operations Plan

Field Modification 03

Add to Table 3 the following RCRA units:

Set	Description
59	This Set includes a portion of Room 3801 and involves the removal and packaging of the Inner Tent Chamber (ITC). Items internal to the ITC will also be removed and packaged for disposal.

B371 CLOSURE PROJECT
WEEKLY STATUS MEETING [Every Wednesday, 9:30 a.m. *B371 Conference Room*]
August 14, 2002
AGENDA

9:30 am INTRODUCTION – Pam Arnold, X6035, (212-4835)

D&D – Jim Floerke, X2850, (212-3292)

- Sets Status
- Tanks
- Gloveboxes
- MAA/PA Closure
- Uncleared Personnel Access to PA
- 15 to 20 D&D Crews

D&D WASTE - Jim Floerke, X2850, (212-3292)

- Gloveboxes to Envirocare
- 3000 legacy drums
- Waste Chemicals

CONSTRUCTION / MAINTENANCE – Dan Coyne, X2820 (212-6200)

- B374
- Set 14 Dismantlement
- Set 56 Dismantlement (B374)
- Set 58 Dismantlement (B374)
- Area AQ Demolition (B371)
- Area AM Dismantlement (attic reagent tanks)
- GB to size reduce 125 items
- Install TGA (PuSPS)
- Clean Out B374 Control Room
- Building ventilation system
- Steam to Electric heating

PuSPS – Pam Arnold, X6035, (212-4835)

AUTHORIZATION BASIS/BIO – John Almon, X3217 (212-3426))

ENVIRONMENTAL & ACTION ITEMS– Pam Arnold, X6035, (212-4835)

OUTSTANDING ACTION ITEMS:

- Simmons is to inform Onyskiw when the Readiness Assessment is scheduled for the Size Reduction tent so that she can attend.

D&D Summary (AAC/AAD)
Week Ending 8/9/02

D&D

Set 3 (1AD103AD00)

- Stripout package due from P&E August 21.
- Electrical isolation and stripout in process (covers Sets 3 and 4).

Set 4 (1AD104AD00)

- Stripout package due from Engineering August 30.
- GB overheat detector removal package in process (covers Sets 3, 4, and 5).

Set 5 (1AD105AD00)

- Completed electrical isolation/stripout. Stripout package in final signatures.

Set 6 (1AQ31DR02B)

- Continuing to develop Set 6 strategy.
- Scanning of rooms is complete.
- Execution activities moved out to December, 2002.

Set 7 Dismantlement (1AD107BD00)

- Electrical dismantlement (Room 3305) is complete.
- Ancillary equipment mechanical isolation (Room 3305) is 90% complete.
- GB 75 removal is 100% complete.
- GB 37 – GB's 37C, 37D, 37E, 37F, 37I, 37B2, and 37B3 have been removed. Final decon of center line completed, lead removed, removing leaded windows/gloves.
- GB 38 - Foamed and ready for removal.
- GB 36 - Removing internal components.
- Room 3303 - Electrical strip-out in process, Mechanical package due from P/E August 22.
- Crated gloveboxes will not be dispositioned at this time. Have relocated the boxes to Room 3408.
- Tent has been delivered to the building.

Set 8 Tank Cerium Decon (1AD108DH00)

- Strip-out package pending, based on coupon results. Coupon package in final signatures.

Set 9 (CSV) and Set 12 (Glovebox Removal)

- I/O 8 Mods. (1AC109HD00):
 - I/O 8 modification package in process. Transfer tunnel attached to the I/O 8 wall and support structure of the transfer tunnel secured. Sheetmetal blank installed on the transfer tunnel as requested by Security. Fabrication of bag-out port nearing completion.
 - I/O 8 drain line installation package - Installed the check valve and associated piping inside I/O 8 during breach of the wall.
 - Jib Crane/Hoist Installation package - Pre-requisites are completed. Jib Crane installed, LANCS containment tent and hoist installation in progress. Load test and initial inspection of the hoisting/rigging system currently being developed.
 - CSV Barrier Removal package - CSV Barrier Removal successful. Additional scope in Revision 1 also completed and includes:
 - Modifications to the transfer cart for installation of shims and troubleshoot/repair of associated switches.
 - Transfer of the combustibles located in the CSV Repair Bay (Room 1218) to maintenance pallet for final disposition.

- Performed receipt inspection of 2 Waste Crate Lift Tables with scales. Lift Tables scheduled for calibration on August 14.
- Glovebox 70-A (material introduction box) - Planning completed, Nuclear Safety screen completed, final cover sheet signatures from Security pending.

Set 14 Dismantlement (1AD114BD00)

- Electrical isolation is 95% complete.
- Draining of waterwalls, port covers and windows is complete.
- Mechanical isolation package is 60% complete.
- GB 12 - internal component removal completed, decon to Envirocare levels completed, final line removal and removal of top section of gloveboxes in process.
- GB 10 - internal component removal in process (95% complete).
- GB 9 - internal component removal in process (95% complete).
- GB 7 - internal component removal in process (20% complete).
- Alarm deactivation is complete.

Set 15 Dismantlement (1AD115BD00)

- Electrical isolation is complete.
- Mechanical isolation and stripout is nearly complete, trades to remove walls/tanks.

Set 25 Dismantlement (1AD125BD00)

- Glovebox deactivation work package complete, contingent work (1AC125EG00)
- Electrical package due from P/E August 16.
- Stripout package due from P/E August 16.

Tanks

- Set 13 - Raschig ring removal of all 12 tanks is complete in Rooms 2307, 2317, and 2319 (1AC113ET00). Cerium decontamination complete in Rooms 2307 and 2317. Room 2319 decon. on hold pending review of process. (1AD113DH00)
- Set 12 - Electrical isolations complete. Mechanical isolations in process. Raschig ring removal in process in Room 1105. (1AC112ET00)

Gloveboxes

- Planning GB deactivation as contingent work for the Waste Team.
- Set 12 - Completed clean-out in all gloveboxes except those required for CWTS processing. (1AC112EG00)

MAA/PA Closure (1AC11PNN20)

- Working with Material Stewardship personnel to re-start planning efforts.

Uncleared Personnel Access to PA

- Security plan and ops orders in development to allow uncleared personnel unescorted access to PA.
- New badging procedure for the uncleared personnel being developed.
- Finalizing approach and preparing informational briefing.

Establish 15 to 20 D&D crews who will work simultaneously on Sets – in the next 3 months.

- Evaluating sequencing options of Sets.
- Aligning crews loads and assignment areas; waste crews working Set clean-out as available.

D&D Waste

Obtain approval to send gloveboxes to Envirocare with all lead remaining

- GB 38 foaming complete.
- Glovebox 12 being prepared for foaming.
- Envirocare proposed pricing to fill glovebox void space was determined to be cost prohibitive. Envirocare to re-evaluate and offer new pricing this week.

Repackage/disposition the remaining 3000 legacy drums

- Starting inventory (May 3, 2002) = 3,163 (revised to include 220 in B374)
- August 13, 2002 inventory = 2,496

<u>Drum Category</u>	<u># 55 Gallon Drums</u>
No glovebox processing	1,125
Drum repack (e.g. c-cell)	263
Glovebox processing	132
Empty	129
Unknown - Standards (Waiting disposition)	56
Unknown - Pallet Project	127
Unknown - Pb.-lined	6
New Generation/New empty	459
Building 371 Total	2,297
Building 374 Total	199
Grand Total	2,496

Legacy Drums shipped	16
New Gen. Drums shipped	11

CONSTRUCTION / MAINTENANCE

B374

- 231 sludge removal - Pumping sludge is ongoing. Set up to pump 32 drums per day. Approximate tank volume is 13,500 gallons.
- Tank Sludge Removal - Sludge removal shall be undertaken by in house assets using technologies from B771 and possibly centrifuge technology. Final characterization studies are pending.

Set 14 Dismantlement (1AD114BD00)

- Glovebox removed, tank in process.

Set 56 Dismantlement (1AD456BD00)

- Mechanical SWP is complete.
- Electrical isolation and strip out has been initiated.
- Doing intrusive walk-down verification.

Set 58 Dismantlement (1AD458BD00)

- Electrical package ready to work. Pending resource availability.
- Strip out package due from P/E August 27.

Area AQ Demolition - B381 and UST (1AD1AQGX20)

- B381
 - Building demolished with the exception of the east foundation.
- UST

- Demolition commenced August 12. Expect completion August 19.

Area AM Dismantlement [Rooms 4101, 4102, 4103 and 4104] (1AD1AMBX00)

- Cleaning chemical residue in 4101. Electrical removal in 2305.
- Removed 4 tanks in room 4103 completing stripout of this room.
- Electrical isolations are complete for all of AM.

Modify Press in Glovebox 39/40, room 3206 by June 15 to size reduce 125 items

- Modification completed.

Install TGA that measures moisture in PuSPS

- Installation of TGA equipment continues. Material is outstanding to complete the job.

Clean out B374 Control Room

- Complete.

Upgrade building ventilation system

- Began Engineering to upgrade building ventilation. A performance ventilation test in the facility is scheduled for early July to determine needed modifications. All in-line supply filters scheduled to be removed when package is approved.

Convert building from steam heating to electrical heating within the next year

- Began Engineering to convert building from steam to electricity.

PuSPS

There are a total of 935 good cans that are in final review; this is an increase of 154 cans during the past four weeks. Of those:

- 866 have data packages and are ready to ship; this is an increase of 111 cans during the past month.

Basis for Interim Operations (BIO)

Week Ending 08-16-02

PuSPS

- Install TGA/IR in Room 3701. **Implementation of Page Change in progress.**
 - Page change to process remaining IDC's through PuSPS
- Submit page Change to process two cans greater than 50 days
 - JCO approved 7-22-02, **Implementation actions complete**
 - Page Change will be developed to handle cans in the future.

Operations

- Streamlined Page Change for combustible loading (phase 2). **Implementation in progress.**
- Streamlined Page Change to remove requirement for attendant on dock for >200 gram drums.

D&D Support

- JCO for transferring large/long items through airlocks
- Out-of-commission - USQD's for placing dismantlement sets out-of-commission:

Set	Date Completed	Date to DOE	Response Due	Response/ Approval
Pending				
58	8/9/02	8/14/02	8/21/02	
25				
6, 16, & 17				
12				
Complete				
21, Ph. II	7/2/02	7/3/02	7/10/02	7/26/02
3, 4, 5	6-4-02	6/10/02	6/17/02	6/14/02
Bldg. 374 Process Steam	5-16-02	5-20-02	5-27-02	5-23-02
24	9-27-01	10-1-01	10-8-01	10-1-01
7	10-24-01	10-30-01	11-6-01	11-6-01
14	11-13-01	11-28-01	12-5-01	12-05-01
13	12-13-01	12-18-01	12-25-01	1-30-02
21, Ph. I	12-11-01	1-15-02	1-22-02	1-29-02
12, Ph. I	1-2-02	1-15-02	1-22-02	1-29-02
15	1-9-02	1-24-02	1-31-02	N/A
15 (USQD Rev 1)	2-19-02	2-26-02	3-05-02	3-19-02
AM, Ph. I	2-27-02	3-11-20	3-18-02	3-18-02
Process Vent, Sets 12/13	3-13-02	4-11-02	5-02-02*	5-01-02
Caustic transfer line	4-01-02	4-15-02	4-30-02*	5-01-02
56	4-3-02	4-15-02	5-2-02	Revision requested
56 (USQD Rev 1)	5-7-02	5-9-02	5-16-02	5-15-02
PWTS	Cancelled			

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3517	3	Tanks: D132A/B/C	MRT	Raschig Rings removed from Tanks D132A/B/C. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3517	3	Tanks: D64, D65		
3517	3	Nitric Acid Recirc pump 31-11, P28A	IE: 0049	
3517	3	Nitric Acid Recirc pump 31-11, P28B	IE: 0050	
3517	3	Nitric Acid Recirc pump 31-11, P29A	IE: 0051	
3517	3	Nitric Acid Recirc pump 31-11, P29B	IE: 0052	
3517	3	Nitric Acid pump 31-15, P63	IE: 0054	
3517	3	Pumps P-28A/B, P-29A/B	IE: 0107	
3517	3	Pumps P-33A/B, P-34A/B	IE: 0109	
3571	4	Tanks: D133, D150, D151, D152A/B	MRT	Raschig Rings removed from Tanks D152A and D152B. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3571	4	Ancillary Equipment: Evaporator-reboiler E-55, Evaporator Bottoms Cooler E-56, Condenser E-57, and Nitric Acid Feed Heat Exchanger E-62	MRT	
3571	4	Evaporator Bottoms Pump 31-18 P49A	IE: 0079	
3571	4	Evaporator Bottoms Pump 31-18 P49B	IE: 0080	
3571	4	Pumps 33 A/B, 34A/B	IE: 0109	
3573	5	Tanks: D134A/B/C, D135A/B, D289A/B, D289C.	MRT	
3543	6	Container Storage - Room	90.4	
3545	6	Spent Resin transfer Pump 31-11, P-18	IE: 0067	
3549	6	Tanks: T6A/B/C/D, T-7A/B/C/D, T-9A/B, D-68A/B, D-173A/B,	MRT	
3553	6	Tanks: T-4A/B/C, T-5A/B/C, T-28A/B/C, D-66A/B, D-72A/B,	MRT	
3553	6	Evaporator 31-14, P60A, P-66B	IE: 0068	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3553	6		Evaporator Pump 31-14, P-60B P-66B	IE: 0069	
3559	6		Tanks: D-50A/B, D-51A/B, D-55A/B, D59, D-69A/B/C	MRT	
3559	6		Additives Measuring Tank 31-11, D-63A	IE: 0072	
3559	6		Additives measuring Tank 31-11, D63B	IE: 0073	
3563	6		Tanks: D-49A/B/C/D, D-52A/B	MRT	
3563	6		Additives Measuring Tank 31-11, D-57A	IE: 0075	
3563	6		Additives measuring Tank 31-11, D57B	IE: 0076	
3563	6		Additives measuring Tank 31-11, D57C	IE: 0077	
3563	6		Additives measuring Tank 31-11, D57D	IE: 0078	
3567A	6		Container Storage - Room	90.8	
3303	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7			371.1A	The container storage refers to 3 crated gloveboxes only. The first crated glovebox, X16534, has been removed and temporarily stored in room 3408 awaiting a cargo.
3305	7		Container Storage - Room	IE: 0122	
3305	7		Pumps: P171, P172, P173, P174, P175, P176, P177, P178, P179, P180		
3305	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7			MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
3305	7		Mixed Residue Piping in room 3305		
3305	7		Container Storage - Glovebox 37C	90.104	GB37C has been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3315	7		Container Storage - Room	371.1A	
1208	9		Vault Container Storage	371.1C	RCRA Stable 7/9/02
1101	12		Vault Container Storage	371.1C	
1103	12		CWTS: GB 2402, 2403	371.3A	
1103	12		CWTS: Tanks 2401A/B/C/D, 2402A/B, and 2403	371.3A	
1103	12		Container Storage - Room	371.1A	
1105	12		CWTS: GB 401	371.3A	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
1105	12	Tanks: Utility Scrubbers D131A/B		
1107	12	Tanks: D-44A-1, D-44A-2, D-44A-4, D-44A-5, D-44A-6, D-44B-1, D-44B-2, D-44B-4, D-44B-5, D-44B-6	MRT	
1109	12	Tanks: D-43A-1, D-43A-2, D-43A-3, D-43A-4, D-43A-5, D-43B-1, D-43B-2, D-43B-3, D-43B-4, D-43B-5	MRT	
1111	12	Container Storage - Room	90.14	Not currently in Permit - to be closed
1113	12	Master process control and alarm panel	N/A	
1115	12	CWTS: GB 18, 23, 2404	371.3A	
1115	12	Container Storage - Room	90.19	Not currently in Permit - to be closed
1115	12	Tanks: D-160A/B/D-400A/B/D, D-179	MRT	
1115	12	Pumps P-140, P-141A, P-141B	IE: 0013	
1117	12	Tanks D-2A/B, D-157A/B, D-238A/B, D240A/B, D170, D171	MRT	
1117	12	Wash Liquid Pump 31-17, P-182	IE: 0008	
1117	12	HAS Waste Pump 34-04, P4B, Tank D4B from E9, T10 to 2, D811	IE: 0009	
1117	12	HAS Waste Pump 34-04, P3A, Tank D3A, from E1, E80 to D811	IE: 0010	
1117	12	HAS Waste Pump 34-04, P3B, Tank D3B, from E1, E80 to D811	IE: 0011	
1117	12	HAS Waste Pump 34-04, P4A, Tank D4A, from E9-E10 to D2, D811	IE: 0012	
1117	12	Pumps P-181 and P-182	IE: 0014	
1125	12	Pumps P-5A/B, P-6A/B, P-7A/B, P-15A/B, P-27A/B, P-107A/B, JP-108A/B	IE: 0015	
1127	12	Tanks: D-293A/B	MRT	Need to remove RRs and evaluate for Idle Equipment
2307	13	Pumps P-21A, P-914	IE: 0117	
2317	13		MRT	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be disposed as non-regulated, non-hazardous.
2317	13	Tank D-292A/B		
2317	13	Tank D933		Evaluate for Idle Equipment

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
2317	13	Pumps P-85A/B/C; P-27A, B, C	IE: 0119	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13	Tanks D922A/B	None	Evaluating for Idle Equipment and inspection frequency.
2317	13	Tanks D67, D277A/B, D912, D914, D916, D922 A/B		
2325	14	Container Storage - Room	371.1A	Old cementation process - RCRA unit
2325	14	GB 7 & 9	53	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
2325	14	Mixed Residue Piping in room 2325	MRT	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2223	15	Tanks D934A/B	MRT	
2223	15	Mixed Residue Piping in room 2223	MRT	
3511	16	Container Storage - Room	90.71	
3521	16	Tank D-70	IE: 0055	Tank not listed in Table 3, DOP Set Descriptions
3523	16	Tanks T-23A/B/C/D	IE: 0104	
	16	Tanks: T-11 A/B/C/D, T-12 A/B/C/D, T13 A/B/C/D		Evaluating for Idle Equipment and inspection frequency.
3801	18	Tanks: D816, D817, D818, D819, D820, D821, D822, D823, D826A/B	374.3	Tank D816 has been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
3805	18	Tanks: D942	374.3	
2804	19	Tanks: D801A/B/C, D802A/B/C, D804A/B/C/D, D811 A/B, D824A/B, D843, D852, D875, D847, D851	374.3	Tank D843 has been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
3801	21	Tank: D826C	374.3	
3809	21	Tanks: D883A/B	374.3	Tanks D883A/B have been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
3810	21	Tank: D878	374.3	
4802	21	Spray Dryer Baghouse FL803	374.3	
4812	21	Spray Chamber W803	374.3	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3408	24	GB Storage - GB's 72B/C	371.1B	GB's 72B and 72C have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3408	24	Mixed Residue Tank - Ancillary Equipment only	MRT	
3801	56	Tanks: D806, D807A/B, D808, D812, D813, D814, D815, Polishing Filter FL831	374.3	Tanks D806, D807A/B, D808, D813, D814, and D815, have been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
3801	56	GB Storage - GB's 107 and 113	374.3	
3810	57	Tank: D827	374.3	Tanks D832, D834, and D876 have been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
4814	57	Tanks: D830, D832, D834, D876, D879	374.3	Tanks T802, T803, T804, and T805 have been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
Outside	57	T802, T803, T804, T805	374.3	Tanks: 825A/B, D848 have been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
4805	58	Tanks: D825A/B, D848	374.3	Tanks: D844A/B have been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
4807	58	Tanks: D844A/B	374.3	
3803/4805	58	Sludge Dryer W801, dry Sludge Hopper: H3	374.3	
3803/4805	58	FL802A/B, H3, CV813A/B,	374.3	
58		GB Treatment: GB's 115A/B, 116A/B, 117A/B, 118A/B	374.3	
3301	AJ	Container Storage - Room	371.1A	RCRA Stable 6/20/02
3315	AJ	GB Storage - GB#32	371.1B	
4101	AM	Tanks: D2860, D206, D208, D211, D212, D213, D214, D216, D217, D251, D841, D837A/B, D383A/B, D849A/B, D839A/B, D840A/B, D850		Evaluating for Idle Equipment and inspection frequency.
4103	AM	Tanks: D200, D241, D242, D243		Evaluating for Idle Equipment and inspection frequency.
4103	AM	Electric Motor/Pump		Evaluating for Idle Equipment and inspection frequency.
4104	AM	Tank D250	IE: 371-01	Contains approximately 200 gallons of HNO ₃ 7.5 N + 1% H ₂ SO ₄ . Greater than 2% of volume, remaining liquid is RCRA waste.

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
4104		AM	Tank D254A	IE: 371-02	Contents neutralized and drained
4104		AM	Tank D205	IE: 371-03	Contents neutralized and drained