



KAISER • HILL
COMPANY


MEMORANDUM

Date: September 18, 2002

To: Jan Robbins

From: Pam Arnold

Subject: WEEKLY STATUS MEETING DOE/LRA for September 18, 2002

Minutes are unclassified and
NOT UCNI: 

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

J. Almon	R. Leitner
P. Arnold	M. McGrory
P. Bakke	S. McNitt
D. Coyne	D. Onyskiw
D. Delvecchio	M. Simmons
D. Foss	J. S. Thompson
F. Gerdeman	R. VonFeldt
H. Gilpin	D. Ward

In addition to the attached status, the following was discussed:

1. Item #1 is still pending. Three additional items have been added; see below.
2. Regarding the B371/4 ventilation upgrades, Gerdeman indicated that there was an interest from DOE and a presentation would be welcomed. Almon responded that he had already spoken with those interested and a presentation is currently being arranged.

ACTION ITEMS FROM THIS MEETING: (to be included in next week's agenda)

- Coyne is to send via E-mail the IWCP for 231A sludge removal to Hindman and Onyskiw
- Coyne is to send the impact list (i.e., a list of activities affected by the inability to bring uncleared workers into the PA), to Scott Thompson
- Arnold is to provide a matrix of RCRA units and their Closure/RCRA Stable status to Gerdeman (to be kept up-to-date and provided periodically).

End



371/4 Project
WEEKLY STATUS MEETING DOE/LRA for September 18, 2002

B371-A-000103

1/13

Arnold, Pam

From: Hoffman, Betty
Sent: Thursday, September 19, 2002 1:32 PM
To: Arnold, Pam
Cc: Nesheim, Janet; Green, Ken
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and not UCNI

The DOP Minutes along with the transmittal memorandum for September 18, 2002, are
Unclassified/Not UCNI.

Betty Hoffman

-----Original Message-----

From: Arnold, Pam
Sent: Thursday, September 19, 2002 11:10 AM
To: Nesheim, Janet; Green, Ken; Hoffman, Betty
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and not UCNI

Attached is the weekly DOP minutes along with the transmittal memorandum for
September 18, 2002. Both documents have been reviewed by Jim Floerke, who has
signed on the cover page of the transmittal memorandum, that they are unclassified and
not UCNI.

Your return E-mail indicating approval will accompany the minutes to the Administrative
Record for access by the public.

Pam

<< File: TRANSMITTAL MINUTES.doc >> << File: Weekly State Status - (9-18-02).doc
>> << File: Environmental Matrix.xls >>

B371 CLOSURE PROJECT
WEEKLY STATUS MEETING [Every Wednesday, 9:30 a.m. *B371 Conference Room*]
September 18, 2002
AGENDA

9:30 am INTRODUCTION – Pam Arnold, X6035, (212-4835)

D&D – Jim Floerke, X2850, (212-3292)

- Sets Status
- Tanks
- MAA/PA Closure
- Uncleared Personnel Access to PA
- 15 to 20 D&D Crews

D&D WASTE – Randy Leitner, X3537, (212-2174)

- Gloveboxes to Envirocare
- 3000 legacy drums

CONSTRUCTION / MAINTENANCE – Dan Coyne, X2820 (212-6200)

- B374
- Set 15 tank Removal
- Set 56 Dismantlement (B374)
- Set 58 Dismantlement (B374)
- Area AQ Demolition (B371)
- Area AM Dismantlement (attic reagent tanks)
- Install TGA Equipment
- Upgrade Bldg. Ventilation
- Room 3701 Security Upgrades
- Room 3602 Parts Crushing

PuSPS – Pam Arnold, X6035, (212-4835)

AUTHORIZATION BASIS/BIO – John Almon, X3217 (212-3426))

ENVIRONMENTAL & ACTION ITEMS– Pam Arnold, X6035, (212-4835)

OUTSTANDING ACTION ITEMS:

- Arnold monitor the date for the Size Reduction Readiness Assessment currently scheduled for October 14.

D&D Summary (AAC/AAD)
Week Ending 9/13/02

D&D

Set 3 (1AD103BD00)

- Mechanical stripout package at final signatures (ISRC).
- Electrical isolation and stripout is complete.

Set 4 (1AD104BD00)

- Mechanical stripout package due from Engineering September 27.
- Electrical isolation and stripout is complete.

Set 5 (1AD105BD00)

- Mechanical stripout in process.
- Electrical isolation and stripout is complete.

Set 6 (1AQ31DR02B)

- Scanning of rooms is complete.
- Engineering activities initiated September 16.
- Execution activities moved out to December 2002.

Set 7 Dismantlement (1AD107BD00)

- Electrical dismantlement (Room 3305) is complete.
- Ancillary equipment mechanical isolation (Room 3305) is 90% complete.
- GB 75 removal is 100% complete.
- GB 37 removal is 100% complete.
- GB 38 - Foamed, 2 sections removed.
- GB 36 - Removing internal components and decontaminating glovebox.
- Room 3303 - Electrical strip-out in process, Mechanical package due from P/E October 3.
- Crated gloveboxes will not be dispositioned at this time. Have relocated the boxes to Room 3408.
- Tent has been delivered to the building.

Set 8 Tank Cerium Decon (1AD108DH00)

- Strip-out package pending, based on coupon results. Coupon package at pre-requisites.

Set 9 (CSV) and Set 12 (Glovebox Removal)

- Maintenance pallet removal in process. Completed removal of 34 pallets.
- Developing design for removal of Container pallets.

Set 12 Glovebox Deactivation

- GB deactivation in process utilizing the Waste Team.
- Completed clean out in all gloveboxes except those required for CWTS processing. 4 remaining CWTS gloveboxes expected to finish in September. (1AC112EG00)
- Initiate dismantlement engineering October 21. (1AD112AD00)

Set 13 Dismantlement (1AD113BD00)

- Dismantlement engineering to be initiated October 1.

Set 14 Dismantlement (1AD114BD00)

- Electrical isolation is 95% complete.
- Draining of waterwalls, port covers and windows is complete.
- Mechanical isolation package is 60% complete.
- GB 12 - internal component removal completed, decon to Envirocare levels completed. Removed sections 1 and 2.
- GB 10 - internal component removal in process (95% complete).
- GB 9 - internal component removal completed. Performing cerium decon.
- GB 7 - internal component removal in process (20% complete).
- Alarm deactivation is complete.

Set 23 Dismantlement (1AD123BD00)

- Engineering to be initiated November 19.

Set 25 Dismantlement (1AD125BD00)

- Glovebox deactivation in process as contingent work (1AC125EG00)
- Electrical stripout in process.
- Stripout package due from P&E October 7.

Set 58 Dismantlement (1AD458BD00)

- Electrical isolation and stripout in process in the field.
- Mechanical isolation and stripout package at final signatures.
- GB 118/120 stripout due from Engineering October 4.

Tanks

- Set 13 - Raschig ring removal of all 12 tanks is complete in Rooms 2307, 2317, and 2319 (1AC113ET00). Cerium decontamination complete in Rooms 2307 and 2317. Room 2319 cerium decon. of tanks will not be pursued due to quantity of solution generated and smaller size of the tanks. (1AD113DH00)
- Set 12 - Electrical isolations complete. Mechanical isolations in process. Raschig ring removal completed for Room 1105 (Tanks 131A, 229A, and 229B). Removing rings in Room 1115. (1AC112ET00)

MAA/PA Closure (1AC11PNN20)

- Working with Material Stewardship on next revision to plan.

Uncleared Personnel Access to PA

- No progress due to other security concerns.

Establish 15 to 20 D&D crews who will work simultaneously on Sets – in the next 3 months

- Evaluating sequencing options of Sets.
- Aligning crews loads and assignment areas; waste crews working Set clean-out as available.

D&D Waste

Send gloveboxes to Envirocare with all lead remaining

- Glovebox 12 is being sectioned in preparation for foaming.
- Glovebox 38 is being sectioned for shipment to Envirocare.

Repackage/disposition the remaining 3000 legacy drums

- Starting inventory (May 3, 2002) = 3,163 (revised to include 220 in B374)
- September 17, 2002 inventory = 2,207

<u>Drum Category</u>	<u># 55 Gallon Drums</u>
No glovebox processing	809
Drum repack (e.g. c-cell)	241
Glovebox processing	118
Empty	140
Unknown - Standards (Waiting disposition)	55
Unknown - Pallet Project	127
New Generation/New empty	562
Building 371 Total	2,052
Building 374 Total	155
Grand Total	2,207

Material Stewardship containers received to date 38

CONSTRUCTION / MAINTENANCE

B374

- 231 sludge removal – Sludge pumping is complete in 231B. Demobilizing from 231B. Reviewing package for 231A sludge removal. Valve vault modifications are underway to support pumping to 231B.
- Tank Sludge Removal - Sludge removal shall be undertaken by in house assets using technologies from B771 and possibly centrifuge technology. Final characterization studies are pending.

Set 15 Dismantlement (1AD115BD00)

- Wall removed. Load testing lifting apparatus. Expect to lift tanks September 18.

Set 56 Dismantlement (1AD456BD00)

- Mechanical SWP is complete.
- Electrical isolation and strip out has been initiated.
- Performing air-gapping of electrical and removing electrical.

Set 58 Dismantlement (1AD458BD00)

- Electrical package working. Work re-assigned to steelworkers due to contamination.
- Strip out package in review.

Area AQ Demolition - B381 and UST (1AD1AQGX20)

- UST
 - Demolition commenced August 12. Tank inspection revealed open void with no foam. Foaming procedure being incorporated into the existing work package. Foam received September 17.

Area AM Dismantlement [Rooms 4101, 4102, 4103 and 4104] (1AD1AMBX00)

- Piping removal 4101. Electrical removal in 4101 and 4103.

Install TGA that measures moisture in PuSPS

- Punch list being developed for beneficial occupancy. Testing of the glovebox will start next week.

Upgrade building ventilation system

- Began Engineering to upgrade building ventilation. Removal of in-line supply filters expected to start late this week. Package to split ventilation systems is approved and is awaiting resources.

Room 3701 Security Upgrades

- Strategy discussions have been initiated.

Room 3602 Parts Crushing

- Walkdown to verify operability of storage tray complete. Approximately 60' of conduit needs to be installed and detectors need to have address added to Simplex system.
- Remaining items for readiness include; fabricate B-Box, install metal mesh shrouds, and fabricate parts holder for press.
- Modifying shear to guillotine shear. Tested press satisfactorily.
- Readiness scheduled for late September or October.

PuSPS

There are a total of **1019** good cans that are in final review; this is an increase of 7 cans from last week. Of those:

- 977 have data packages and are ready to ship; this is an increase of 20 cans from last week.
- There are 1076 POC's to be sent to WIPP; waiting on ROD to be signed.

Basis for Interim Operations (BIO)

Week Ending 09-20-02

PuSPS

- Install TGA/IR in Room 3701. **Implementation actions in progress.**
- Page change to process remaining IDCs (pre-treatment) through PuSPS. **Incorporating JET comments prior to submittal to RFFO.**
- Page change to authorize IDCs for PuSPS after Furnace event. **In RFFO approval cycle**

- Submit Streamlined Page Change to process cans greater than 50 days old
Approved 9/9/02 Implementation actions in Progress.

Operations

- Streamlined Page Change for combustible loading (phase 2). **Implementation actions in progress. Target date is 10/15/02**

D&D Support

- JCO for transferring large/long items through airlocks **(On Hold)**
- Page Change to allow storage of drums and SWBs in B374 **(In draft)**

DBIO Development And Implementation.

- Submitted to DOE, RFFO for Review and Approval 7/1/02
RFFO requested 4 additional weeks for review on 8/23/02
K-H requested approval by 10/1/02
- Out-of-commission - USQDs for placing dismantlement sets out-of-commission:

Set	Date Completed	Date to DOE	Response Due	Response/ Approval
Pending				
58	8/9/02	8/16/02	8/23/02	DOE Reviewing
25	9/9/02	9/10/02	9/17/02	DOE Reviewing
6 & 16				
17				
12				
Complete				
21, Ph. II	7/2/02	7/3/02	7/10/02	7/26/02
3, 4, 5	6-4-02	6/10/02	6/17/02	6/14/02
Bldg. 374 Process Steam	5-16-02	5-20-02	5-27-02	5-23-02
24	9-27-01	10-1-01	10-8-01	10-1-01
7	10-24-01	10-30-01	11-6-01	11-6-01
14	11-13-01	11-28-01	12-5-01	12-05-01
13	12-13-01	12-18-01	12-25-01	1-30-02
21, Ph. I	12-11-01	1-15-02	1-22-02	1-29-02
12, Ph. I	1-2-02	1-15-02	1-22-02	1-29-02
15	1-9-02	1-24-02	1-31-02	N/A
15 (USQD Rev 1)	2-19-02	2-26-02	3-05-02	3-19-02
AM, Ph. I	2-27-02	3-11-20	3-18-02	3-18-02
Process Vent, Sets 12/13	3-13-02	4-11-02	5-02-02*	5-01-02
Caustic transfer line	4-01-02	4-15-02	4-30-02*	5-01-02
56	4-3-02	4-15-02	5-2-02	Revision requested
56 (USQD Rev 1)	5-7-02	5-9-02	5-16-02	5-15-02
PWTS	Cancelled			

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3517	3		Tanks: D132A/B/C	MRT	Raschig Rings removed from Tanks D132A/B/C. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3517	3		Tanks: D64, D65		
3517	3		Nitric Acid Recirc pump 31-11, P28A	IE: 0049	
3517	3		Nitric Acid Recirc pump 31-11, P28B	IE: 0050	
3517	3		Nitric Acid Recirc pump 31-11, P29A	IE: 0051	
3517	3		Nitric Acid Recirc pump 31-11, P29B	IE: 0052	
3517	3		Nitric Acid pump 31-15, P63	IE: 0054	
3517	3		Pumps P-28A/B, P-29A/B	IE: 0107	
3517	3		Pumps P-33A/B, P-34A/B	IE: 0109	
3571	4		Tanks: D133, D150, D151, D152A/B	MRT	Raschig Rings removed from Tanks D152A and D152B. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3571	4		Ancillary Equipment: Evaporator-reboiler E-55, Evaporator Bottoms Cooler E-56, Condenser E-57, and Nitric Acid Feed Heat Exchanger E-62	MRT	
3571	4		Evaporator Bottoms Pump 31-18 P49A	IE: 0079	
3571	4		Evaporator Bottoms Pump 31-18 P49B	IE: 0080	
3571	4		Pumps 33 A/B, 34A/B	IE: 0109	
3573	5		Tanks: D134A/B/C, D135A/B, D289A/B, D289C.	MRT	
3543	6		Container Storage - Room	90.4	
3545	6		Spent Resin transfer Pump 31-11, P-18	IE: 0067	
3549	6		Tanks: T6A/B/C/D, T-7A/B/C/D, T-9A/B, D-68A/B, D-173A/B,	MRT	
3553	6		Tanks: T-4A/B/C, T-5A/B/C, T-28A/B/C, D-66A/B, D-72A/B,	MRT	
3553	6		Evaporator 31-14, P60A, P-66B	IE: 0068	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3553	6		Evaporator Pump 31-14, P-60B P-66B	IE: 0069	
3559	6		Tanks: D-50A/B, D-51A/B, D-55A/B, D59, D-69A/B/C	MRT	
3559	6		Additives Measuring Tank 31-11, D-63A	IE: 0072	
3559	6		Additives measuring Tank 31-11, D63B	IE: 0073	
3563	6		Tanks: D-49A/B/C/D, D-52A/B	MRT	
3563	6		Additives Measuring Tank 31-11, D-57A	IE: 0075	
3563	6		Additives measuring Tank 31-11, D57B	IE: 0076	
3563	6		Additives measuring Tank 31-11, D57C	IE: 0077	
3563	6		Additives measuring Tank 31-11, D57D	IE: 0078	
3567A	6		Container Storage - Room	90.8	
3303	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Container Storage - Room	371.1A	The container storage refers to 3 crated gloveboxes only. The first crated glovebox, X16534, has been removed and temporarily stored in room 3408 awaiting a cargo.
3305	7		Pumps: P171, P172, P173, P174, P175, P176, P177, P178, P179, P180	IE: 0122	All pumps have been removed and wasted as RCRA non-hazardous.
3305	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Mixed Residue Piping in room 3305	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
3305	7		Container Storage - Glovebox 37C	90.104	GB37C has been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3315	7		Container Storage - Room	371.1A	
1208	9		Vault Container Storage	371.1C	RCRA Stable 7/9/02
1101	12		Vault Container Storage	371.1C	
1103	12		CWTS: GB 2402, 2403	371.3A	
1103	12		CWTS: Tanks 2401A/B/C/D, 2402A/B, and 2403	371.3A	
1103	12		Container Storage - Room	371.1A	
1105	12		CWTS: GB 401	371.3A	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
1105	12		Tanks: Utility Scrubbers D131A/B		
1107	12		Tanks: D-44A-1, D-44A-2, D-44A-4, D-44A-5, D-44A-6, D-44B-1, D-44B-2, D-44B-4, D-44B-5, D-44B-6	MRT	
1109	12		Tanks: D-43A-1, D-43A-2, D-43A-3, D-43A-4, D-43A-5, D-43B-1, D-43B-2, D-43B-3, D-43B-4, D-43B-5	MRT	
1111	12		Container Storage - Room	90.14	Not currently in Permit - to be closed
1113	12		Master process control and alarm panel	N/A	
1115	12		CWTS: GB 18, 23, 2404	371.3A	
1115	12		Container Storage - Room	90.19	Not currently in Permit - to be closed
1115	12		Tanks: D-160A/B/D-400A/B/D, D-179	MRT	
1115	12		Pumps P-140, P-141A, P-141B	IE: 0013	
1117	12		Tanks D-2A/B, D-157A/B, D-238A/B, D240A/B, D170, D171	MRT	
1117	12		Wash Liquid Pump 31-17, P-182	IE: 0008	
1117	12		HAS Waste Pump 34-04, P4B, Tank D4B from E9, T10 to 2, D811	IE: 0009	
1117	12		HAS Waste Pump 34-04, P3A, Tank D3A, from E1, E80 to D811	IE: 0010	
1117	12		HAS Waste Pump 34-04, P3B, Tank D3B, from E1, E80 to D811	IE: 0011	
1117	12		HAS Waste Pump 34-04, P4A, Tank D4A, from E9-E10 to D2, D811	IE: 0012	
1117	12		Pumps P-181 and P-182	IE: 0014	
1125	12		Pumps P-5A/B, P-6A/B, P-7A/B, P-15A/B, P-27A/B, P-107A/B, JP-108A/B	IE: 0015	
1127	12		Tanks: D-293A/B	MRT	Need to remove RRs and evaluate for Idle Equipment
2307	13		Pumps P-21A, P-914	IE: 0117	
2317	13			MRT	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13		Tank D-292A/B Tank D933		Evaluate for Idle Equipment

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
2317	13		Pumps P-85A/B/C; P-27A, B, C	IE: 0119	
2317	13		Tanks D922A/B	None	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13		Tanks D67, D277A/B, D912, D914, D916, D922 A/B		Evaluating for Idle Equipment and inspection frequency.
2325	14		Container Storage - Room	371.1A	
2325	14		GB 7 & 9	53	Old cementation process - RCRA unit
2325	14		Mixed Residue Piping in room 2325	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
2223	15		Tanks D934A/B	MRT	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2223	15		Mixed Residue Piping in room 2223	MRT	
3511	16		Container Storage - Room	90.71	
3521	16		Tank D-70	IE: 0055	Tank not listed in Table 3, DOP Set Descriptions
3523	16		Tanks T-23A/B/C/D	IE: 0104	
	16		Tanks: T-11 A/B/C/D, T-12 A/B/C/D, T13 A/B/C/D		Evaluating for Idle Equipment and inspection frequency.
3801	18		Tanks: D816, D817, D818, D819, D820, D821, D822, D823, D826A/B	374.3	Tank D816 has been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
3805	18		Tanks: D942	374.3	
2804	19		Tanks: D801A/B/C, D802A/B/C, D804A/B/C/D, D811 A/B, D824A/B, D843, D852, D875, D847, D851	374.3	Tank D843 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	21		Tank: D826C	374.3	
3809	21		Tanks: D883A/B	374.3	Tanks D883A/B have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3810	21		Tank: D878	374.3	
4802	21		Spray Dryer Baghouse FL803	374.3	
4812	21		Spray Chamber W803	374.3	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3408	24		GB Storage - GB's 72B/C	371.1B	GB's 72B and 72C have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3408	24		Mixed Residue Tank - Ancillary Equipment only	MRT	
3801	56		Tanks: D806, D807A/B, D808, D812, D813, D814, D815, Polishing Filter FL831	374.3	Tanks D806, D807A/B, D808, D813, D814, and D815, have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	56		GB Storage - GB's 107 and 113	374.3	
3810	57		Tank: D827	374.3	
4814	57		Tanks: D830, D832, D834, D876, D879	374.3	Tanks D832, D834, and D876 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
Outside	57		T802, T803, T804, T805	374.3	Tanks T802, T803, T804, and T805 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4805	58		Tanks: D825A/B, D848	374.3	Tanks: 825A/B, D848 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4807	58		Tanks: D844A/B	374.3	Tanks: D844A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3803/4805	58		Sludge Dryer W801, dry Sludge Hopper: H3, FL802A/B, H3, CV813A/B	374.3	Sludge Dryer, Hopper, FL802A/B, H3, CV813A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3301		AJ	Container Storage - Room	371.1A	RCRA Stable 6/20/02
3315		AJ	GB Storage - GB#32	371.1B	
4101		AM	Tanks: D2860, D206, D208, D211, D212, D213, D214, D216, D217, D251, D841, D837A/B, D383A/B, D849A/B, D839A/B, D840A/B, D850		Evaluating for Idle Equipment and inspection frequency.
4103		AM	Tanks: D200, D241, D242, D243		Evaluating for Idle Equipment and inspection frequency.
4103		AM	Electric Motor/Pump		Evaluating for Idle Equipment and inspection frequency.
4104		AM	Tank D250	IE: 371-01	Contains approximately 200 gallons of HNO ₃ 7.5 N + 1% H ₂ SO ₄ . Greater than 2% of volume; remaining liquid is RCRA waste.
4104		AM	Tank D254A	IE: 371-02	Contents neutralized and drained
4104		AM	Tank D205	IE: 371-03	Contents neutralized and drained