

**January 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

The groundwater sampling event (quarterly) was conducted January 23-25, 2006. Preparation of the 2005 Annual Groundwater Monitoring Report continued.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: The final BERA was submitted on October 28, 2005. The Risk Management Document (RMD) was revised and resubmitted to USEPA October 28, 2005. USEPA is reviewing the documents.

Corrective Measures Study

Preparation of the Sitewide CMS will begin when the RMD is approved by USEPA.

ICM Implementation

The Completion Report for the ICM at AOC 6 (Building 6A) was submitted to USEPA on January 10, 2006.

Post Demolition Sampling

The post-demolition sampling results from Building Complexes 2, 5, and 17 to characterize soil beneath building slabs and in the vicinity of underground pipes and utilities are being summarized in the Post Demolition Characterization Report.

Community Relations

No activity.

Meetings Held

None held.

Upcoming Meetings

None scheduled.

Activities Planned For February

The 2005 Annual Groundwater Monitoring Report will be submitted. Preparation of the Post Demolition Characterization Report will continue.

**February 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

Preparation of the 2005 Annual Groundwater Monitoring Report continued.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: The final BERA was submitted on October 28, 2005. The Risk Management Document (RMD) was revised and resubmitted to USEPA October 28, 2005. USEPA is reviewing the documents.

Corrective Measures Study

Preparation of the Sitewide CMS will begin when the RMD is approved by USEPA.

Post Demolition Sampling

The post-demolition sampling results from Building Complexes 2, 5, and 17 to characterize soil beneath building slabs and in the vicinity of underground pipes and utilities are being summarized in the Post Demolition Characterization Report.

Community Relations

No activity.

Meetings Held

None held.

Upcoming Meetings

None scheduled.

Activities Planned For March

The 2005 Annual Groundwater Monitoring Report will be submitted. Preparation of the Post Demolition Characterization Report will continue.

**March 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

The 2005 Annual Groundwater Monitoring Report was submitted to USEPA March 15, 2006.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: The final BERA was submitted on October 28, 2005. The Risk Management Document (RMD) was revised and resubmitted to USEPA October 28, 2005. USEPA is reviewing the documents.

Corrective Measures Study

Preparation of the Sitewide CMS will begin when the RMD is approved by USEPA.

Post Demolition Sampling

The post-demolition sampling results from Building Complexes 2, 5, and 17 to characterize soil beneath building slabs and in the vicinity of underground pipes and utilities are being summarized in the Post Demolition Characterization Report/ICM Work Plan.

Less Than 90-day Storage Area (LT-90) Closure

Closure letters for the Building 5 LT-90 and the LT-90 used to support the demolition of Building Complexes 2, 5, and 17 were completed in March 2006.

Greater Than 90-day Storage Area (GT-90) Closure

ABB submitted a letter to CTDEP in March regarding the Closure Process for the GT-90 at the Site. In preparation of closing the GT-90, ABB submitted the "RCRA Closure Plan Part 1" to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003. To date ABB has not received any comments on the submittal. ABB submitted a letter in March 2006 to CTDEP notifying them that ABB is proceeding with the sampling program specified in the "RCRA Closure Plan Part 1" and will subsequently prepare and submit the "RCRA Closure Plan Part 2", which will present the site characterization results and proposed closure approach.

Community Relations

No activity.

Meetings Held

None held.

Upcoming Meetings

None scheduled.

Activities Planned For March

The quarterly and semi-annual groundwater monitoring events will start on April 17, 2006. The Post Demolition Characterization Report/ICM Work Plan will be submitted in April. The ICM activities outlined in the ICM Work Plan at Building Complexes 2, 5 and 17 will begin in late April.

**April 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

The semi-annual groundwater sampling event was completed the week of April 17, 2006.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: The final BERA was submitted on October 28, 2005. The Risk Management Document (RMD) was revised and resubmitted to USEPA October 28, 2005. USEPA provided comments on the BERA and RMD in a letter dated April 7, 2006. A meeting is planned to discuss the comments on May 15, 2006.

Corrective Measures Study

Preparation of the Sitewide CMS will begin when the RMD is approved by USEPA.

Post Demolition Sampling

The post-demolition sampling results from Building Complexes 2, 5, and 17 to characterize soil beneath building slabs and in the vicinity of underground pipes and utilities are being summarized in the Post Demolition Characterization Report/ICM Work Plan. The document will be submitted to USEPA in May 2006.

Greater Than 90-day Storage Area (GT-90) Closure

In preparation of closing the GT-90, ABB submitted the "RCRA Closure Plan Part 1" to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003. To date ABB has not received any comments on the submittal. ABB submitted a letter in March 2006 to CTDEP notifying them that ABB is proceeding with the sampling program specified in the "RCRA Closure Plan Part 1" and will subsequently prepare and submit the "RCRA Closure Plan Part 2", which will present the site characterization results and proposed closure approach.

Community Relations

No activity.

Meetings Held

None held.

Upcoming Meetings

A meeting with USEPA to discuss their comments on the BERA and RMD is planned for May 15, 2006.

Activities Planned For May

The Post Demolition Characterization Report/ICM Work Plan will be submitted in May. The ICM activities outlined in the ICM Work Plan at Building Complexes 2, 5 and 17 will begin May. The initial sampling program for the GT-90 will be completed in May.

**May 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

The 2005 Annual Groundwater Monitoring Report was submitted to USEPA March 15, 2006; ABB is awaiting comments from USEPA. The next groundwater sampling event is planned for July 2006.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: The final BERA was submitted on October 28, 2005. The Risk Management Document (RMD) was revised and resubmitted to USEPA October 28, 2005. USEPA provided comments on the BERA and RMD in a letter dated April 7, 2006. A meeting was held on May 15, 2006 with USEPA to discuss the comments and was followed by a conference call on May 25, 2006 with USEPA. ABB is evaluating options to address the USEPA comments on the BERA and RMD.

Corrective Measures Study

Preparation of the Sitewide CMS will begin when the RMD is approved by USEPA.

Post Demolition Sampling

The post-demolition sampling results from Building Complexes 2, 5, and 17 to characterize soil beneath building slabs and in the vicinity of underground pipes and utilities were summarized in the Post Demolition Characterization Report/ICM Work Plan for Areas of Concern 5, 6, 8, and 15 that was submitted to USEPA on May 16, 2006.

Interim Corrective Measures

ICM activities outlined in the Post Demolition Characterization Report/ICM Work Plan for Areas of Concern 5, 6, 8, and 15 began on May 23, 2006 and will be completed in June.

Greater Than 90-day Storage Area (GT-90) Closure

On May 16, 2006, ABB completed the initial Appendix IX sampling proposed in the GT-90, "RCRA Closure Plan Part 1" that ABB submitted to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003.

Community Relations

No activity.

Meetings Held

A meeting was held on May 15, 2006 with USEPA to discuss the BERA and RMD, and followed by a conference call on May 25, 2006 with USEPA.

Upcoming Meetings

None planned.

Activities Planned For June

The ICM activities outlined in the Post Demolition Characterization Report/ICM Work Plan for Areas of Concern 5, 6, 8, and 15 will be completed in June. ABB will evaluate options to address the USEPA comments on the ecological risk assessment BERA and RMD.

**June 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

The 2005 Annual Groundwater Monitoring Report was submitted to USEPA March 15, 2006; ABB is awaiting comments from USEPA. The next groundwater sampling event is scheduled to start July 17, 2006.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: The final BERA was submitted on October 28, 2005. The Risk Management Document (RMD) was revised and resubmitted to USEPA October 28, 2005. USEPA provided comments on the BERA and RMD in a letter dated April 7, 2006. A meeting was held on May 15, 2006 with USEPA to discuss the comments and was followed by a conference call on May 25, 2006 with USEPA. ABB is evaluating options to address the USEPA comments on the BERA and RMD.

Corrective Measures Study

Preparation of the Sitewide CMS will begin when the RMD is approved by USEPA.

Interim Corrective Measures

ICM activities outlined in the Post Demolition Characterization Report/ICM Work Plan for Areas of Concern 5, 6, 8, and 15 were completed in June.

Greater Than 90-day Storage Area (GT-90) Closure

On May 16, 2006, ABB completed the initial Appendix IX sampling proposed in the GT-90, "RCRA Closure Plan Part 1" that ABB submitted to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003. Preparation for the characterization sampling at the GT-90 was completed in June.

Community Relations

No activity.

Meetings Held

No meetings were held.

Upcoming Meetings

None planned.

Activities Planned For July

Preparation of the Completion Report documenting the ICM activities completed at AOCs 5, 6, 8, and 15 will begin in July. ABB will continue to evaluate options to address the USEPA comments on the ecological risk assessment BERA and RMD. Characterization sampling at the GT-90 will begin in July.

**July 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

The 2005 Annual Groundwater Monitoring Report was submitted to USEPA March 15, 2006; ABB is awaiting comments from USEPA. The quarterly groundwater sampling event was completed the week of July 17, 2006.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: The final BERA was submitted on October 28, 2005. The Risk Management Document (RMD) was revised and resubmitted to USEPA October 28, 2005. USEPA provided comments on the BERA and RMD in a letter dated April 7, 2006. A meeting was held on May 15, 2006 with USEPA to discuss the comments and was followed by a conference call on May 25, 2006 with USEPA. A second conference call is scheduled for August 3, 2006. ABB is evaluating options to address the USEPA comments on the BERA and RMD.

Corrective Measures Study

Preparation of the Sitewide CMS will begin when the RMD is approved by USEPA.

Interim Corrective Measures

Preparation of the report for the ICM activities completed at Areas of Concern 5, 6, 8, and 15 began in July.

Greater Than 90-day Storage Area (GT-90) Closure

On May 16, 2006, ABB completed the initial Appendix IX sampling proposed in the GT-90, "RCRA Closure Plan Part 1" that ABB submitted to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003. Initial characterization sampling at the GT-90 was completed the week of July 10, 2006.

Community Relations

No activity.

Meetings Held

No meetings were held.

Upcoming Meetings

A conference call with EPA is scheduled for August 3, 2006 to discuss options to address the USEPA comments on the BERA and RMD.

Activities Planned For August

Preparation of the report documenting the ICM activities completed at AOCs 5, 6, 8, and 15 will be submitted. ABB will continue to evaluate options to address the USEPA comments on the ecological risk assessment BERA and RMD. Results from the characterization sampling at the GT-90 will be validated and evaluated.

**August 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

The 2005 Annual Groundwater Monitoring Report was submitted to USEPA March 15, 2006; ABB is awaiting comments from USEPA. The report recommended discontinuing the stabilization monitoring program (USEPA Environmental Indicator CA750 Site Stabilization determination) since stabilization has been demonstrated over several years of monitoring. Stabilization wells will not be sampled in the next groundwater sampling event, which will occur in October 2006.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: The final BERA was submitted on October 28, 2005. The Risk Management Document (RMD) was revised and resubmitted to USEPA October 28, 2005. USEPA provided comments on the BERA and RMD in a letter dated April 7, 2006. A meeting was held on May 15, 2006 with USEPA to discuss the comments and was followed by a conference call on May 25, 2006 with USEPA. A second conference call was held on August 3, 2006. ABB submitted the Fish Community Analysis Plan to USEPA on August 8, 2006 and is awaiting comments.

Corrective Measures Study

Preparation of the Sitewide CMS will begin when the RMD is approved by USEPA.

Interim Corrective Measures

Preparation of the report for the ICM activities completed at Areas of Concern 5, 6, 8, and 15 continued.

Greater Than 90-day Storage Area (GT-90) Closure

On May 16, 2006, ABB completed the initial Appendix IX sampling proposed in the GT-90, "RCRA Closure Plan Part 1" that ABB submitted to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003. Initial characterization sampling at the GT-90 was completed the week of July 10, 2006; data validation was completed in August 2006.

Community Relations

No activity.

Meetings Held

Conference call with USEPA was held on August 3, 2006 to discuss options to address the USEPA comments on the BERA and RMD.

Upcoming Meetings

None planned.

Activities Planned For September

The report documenting the ICM activities completed at AOCs 5, 6, 8, and 15 will be submitted. Implementation of the Fish Community Study at Small Pond is planned for September after receipt of USEPA comments on the Work Plan. Results from the characterization sampling at the GT-90 will be evaluated.

**September 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

The 2005 Annual Groundwater Monitoring Report was submitted to USEPA March 15, 2006. The report recommended discontinuing the stabilization monitoring program (USEPA Environmental Indicator CA750 Site Stabilization determination) since stabilization has been demonstrated over several years of monitoring. Stabilization wells will not be sampled in the next groundwater sampling event, which will occur the week of October 23, 2006.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: The final Baseline Ecological Risk Assessment (BERA) was submitted on October 28, 2005. The Risk Management Document (RMD) was revised and resubmitted to USEPA October 28, 2005. USEPA provided comments on the BERA and RMD in a letter dated April 7, 2006. A meeting was held on May 15, 2006 with USEPA to discuss the comments and was followed by a conference call on May 25, 2006 with USEPA. A second conference call was held on August 3, 2006. ABB submitted the Fish Community Analysis Plan to USEPA on August 8, 2006. Comments were received on September 12, 2006.

A meeting has been scheduled on October 18th with CTDEP and EPA to discuss coordination on ecological risk issues.

Corrective Measures Study and Statement of Basis

The CMS will be delayed until the ecological risk assessment is resolved. Because resolution on this issue has been difficult, CE has decided to move forward with the groundwater remediation as an Interim Corrective Measure.

Interim Corrective Measures

The ICM Completion Report for the activities completed at Areas of Concern 5, 6, 8, and 15 was submitted to USEPA and CTDEP on September 8, 2006.

Greater Than 90-day Storage Area (GT-90) Closure

On May 16, 2006, ABB completed the initial Appendix IX sampling proposed in the GT-90, "RCRA Closure Plan Part 1" that ABB submitted to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003. Initial characterization sampling at the GT-90 was completed the week of July 10, 2006; data validation was completed in August 2006. Data evaluation began in September 2006.

Community Relations

No activity.

Meetings Held

No meetings held.

Upcoming Meetings

A meeting will be held on October 18th to discuss coordination with EPA and CTDEP on ecological risk issues.

**September 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Activities Planned For October

A meeting has been scheduled on October 18th with CTDEP and EPA to discuss coordination on ecological risk issues. Results from the characterization sampling at the GT-90 will be evaluated. Monitoring wells will be installed at each of the Building 2, 5, and 17 Complexes for post remediation monitoring associated with the D&D activities. The quarterly groundwater sampling event will take place the week of October 23, 2006.

**October 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

Groundwater Sampling

The quarterly groundwater monitoring was performed the week of October 23, 2006. As indicated in the 2005 Annual Groundwater Monitoring Plan, the only wells sampled were for Connecticut Remediation Standards Regulation compliance monitoring.

Groundwater monitoring wells were installed and developed at each of the Building 2, 5, and 17 Complexes for post remediation monitoring associated with the D&D activities.

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: A meeting was held on October 18th with CTDEP and EPA to discuss coordination on ecological risk issues. The outstanding issue remains Small Pond.

Corrective Measures Study and Statement of Basis

Because resolution on the ecological risk assessment issue has taken longer than expected, CE has decided to move forward with the groundwater remediation as an Interim Corrective Measure.

Interim Corrective Measures

Preparation of the ICM design for groundwater remediation is underway.

Greater Than 90-day Storage Area (GT-90) Closure

On May 16, 2006, ABB completed the initial Appendix IX sampling proposed in the GT-90, "RCRA Closure Plan Part 1" that ABB submitted to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003. Initial characterization sampling at the GT-90 was completed the week of July 10, 2006; data validation was completed in August 2006. Data evaluation was completed in September 2006. Additional sampling is needed to complete characterization of the GT-90, the sampling is planned for November.

Community Relations

No activity.

Meetings Held

A meeting was held on October 18th with CTDEP and EPA to discuss coordination on ecological risk issues.

Upcoming Meetings

None planned.

Activities Planned For November

Additional characterization sampling at the GT-90 will be completed in November. Preparation of the ICM design for groundwater treatment will begin. A presentation on site progress will be made to the Mayor and the Windsor Town Council on November 20, 2006.

**November 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: A meeting was held on October 18th with CTDEP and EPA to discuss coordination on ecological risk issues. The outstanding issue remains Small Pond.

Corrective Measures Study and Statement of Basis

Because resolution on the ecological risk assessment issue has taken longer than expected, CE has decided to move forward with the groundwater remediation as an Interim Corrective Measure.

Interim Corrective Measures

Preparation of the ICM design for groundwater remediation is underway.

Greater Than 90-day Storage Area (GT-90) Closure

On May 16, 2006, ABB completed the initial Appendix IX sampling proposed in the GT-90, "RCRA Closure Plan Part 1" that ABB submitted to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003. Initial characterization sampling at the GT-90 was completed the week of July 10, 2006; data validation was completed in August 2006. Data evaluation was completed in September 2006. Additional characterization sampling at the GT-90 was completed in November.

Community Relations

CE presented a status update to the Mayor and the Windsor Town Council on November 20.

Meetings Held

None held.

Upcoming Meetings

None planned.

Activities Planned For December

Evaluation of the additional characterization samples collected at the GT-90 will be completed in December. Preparation of the ICM design for groundwater treatment will continue. CE is waiting for a response from CTDEP regarding the meeting held on October 18th.

**December 2006 Progress Report
RCRA Voluntary Corrective Action Program
Combustion Engineering Inc.
Windsor, Connecticut**

RCRA Facility Investigation – Risk Assessment

Ecological Risk Assessment: A meeting was held on October 18th with CTDEP and EPA to discuss coordination on ecological risk issues. The outstanding issue remains Small Pond.

Corrective Measures Study and Statement of Basis

Because resolution on the ecological risk assessment issue has taken longer than expected, CE has decided to move forward with the groundwater remediation as an Interim Corrective Measure.

Interim Corrective Measures

Preparation of the ICM design for groundwater remediation continued in December.

Greater Than 90-day Storage Area (GT-90) Closure

On May 16, 2006, ABB completed the initial Appendix IX sampling proposed in the GT-90, "RCRA Closure Plan Part 1" that ABB submitted to the Connecticut Department of Environmental Protection (CTDEP) on November 7, 2003. Initial characterization sampling at the GT-90 was completed the week of July 10, 2006; data validation was completed in August 2006. Data evaluation was completed in September 2006. Additional characterization sampling at the GT-90 was completed in November. Laboratory results will be received and evaluated in January.

Community Relations

No activity.

Meetings Held

None held.

Upcoming Meetings

None planned.

Activities Planned For January

Evaluation of the additional characterization samples collected at the GT-90 will be completed in January. Preparation of the ICM design for groundwater treatment will continue. CE is waiting for a response from CTDEP regarding the meeting held on October 18th. The quarterly groundwater sampling program is scheduled for the week of January 15, 2007.